

Rpt-ID: RCPESPRJ

Georgia

Date: 10/11/2016

User: krender

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0025

Pay Period: 09/01/2016
to 09/30/2016

Contract Location:

WINDSOR SPRINGS RD (CR 65) BEGINNING AT WILLIS FORN

Time Allowed: 994 Days

Elapsed Calender Days: 782 Days

Percent Time: 78.67

District: 2

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 08/04/2014

Date Notice to Proceed: 08/11/2014

SNELLVILLE GA 30078-0306

Date Work Began: 09/30/2014

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 04/30/2017

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$29,970,186.11

Original Contract Amount \$27,765,202.50

Funds Available \$23,357,768.71

Percent Complete 22.01%

Counties:

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
250610-	\$27,938,704.21	\$25,856,210.60	\$21,883,102.57	21.67%	\$218,617.57
250615-	\$2,031,481.90	\$1,908,991.90	\$1,474,666.14	27.41%	\$109,677.45

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/11/2016

User: krender

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0025

Pay Period: 09/01/2016
to 09/30/2016

Project Number: 250610- WINDSOR SPRING RD (CR 65) - BRIDGE REPLACE

Federal State Project Number: STP00-7007-00(006)

	Total to Date	Prev to Date	This Estimate
Participating	\$4,844,481.33	\$4,669,587.27	\$174,894.06
Non-Participating	\$1,211,120.31	\$1,167,396.80	\$43,723.51
Total Earnings	\$6,055,601.64	\$5,836,984.07	\$218,617.57
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,055,601.64	\$5,836,984.07	\$218,617.57
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,055,601.64	\$5,836,984.07	

Total Payable: **\$218,617.57**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/11/2016

User: krender

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0025

Pay Period: 09/01/2016
to 09/30/2016

Project Number: 250615- WINDSOR SPRING RD (CR 65) - BRIDGE REPLACE

Federal State Project Number: BRSLB-7007-00(007)

	Total to Date	Prev to Date	This Estimate
Participating	\$433,138.46	\$344,340.23	\$88,798.23
Non-Participating	\$108,284.63	\$86,085.08	\$22,199.55
Total Earnings	\$541,423.09	\$430,425.31	\$110,997.78
Stockpiled Materials	\$15,392.67	\$16,713.00	(\$1,320.33)
Gross Earnings	\$556,815.76	\$447,138.31	\$109,677.45
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$556,815.76	\$447,138.31	

Total Payable: **\$109,677.45**

Rpt-ID: RCPEsprj

Georgia

Date: 10/11/2016

User: krender

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0025

Pay Period: 09/01/2016
to 09/30/2016

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.446		
				348300.000	.013		
					.459	\$4,527.90	\$159,869.70
		STP00-7007-00(006)					
Category Amount:						\$4,527.90	\$159,869.70
Category Number: 0020 EROSION CONTROL							
0030	207-0203	FOUND BKFILL MATL, TP II	CY	1,635.000	125.004		
				46.000	88.500		
					213.504	\$4,071.00	\$9,821.18
Category Amount:						\$4,071.00	\$9,821.18
Category Number: 0010 ROADWAY							
0034	208-0100	IN PLACE EMBANKMENT	CY	121,900.000	32,594.476		
				15.250	4,930.000		
					37,524.476	\$75,182.50	\$572,248.26
0035	212-1000	GRANULAR EMBANKMENT, INCL MATL & HAUL	CY	22,000.000	17,402.160		
				26.500	239.870		
					17,642.030	\$6,356.56	\$467,513.80
0045	318-3000	AGGR SURF CRS	TN	2,000.000	943.960		
				21.000	146.320		
					1,090.280	\$3,072.72	\$22,895.88
0165	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	75.000	28.180		
				1010.000	9.420		
					37.600	\$9,514.20	\$37,976.00
0180	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	16,400.000	2,599.430		
				32.750	420.500		
					3,019.930	\$13,771.38	\$98,902.71
0190	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	7,020.000	607.650		
				39.000	11.000		
					618.650	\$429.00	\$24,127.35

Rpt-ID: RCPEsprj

Georgia

Date: 10/11/2016

User: krender

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0025

Pay Period: 09/01/2016
to 09/30/2016

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0205	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	4,540.000 71.000	1,583.320 541.200 2,124.520	\$38,425.20	\$150,840.92
0240	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	800.000 38.500	.000 24.000 24.000	\$924.00	\$924.00
0250	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	44.000 346.000	.000 2.000 2.000	\$692.00	\$692.00
0285	550-4418	FLARED END SECTION, 18 IN, SLOPE DRAIN	EA	3.000 345.000	.000 1.000 1.000	\$345.00	\$345.00
0303	600-0001	FLOWABLE FILL	CY	100.000 223.000	18.000 56.000 74.000	\$12,488.00	\$16,502.00
0340	668-1100	CATCH BASIN, GP 1	EA	210.000 2340.000	17.000 5.500 22.500	\$12,870.00	\$52,650.00
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	17.000 1900.000	.000 .750 .750	\$1,425.00	\$1,425.00
Category Amount:						\$175,495.56	\$1,447,042.92
Category Number: 0020 EROSION CONTROL							
0420	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	370.000 31.750	149.640 166.200 315.840	\$5,276.85	\$10,027.92

Rpt-ID: RCPEsprj

Georgia

Date: 10/11/2016

User: krender

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0025

Pay Period: 09/01/2016
to 09/30/2016

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0425	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	967.000 40.750	692.135 88.000 780.135	\$3,586.00	\$31,790.50
0430	603-7000	PLASTIC FILTER FABRIC	SY	1,337.000 4.300	798.442 251.520 1,049.962	\$1,081.54	\$4,514.84
0450	700-8000	FERTILIZER MIXED GRADE	TN	32.000 636.000	4.786 .025 4.811	\$15.90	\$3,059.80
0470	163-0232	TEMPORARY GRASSING	AC	23.000 530.000	25.479 .249 25.728	\$131.97	\$13,635.84
0475	163-0240	MULCH	TN	203.000 170.000	302.350 7.126 309.476	\$1,211.42	\$52,610.92
0499	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		1,400.000 9.900	204.750 87.000 291.750	\$861.30	\$2,888.33
0510	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TR EA		339.000 188.000	25.500 6.000 31.500	\$1,128.00	\$5,922.00
0515	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TP LF		57,600.000 0.460	2,627.000 23.500 2,650.500	\$10.81	\$1,219.23
0520	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		2,980.000 6.750	545.000 70.000 615.000	\$472.50	\$4,151.25

Rpt-ID: RCPESPRJ

Georgia

Date: 10/11/2016

User: krender

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0025

Pay Period: 09/01/2016
to 09/30/2016

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0535	165-0086	MAINTENANCE OF SILT CONTROL GATE, TP 2	EA	3.000 42.250	12.000 3.000 15.000	\$126.75	\$633.75
0560	167-1500	WATER QUALITY INSPECTIONS	MO	33.000 579.000	23.000 1.000 24.000	\$579.00	\$13,896.00
0565	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	115,200.000 2.750	57,368.339 102.450 57,470.789	\$281.74	\$158,044.67
Category Amount:						\$14,763.78	\$302,395.05
Category Number: 0010 ROADWAY							
0905	670-1060	WATER MAIN, 6 IN	LF	2,080.000 35.000	1,355.830 233.170 1,589.000	\$8,160.95	\$55,615.00
0938	670-4490	CONCRETE THRUST COLLAR - 6 IN	EA	11.000 265.000	7.000 3.000 10.000	\$795.00	\$2,650.00
0942	670-5000	WATER SERVICE LINE - 1 IN	LF	8,900.000 26.500	9,355.070 203.750 9,558.820	\$5,399.38	\$253,308.73
0943	670-5000	WATER SERVICE LINE - 2 IN	LF	40.000 42.500	362.000 108.000 470.000	\$4,590.00	\$19,975.00
1095	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	50.000 37.000	.000 22.000 22.000	\$814.00	\$814.00
Category Amount:						\$19,759.33	\$332,362.73
Project Total Amount:						\$218,617.57	\$6,055,601.64

Rpt-ID: RCPEsprj

Georgia

Date: 10/11/2016

User: krender

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0025

Pay Period: 09/01/2016
to 09/30/2016

Project Number 250615-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 BRIDGE NO 1 - OVER SPIRIT CREEK							
0020	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.000		
				609900.000	.079		
		1			.079	\$48,182.10	\$48,182.10
0025	500-3002	CLASS AA CONCRETE	CY	284.000	127.900		
				839.000	14.200		
					142.100	\$11,913.80	\$119,221.90
0030	507-8900	PSC BEAMS, AASHTO TYPE 1 MOD, BR NO -	LF	928.000	232.020		
				121.000	232.020		
		1			464.040	\$28,074.42	\$56,148.84
0040	511-1000	BAR REINF STEEL	LB	44,910.000	20,887.000		
				0.840	1,703.000		
					22,590.000	\$1,430.52	\$18,975.60
0045	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				104600.000	.059		
		1			.059	\$6,171.40	\$6,171.40
0055	520-1125	PILING IN PLACE, STEEL H, HP 12 X 53	LF	1,570.000	327.400		
				46.750	325.680		
					653.080	\$15,225.54	\$30,531.49
Category Amount:						\$110,997.78	\$279,231.33
Project Total Amount:						\$110,997.78	\$541,423.09