

Rpt-ID: RCPESPRJ

Georgia

Date: 09/15/2017

User: 01039339

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0036

Pay Period: 08/01/2017
to 08/31/2017

Contract Location:

WINDSOR SPRINGS RD (CR 65) BEGINNING AT WILLIS FOR

Time Allowed: 1074 Days

Elapsed Calender Days: 1117 Days

Percent Time: 104.00

District: 2

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 08/04/2014

Date Notice to Proceed: 08/11/2014

SNELLVILLE GA 30078-0306

Date Work Began: 09/30/2014

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 07/19/2017

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$30,568,157.62

Original Contract Amount \$27,765,202.50

Funds Available \$16,615,919.05

Percent Complete 45.62%

Counties:

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
250610-	\$28,536,675.72	\$25,856,210.60	\$16,220,868.73	43.16%	\$551,719.59
250615-	\$2,031,481.90	\$1,908,991.90	\$395,050.32	80.55%	\$84,405.01

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/15/2017

User: 01039339

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0036

Pay Period: 08/01/2017
to 08/31/2017

Project Number: 250610- WINDSOR SPRING RD (CR 65) - BRIDGE REPLACE

Federal State Project Number: STP00-7007-00(006)

	Total to Date	Prev to Date	This Estimate
Participating	\$9,852,645.54	\$9,411,269.88	\$441,375.66
Non-Participating	\$2,463,161.45	\$2,352,817.52	\$110,343.93
Total Earnings	\$12,315,806.99	\$11,764,087.40	\$551,719.59
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$12,315,806.99	\$11,764,087.40	\$551,719.59
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$80,367.00	\$22,428.00	\$57,939.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$80,367.00)	(\$22,428.00)	(\$57,939.00)
Total:	\$12,315,806.99	\$11,764,087.40	
		Total Payable:	\$551,719.59

Rpt-ID: RCPESPRJ

Georgia

Date: 09/15/2017

User: 01039339

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0036

Pay Period: 08/01/2017
to 08/31/2017

Project Number: 250615- WINDSOR SPRING RD (CR 65) - BRIDGE REPLACE

Federal State Project Number: BRSLB-7007-00(007)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,303,797.10	\$1,235,457.50	\$68,339.60
Non-Participating	\$325,949.28	\$308,864.38	\$17,084.90
Total Earnings	\$1,629,746.38	\$1,544,321.88	\$85,424.50
Stockpiled Materials	\$6,685.20	\$7,704.69	(\$1,019.49)
Gross Earnings	\$1,636,431.58	\$1,552,026.57	\$84,405.01
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,636,431.58	\$1,552,026.57	

Total Payable: **\$84,405.01**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/15/2017

User: 01039339

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0036

Pay Period: 08/01/2017
to 08/31/2017

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.639		
				348300.000	.023		
		STP00-7007-00(006)			.662	\$8,010.90	\$230,574.60
Category Amount:						\$8,010.90	\$230,574.60
Category Number: 0020 EROSION CONTROL							
0030	207-0203	FOUND BKFILL MATL, TP II	CY	1,635.000	559.107		
				46.000	13.191		
					572.298	\$606.79	\$26,325.71
Category Amount:						\$606.79	\$26,325.71
Category Number: 0010 ROADWAY							
0034	208-0100	IN PLACE EMBANKMENT	CY	121,900.000	87,442.531		
				15.250	689.630		
					88,132.161	\$10,516.86	\$1,344,015.46
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	125,700.000	45,496.890		
				21.250	10,960.100		
					56,456.990	\$232,902.13	\$1,199,711.04
0045	318-3000	AGGR SURF CRS	TN	2,000.000	10,042.260		
				21.000	1,051.140		
					11,093.400	\$22,073.94	\$232,961.40
0049	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		9,100.000	601.810		
				79.750	14.140		
					615.950	\$1,127.67	\$49,122.01
0085	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	4,400.000	1,269.320		
				35.000	540.180		
					1,809.500	\$18,906.30	\$63,332.50
0120	441-4020	CONC VALLEY GUTTER, 6 IN	SY	1,800.000	514.540		
				34.000	214.200		
					728.740	\$7,282.80	\$24,777.16

Rpt-ID: RCPEsprj

Georgia

Date: 09/15/2017

User: 01039339

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0036

Pay Period: 08/01/2017
to 08/31/2017

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0130	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	1,300.000 11.750	518.000 40.000 558.000	\$470.00	\$6,556.50
0135	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	43,100.000 13.250	12,180.420 1,000.000 13,180.420	\$13,250.00	\$174,640.57
0140	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	31,100.000 13.250	5,959.000 1,852.000 7,811.000	\$24,539.00	\$103,495.75
0180	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	16,400.000 32.750	8,967.330 115.000 9,082.330	\$3,766.25	\$297,446.31
0215	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	2,150.000 82.250	243.950 487.900 731.850	\$40,129.78	\$60,194.66
0230	550-1540	STORM DRAIN PIPE, 54 IN, H 1-10	LF	1,500.000 148.000	921.570 493.800 1,415.370	\$73,082.40	\$209,474.76
0240	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	800.000 38.500	392.500 173.000 565.500	\$6,660.50	\$21,771.75
0250	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	44.000 346.000	18.000 10.000 28.000	\$3,460.00	\$9,688.00
0260	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	6.000 619.000	2.000 1.000 3.000	\$619.00	\$1,857.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/15/2017

User: 01039339

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0036

Pay Period: 08/01/2017
to 08/31/2017

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0340	668-1100	CATCH BASIN, GP 1	EA	210.000 2340.000	108.000 7.500 115.500	\$17,550.00	\$270,270.00
0350	668-1200	CATCH BASIN, GP 2	EA	27.000 2550.000	5.750 .500 6.250	\$1,275.00	\$15,937.50
0360	668-2100	DROP INLET, GP 1	EA	73.000 1810.000	17.000 1.000 18.000	\$1,810.00	\$32,580.00
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	17.000 1900.000	9.500 2.500 12.000	\$4,750.00	\$22,800.00
0390	668-4400	STORM SEWER MANHOLE, TP 2	EA	5.000 2280.000	.000 .500 .500	\$1,140.00	\$1,140.00
Category Amount:						\$485,311.63	\$4,141,772.37
Category Number: 0020 EROSION CONTROL							
0435	700-6910	PERMANENT GRASSING	AC	46.000 1060.000	4.262 .425 4.687	\$450.50	\$4,968.22
0440	700-7000	AGRICULTURAL LIME	TN	203.000 79.500	6.283 .620 6.903	\$49.29	\$548.79
0450	700-8000	FERTILIZER MIXED GRADE	TN	32.000 636.000	8.805 .850 9.655	\$540.60	\$6,140.58

Rpt-ID: RCPESPRJ

Georgia

Date: 09/15/2017

User: 01039339

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0036

Pay Period: 08/01/2017
to 08/31/2017

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0465	716-2000	EROSION CONTROL MATS, SLOPES	SY	8,600.000 1.000	1,596.527 2,058.200 3,654.727	\$2,058.20	\$3,654.73
0470	163-0232	TEMPORARY GRASSING	AC	23.000 530.000	39.603 1.768 41.371	\$937.04	\$21,926.63
0475	163-0240	MULCH	TN	203.000 170.000	482.072 12.453 494.525	\$2,117.01	\$84,069.25
0510	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		339.000 188.000	92.250 14.250 106.500	\$2,679.00	\$20,022.00
0560	167-1500	WATER QUALITY INSPECTIONS	MO	33.000 579.000	34.000 1.000 35.000	\$579.00	\$20,265.00
Category Amount:						\$9,410.64	\$161,595.20
Category Number: 0010 ROADWAY							
0595	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 64100.000	.000 .300 .300	\$19,230.00	\$19,230.00
	1						
1000	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZI EA		2.000 369.000	.000 1.000 1.000	\$369.00	\$369.00
	12 IN X 8 IN X 10 IN						
1010	441-0108	CONC SIDEWALK, 8 IN	SY	1,800.000 55.000	270.530 386.250 656.780	\$21,243.75	\$36,122.90

Rpt-ID: RCPESPRJ

Georgia

Date: 09/15/2017

User: 01039339

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0036

Pay Period: 08/01/2017
to 08/31/2017

Project Number 250610-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
1045	687-1000	TRAFFIC SIGNAL TIMING -	LS	1.000	.000		
				14600.000	.200		
					.200	\$2,920.00	\$2,920.00
		STP00-7007-00(006)					
1050	711-0600	TURF REINFORCING MATTING, TP 6	SY	5,400.000	.000		
				13.250	348.444		
					348.444	\$4,616.88	\$4,616.88
Category Amount:						\$48,379.63	\$63,258.78
Project Total Amount:						\$551,719.59	\$12,315,806.99

Rpt-ID: RCPESPRJ

Georgia

Date: 09/15/2017

User: 01039339

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0036

Pay Period: 08/01/2017
to 08/31/2017

Project Number 250615-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0010 BRIDGE NO 1 - OVER SPIRIT CREEK					
0020	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.539		
				609900.000	.061		
					.600	\$37,203.90	\$365,940.00
		1					
0045	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.539		
				104600.000	.461		
					1.000	\$48,220.60	\$104,600.00
		1					
Category Amount:						\$85,424.50	\$470,540.00
Project Total Amount:						\$85,424.50	\$1,629,746.38