

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2015

User: vepps

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14782-14-000-0

Estimate Number: 0014

Pay Period: 09/01/2015
to 09/30/2015

Contract Location:

1-75/SR 401 AT BRIGHTON RD (CR 410) AND BRIDGE @I-75/

Time Allowed: 877 Days

Elapsed Calender Days: 450 Days

Percent Time: 51.31

District: 4

Area: 02

Contractor:

THE SCRUGGS COMPANY
P. O. BOX 2065

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 07/01/2014

Date Notice to Proceed: 07/08/2014

VALDOSTA

GA 31604-2065

Date Work Began: 07/09/2014

Phone: (229)242-2388

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/30/2016

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$15,758,000.35

Original Contract Amount \$15,137,555.27

Funds Available \$10,515,637.30

Percent Complete 29.38%

Counties:

Tift

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000803	\$15,758,000.35	\$15,137,555.27	\$10,515,637.30	33.27%	\$1,282,337.19

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2015

User: vepps

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14782-14-000-0

Estimate Number: 0014

Pay Period: 09/01/2015
to 09/30/2015

Project Number: 0000803 I-75/SR 401 - INTERCHANGE RECONSTRUCTION

Federal State Project Number: NHS00-0000-00(803)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,750,525.71	\$2,711,832.55	\$1,038,693.16
Non-Participating	\$879,752.54	\$636,108.51	\$243,644.03
Total Earnings	\$4,630,278.25	\$3,347,941.06	\$1,282,337.19
Stockpiled Materials	\$612,084.80	\$612,084.80	\$0.00
Gross Earnings	\$5,242,363.05	\$3,960,025.86	\$1,282,337.19
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,242,363.05	\$3,960,025.86	

Total Payable: **\$1,282,337.19**

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2015

User: vepps

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14782-14-000-0

Estimate Number: 0014

Pay Period: 09/01/2015
to 09/30/2015

Project Number 0000803

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 288674.290	.484 .017 .501	\$4,907.46	\$144,625.82
		NHS00-0000-00(803)					
0023	210-0100	GRADING COMPLETE -	LS	1.000 1953634.280	.774 .065 .839	\$126,986.23	\$1,639,099.16
		NHS00-0000-00(803)					
0024	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	6,150.000 14.250	670.111 3,098.667 3,768.778	\$44,156.00	\$53,705.09
0025	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	29,971.000 16.000	11,503.716 3,261.611 14,765.327	\$52,185.78	\$236,245.23
0026	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	50,554.000 18.500	27,065.858 18,378.556 45,444.414	\$340,003.29	\$840,721.66
0050	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN L BITUM MATL & H LIME		2,395.000 83.220	.000 179.740 179.740	\$14,957.96	\$14,957.96
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		12,011.000 68.270	1,942.440 4,928.990 6,871.430	\$336,502.15	\$469,112.53
0065	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		11,234.000 70.830	2,796.100 4,655.080 7,451.180	\$329,719.32	\$527,767.08
0070	413-1000	BITUM TACK COAT	GL	6,834.000 3.070	499.000 231.000 730.000	\$709.17	\$2,241.10

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2015

User: vepps

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14782-14-000-0

Estimate Number: 0014

Pay Period: 09/01/2015
to 09/30/2015

Project Number 0000803

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0098	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	1,093.000 17.850	.000 1,070.000 1,070.000	\$19,099.50	\$19,099.50
0100	446-2118	HIGH STRENGTH PVMT REINF FABRIC, 18 IN WI LF		330.000 12.250	.000 615.000 615.000	\$7,533.75	\$7,533.75
Category Amount:						\$1,276,760.61	\$3,955,108.88
Category Number: 0020 GRADING AND DRAINAGE							
0135	207-0203	FOUND BKFILL MATL, TP II	CY	100.000 95.000	.000 44.444 44.444	\$4,222.18	\$4,222.18
0165	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	1,536.000 31.170	299.400 233.100 532.500	\$7,265.73	\$16,598.03
0180	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	149.000 66.970	61.610 32.400 94.010	\$2,169.83	\$6,295.85
0195	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	21.000 639.300	10.000 2.000 12.000	\$1,278.60	\$7,671.60
0302	668-1100	CATCH BASIN, GP 1	EA	3.000 2100.000	1.500 1.500 3.000	\$3,150.00	\$6,300.00
0305	668-2100	DROP INLET, GP 1	EA	2.000 6825.000	.000 1.000 1.000	\$6,825.00	\$6,825.00
Category Amount:						\$24,911.34	\$47,912.66

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2015

User: vepps

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14782-14-000-0

Estimate Number: 0014

Pay Period: 09/01/2015
to 09/30/2015

Project Number 0000803

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0325	163-0232	TEMPORARY GRASSING	AC	33.000 5.250	19.331 1.876 21.207	\$9.85	\$111.34
0330	163-0240	MULCH	TN	1,748.000 105.000	226.290 7.623 233.913	\$800.42	\$24,560.87
0345	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		550.000 26.200	185.250 31.500 216.750	\$825.30	\$5,678.85
0348	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		614.000 267.750	248.250 17.250 265.500	\$4,618.69	\$71,087.63
0415	167-1500	WATER QUALITY INSPECTIONS	MO	28.000 892.500	12.000 1.000 13.000	\$892.50	\$11,602.50
0419	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	19,310.000 6.830	13,581.250 97.500 13,678.750	\$665.93	\$93,425.86
0465	700-6910	PERMANENT GRASSING	AC	67.000 1680.000	26.588 2.620 29.208	\$4,401.60	\$49,069.44
Category Amount:						\$12,214.29	\$255,536.49
Category Number: 0050 LIGHTING							
0580	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	32,595.000 4.570	.000 3,071.000 3,071.000	\$14,034.47	\$14,034.47
Category Amount:						\$14,034.47	\$14,034.47

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2015

User: vepps

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14782-14-000-0

Estimate Number: 0014

Pay Period: 09/01/2015
to 09/30/2015

Project Number 0000803

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-5,491.540		
				1.000	-45,583.520		
					-51,075.060	\$-45,583.52	(\$51,075.06)
		(IN #1)					
					Category Amount:	\$-45,583.52	\$-51,075.06
					Project Total Amount:	\$1,282,337.19	\$4,630,278.25