

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2015

User: vepps

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14782-14-000-0

Estimate Number: 0015

Pay Period: 10/01/2015
to 10/31/2015

Contract Location:

1-75/SR 401 AT BRIGHTON RD (CR 410) AND BRIDGE @I-75/

Time Allowed: 877 Days

Elapsed Calender Days: 481 Days

Percent Time: 54.85

District: 4

Area: 02

Contractor:

THE SCRUGGS COMPANY
P. O. BOX 2065

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 07/01/2014

Date Notice to Proceed: 07/08/2014

VALDOSTA

GA 31604-2065

Date Work Began: 07/09/2014

Phone: (229)242-2388

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/30/2016

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$15,758,000.35

Original Contract Amount \$15,137,555.27

Funds Available \$10,270,409.09

Percent Complete 30.94%

Counties:

Tift

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000803	\$15,758,000.35	\$15,137,555.27	\$10,270,409.09	34.82%	\$245,228.21

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2015

User: vepps

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14782-14-000-0

Estimate Number: 0015

Pay Period: 10/01/2015
to 10/31/2015

Project Number: 0000803 I-75/SR 401 - INTERCHANGE RECONSTRUCTION

Federal State Project Number: NHS00-0000-00(803)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,949,160.58	\$3,750,525.71	\$198,634.87
Non-Participating	\$926,345.88	\$879,752.54	\$46,593.34
Total Earnings	\$4,875,506.46	\$4,630,278.25	\$245,228.21
Stockpiled Materials	\$612,084.80	\$612,084.80	\$0.00
Gross Earnings	\$5,487,591.26	\$5,242,363.05	\$245,228.21
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,487,591.26	\$5,242,363.05	

Total Payable: **\$245,228.21**

Rpt-ID: RCPEsprj

Georgia

Date: 11/03/2015

User: vepps

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14782-14-000-0

Estimate Number: 0015

Pay Period: 10/01/2015
to 10/31/2015

Project Number 0000803

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.501		
				288674.290	.082		
		NHS00-0000-00(803)			.583	\$23,671.29	\$168,297.11
0023	210-0100	GRADING COMPLETE -	LS	1.000	.839		
				1953634.280	.015		
		NHS00-0000-00(803)			.854	\$29,304.51	\$1,668,403.68
Category Amount:						\$52,975.80	\$1,836,700.79
Category Number: 0020 GRADING AND DRAINAGE							
0188	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	708.000	250.000		
				29.950	150.000		
					400.000	\$4,492.50	\$11,980.00
Category Amount:						\$4,492.50	\$11,980.00
Category Number: 0030 EROSION CONTROL							
0325	163-0232	TEMPORARY GRASSING	AC	33.000	21.207		
				5.250	2.693		
					23.900	\$14.14	\$125.48
0330	163-0240	MULCH	TN	1,748.000	233.913		
				105.000	13.860		
					247.773	\$1,455.30	\$26,016.17
0348	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		614.000	265.500		
				267.750	17.250		
					282.750	\$4,618.69	\$75,706.31
0375	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		9,655.000	950.000		
				0.050	824.000		
					1,774.000	\$41.20	\$88.70
0380	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	6,140.000	137.000		
				0.050	14.000		
					151.000	\$.70	\$7.55

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2015

User: vepps

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14782-14-000-0

Estimate Number: 0015

Pay Period: 10/01/2015
to 10/31/2015

Project Number 0000803

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0395	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	22.000 0.050	7.000 1.000 8.000	\$0.05	\$0.40
0415	167-1500	WATER QUALITY INSPECTIONS	MO	28.000 892.500	13.000 1.000 14.000	\$892.50	\$12,495.00
0419	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	19,310.000 6.830	13,678.750 864.000 14,542.750	\$5,901.12	\$99,326.98
Category Amount:						\$12,923.70	\$213,766.59
Category Number: 0050 LIGHTING							
0579	682-6219	CONDUIT, NONMETL, TP 2, 1 IN	LF	17,030.000 4.570	.000 2,242.000 2,242.000	\$10,245.94	\$10,245.94
0580	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	32,595.000 4.570	3,071.000 6,945.000 10,016.000	\$31,738.65	\$45,773.12
Category Amount:						\$41,984.59	\$56,019.06
Category Number: 0010 ROADWAY							
0820	439-0018	PLAIN PC CONC PVMT, CL 3 CONC, 8 INCH THK	SY	2,080.000 73.500	.000 1,807.505 1,807.505	\$132,851.62	\$132,851.62
Category Amount:						\$132,851.62	\$132,851.62
Project Total Amount:						\$245,228.21	\$4,875,506.46