

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2016

User: vepps

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14783-14-000-0

Estimate Number: 0016

Pay Period: 12/31/2015
to 01/31/2016

Contract Location:

SR 372 OVER THE ETOWAH RIVER.

Time Allowed: 807 Days

Elapsed Calender Days: 503 Days

Percent Time: 62.33

District: 6

Area: 01

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 08/05/2014

Date Notice to Proceed: 09/16/2014

Date Work Began: 10/15/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/30/2016

MARIETTA

GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$5,757,014.02

Original Contract Amount \$5,617,937.73

Funds Available \$3,220,889.82

Percent Complete 44.05%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
642400-	\$5,757,014.02	\$5,617,937.73	\$3,220,889.82	44.05%	\$72,879.62

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2016

User: vepps

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14783-14-000-0

Estimate Number: 0016

Pay Period: 12/31/2015
to 01/31/2016

Project Number: 642400- SR 372 - BRIDGE REPLACEMENT

Federal State Project Number: BRST0-1022-00(010)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,028,899.36	\$1,970,595.68	\$58,303.68
Non-Participating	\$507,224.84	\$492,648.90	\$14,575.94
Total Earnings	\$2,536,124.20	\$2,463,244.58	\$72,879.62
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,536,124.20	\$2,463,244.58	\$72,879.62
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,536,124.20	\$2,463,244.58	

Total Payable: **\$72,879.62**

Rpt-ID: RCPEsprj

Georgia

Date: 02/05/2016

User: vepps

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14783-14-000-0

Estimate Number: 0016

Pay Period: 12/31/2015
to 01/31/2016

Project Number 642400-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.666		
				49096.280	.012		
		BRST0-1022-00(010)			.678	\$589.16	\$33,287.28
0024	210-0100	GRADING COMPLETE -	LS	1.000	.570		
				2053723.840	.020		
		BRST0-1022-00(010)			.590	\$41,074.48	\$1,211,697.07
Category Amount:						\$41,663.64	\$1,244,984.35
Category Number: 0040 EROSION							
0254	163-0240	MULCH	TN	1,000.000	290.826		
				204.000	5.883		
					296.709	\$1,200.13	\$60,528.64
0274	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		190.000	45.750		
				223.590	3.000		
					48.750	\$670.77	\$10,900.01
0279	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		576.000	1,585.500		
				2.850	250.500		
					1,836.000	\$713.93	\$5,232.60
0289	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		7,437.000	3,630.000		
				1.050	706.000		
					4,336.000	\$741.30	\$4,552.80
0294	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		1,900.000	686.000		
				2.000	20.000		
					706.000	\$40.00	\$1,412.00
0299	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		12.000	1.000		
				125.000	1.000		
					2.000	\$125.00	\$250.00

Rpt-ID: RCPEsprj

Georgia

Date: 02/05/2016

User: vepps

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14783-14-000-0

Estimate Number: 0016

Pay Period: 12/31/2015
to 01/31/2016

Project Number 642400-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION							
0304	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	5.000 306.280	20.000 1.000 21.000	\$306.28	\$6,431.88
0319	167-1500	WATER QUALITY INSPECTIONS	MO	28.000 500.000	15.000 1.000 16.000	\$500.00	\$8,000.00
0324	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	14,874.000 1.930	14,026.500 1,491.000 15,517.500	\$2,877.63	\$29,948.78
Category Amount:						\$7,175.04	\$127,256.71
Category Number: 0050 BRIDGE NO 1 - OVER THE ETOWAH RIVER							
0409	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 80136.480	.200 .300 .500	\$24,040.94	\$40,068.24
1							
Category Amount:						\$24,040.94	\$40,068.24
Project Total Amount:						\$72,879.62	\$2,536,124.20