

Rpt-ID: RCPESPRJ

Georgia

Date: 04/29/2016

User: vepps

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14783-14-000-0

Estimate Number: 0018

Pay Period: 03/01/2016
to 04/07/2016

Contract Location:

SR 372 OVER THE ETOWAH RIVER.

Time Allowed: 807 Days

Elapsed Calender Days: 570 Days

Percent Time: 70.63

District: 6

Area: 01

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 08/05/2014

Date Notice to Proceed: 09/16/2014

Date Work Began: 10/15/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/30/2016

MARIETTA

GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$5,757,014.02

Original Contract Amount \$5,617,937.73

Funds Available \$2,966,616.64

Percent Complete 48.47%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
642400-	\$5,757,014.02	\$5,617,937.73	\$2,966,616.64	48.47%	\$152,353.89

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/29/2016

User: vepps

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14783-14-000-0

Estimate Number: 0018

Pay Period: 03/01/2016
to 04/07/2016

Project Number: 642400- SR 372 - BRIDGE REPLACEMENT

Federal State Project Number: BRST0-1022-00(010)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,232,317.88	\$2,110,434.78	\$121,883.10
Non-Participating	\$558,079.50	\$527,608.71	\$30,470.79
Total Earnings	\$2,790,397.38	\$2,638,043.49	\$152,353.89
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,790,397.38	\$2,638,043.49	\$152,353.89
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,790,397.38	\$2,638,043.49	
		Total Payable:	\$152,353.89

Rpt-ID: RCPESPRJ

Georgia

Date: 04/29/2016

User: vepps

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14783-14-000-0

Estimate Number: 0018

Pay Period: 03/01/2016
to 04/07/2016

Project Number 642400-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.691		
				49096.280	.017		
		BRST0-1022-00(010)			.708	\$834.64	\$34,760.17
0024	210-0100	GRADING COMPLETE -	LS	1.000	.610		
				2053723.840	.030		
		BRST0-1022-00(010)			.640	\$61,611.72	\$1,314,383.26
0028	310-1101	GR AGGR BASE CRS, INCL MATL	TN	6,400.000	1,010.170		
				26.830	2,535.850		
					3,546.020	\$68,036.86	\$95,139.72
0093	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	3,170.000	4,561.000		
				0.930	285.000		
					4,846.000	\$265.05	\$4,506.78
Category Amount:						\$130,748.27	\$1,448,789.93
Category Number: 0020 DRAINAGE							
0103	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	717.000	95.200		
				41.480	240.000		
					335.200	\$9,955.20	\$13,904.10
0174	668-1100	CATCH BASIN, GP 1	EA	2.000	.000		
				2364.000	1.000		
					1.000	\$2,364.00	\$2,364.00
0179	668-2100	DROP INLET, GP 1	EA	7.000	.500		
				1728.000	1.000		
					1.500	\$1,728.00	\$2,592.00
Category Amount:						\$14,047.20	\$18,860.10
Category Number: 0040 EROSION							
0254	163-0240	MULCH	TN	1,000.000	324.010		
				204.000	.858		
					324.868	\$175.03	\$66,273.07

Rpt-ID: RCPEsprj

Georgia

Date: 04/29/2016

User: vepps

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14783-14-000-0

Estimate Number: 0018

Pay Period: 03/01/2016
to 04/07/2016

Project Number 642400-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION							
0269	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		997.000 12.060	738.750 31.500 770.250	\$379.89	\$9,289.22
0274	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		190.000 223.590	55.500 .750 56.250	\$167.69	\$12,576.94
0279	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		576.000 2.850	1,995.750 12.000 2,007.750	\$34.20	\$5,722.09
0284	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		9.000 140.080	1.500 3.750 5.250	\$525.30	\$735.42
0289	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		7,437.000 1.050	4,883.000 112.000 4,995.000	\$117.60	\$5,244.75
0304	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	5.000 306.280	22.000 6.000 28.000	\$1,837.68	\$8,575.84
0319	167-1500	WATER QUALITY INSPECTIONS	MO	28.000 500.000	17.000 1.000 18.000	\$500.00	\$9,000.00
0324	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	14,874.000 1.930	15,574.500 186.750 15,761.250	\$360.43	\$30,419.21
0344	700-6910	PERMANENT GRASSING	AC	14.000 789.000	2.693 .632 3.325	\$498.65	\$2,623.43

Rpt-ID: RCPEsprj

Georgia

Date: 04/29/2016

User: vepps

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14783-14-000-0

Estimate Number: 0018

Pay Period: 03/01/2016
to 04/07/2016

Project Number 642400-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION							
0349	700-7000	AGRICULTURAL LIME	TN	41.000 131.000	3.310 .640 3.950	\$83.84	\$517.45
0354	700-8000	FERTILIZER MIXED GRADE	TN	14.000 421.000	1.440 .200 1.640	\$84.20	\$690.44
0369	716-2000	EROSION CONTROL MATS, SLOPES	SY	39,537.000 0.840	14,047.408 3,056.556 17,103.964	\$2,567.51	\$14,367.33
Category Amount:						\$7,332.02	\$166,035.19
Category Number: 0010 ROADWAY							
0484	158-1000	TRAINING HOURS	HR	1,000.000 0.800	757.000 283.000 1,040.000	\$226.40	\$832.00
Category Amount:						\$226.40	\$832.00
Project Total Amount:						\$152,353.89	\$2,790,397.38