

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14783-14-000-0

Estimate Number: 0029

Pay Period: 02/01/2017
to 02/28/2017

Contract Location:

SR 372 OVER THE ETOWAH RIVER.

Time Allowed:

821 Days

Elapsed Calender Days:

863 Days

Percent Time:

105.12

District: 6

Area: 01

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let:

05/16/2014

Date Awarded:

05/30/2014

Date Contract Executed:

08/05/2014

Date Notice to Proceed:

09/16/2014

Date Work Began:

10/15/2014

Date Time Stopped:

01/25/2017

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/14/2016

MARIETTA

GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$6,086,289.47

Original Contract Amount \$5,617,937.73

Funds Available \$476,224.58

Percent Complete 92.67%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
642400-	\$6,086,289.47	\$5,617,937.73	\$476,224.58	92.18%	\$92,739.92

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14783-14-000-0

Estimate Number: 0029

Pay Period: 02/01/2017
to 02/28/2017

Project Number: 642400- SR 372 - BRIDGE REPLACEMENT

Federal State Project Number: BRST0-1022-00(010)

	Total to Date	Prev to Date	This Estimate
Participating	\$4,512,008.67	\$4,441,239.14	\$70,769.53
Non-Participating	\$1,128,002.22	\$1,110,309.83	\$17,692.39
Total Earnings	\$5,640,010.89	\$5,551,548.97	\$88,461.92
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,640,010.89	\$5,551,548.97	\$88,461.92
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$29,946.00)	(\$34,224.00)	\$4,278.00
Total:	\$5,610,064.89	\$5,517,324.97	

Total Payable: **\$92,739.92**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14783-14-000-0

Estimate Number: 0029

Pay Period: 02/01/2017
to 02/28/2017

Project Number 642400-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0023	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000 72660.000	.650 .350 1.000	\$25,431.00	\$72,660.00
0024	210-0100	GRADING COMPLETE - BRST0-1022-00(010)	LS	1.000 2053723.840	.950 .020 .970	\$41,074.48	\$1,992,112.12
0079	634-1200	RIGHT OF WAY MARKERS	EA	46.000 116.310	50.000 1.000 51.000	\$116.31	\$5,931.81
0092	643-8001	GATE, GALVANIZED METAL- 30 FT X 4 FT	EA	2.000 1900.000	.000 2.000 2.000	\$3,800.00	\$3,800.00

Category Amount: \$70,421.79 \$2,074,503.93

Category Number: 0030 SIGNS AND MARKING							
0204	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, T SF		9.000 17.000	.000 8.290 8.290	\$140.93	\$140.93
0209	636-1029	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, T SF		80.000 18.500	.000 79.000 79.000	\$1,461.50	\$1,461.50
0214	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, T SF		63.000 19.000	.000 63.000 63.000	\$1,197.00	\$1,197.00
0219	636-2070	GALV STEEL POSTS, TP 7	LF	248.000 8.000	.000 261.000 261.000	\$2,088.00	\$2,088.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14783-14-000-0

Estimate Number: 0029

Pay Period: 02/01/2017
to 02/28/2017

Project Number 642400-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 SIGNS AND MARKING							
0234	654-1001	RAISED PVMT MARKERS TP 1	EA	84.000 3.000	94.000 8.000 102.000	\$24.00	\$306.00
0239	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, C LF E), TP PB		588.000 6.750	.000 596.000 596.000	\$4,023.00	\$4,023.00
0244	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, C LF OW), TP PB		588.000 6.750	.000 596.000 596.000	\$4,023.00	\$4,023.00
Category Amount:						\$12,957.43	\$13,239.43
Category Number: 0040 EROSION							
0254	163-0240	MULCH	TN	1,000.000 204.000	359.720 .225 359.945	\$45.90	\$73,428.78
0259	163-0300	CONSTRUCTION EXIT	EA	5.000 1061.860	5.250 1.750 7.000	\$1,858.26	\$7,433.02
0279	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		576.000 2.850	2,280.750 570.188 2,850.938	\$1,625.04	\$8,125.17
0284	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TR EA		9.000 140.080	8.250 2.750 11.000	\$385.22	\$1,540.88
0294	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF	LF	1,900.000 2.000	791.000 120.000 911.000	\$240.00	\$1,822.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14783-14-000-0

Estimate Number: 0029

Pay Period: 02/01/2017
to 02/28/2017

Project Number 642400-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
	Category Number:	0040 EROSION					
0329	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	530.000	1,400.334		
				37.050	22.444		
					1,422.778	\$831.55	\$52,713.92
0339	603-7000	PLASTIC FILTER FABRIC	SY	951.000	1,113.667		
				4.310	22.444		
					1,136.111	\$96.73	\$4,896.64
Category Amount:						\$5,082.70	\$149,960.41
Project Total Amount:						\$88,461.92	\$5,640,010.89