

Rpt-ID: RCPESPRJ

Georgia

Date: 07/11/2016

User: krender

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B14785-14-000-0

Estimate Number: 0023

Pay Period: 06/01/2016
to 06/30/2016

Contract Location:

SR 16 BEGINNING NORTH OF I-85/SR 403 AND EXTENDING

Time Allowed: 1429 Days

Elapsed Calender Days: 729 Days

Percent Time: 51.01

District: 3

Area: 05

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 07/01/2014

Date Notice to Proceed: 07/03/2014

SNELLVILLE GA 30078-0306

Phone: (770)985-0600

Date Work Began: 09/02/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2018

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$17,712,463.47

Original Contract Amount \$16,706,344.73

Funds Available \$6,563,761.31

Percent Complete 62.94%

Counties:

Coweta

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006293	\$3,945,506.62	\$3,605,179.47	\$2,510,836.64	36.36%	\$150,603.51
0006877	\$1,579,025.38	\$1,450,696.42	\$729,683.11	53.79%	\$29,162.76
0007694	\$12,187,931.44	\$11,650,468.81	\$3,323,241.53	72.73%	\$242,273.44

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/11/2016

User: krender

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B14785-14-000-0

Estimate Number: 0023

Pay Period: 06/01/2016
to 06/30/2016

Project Number: 0006293 SR 16 - INTERSECTION IMPROVEMENTS

Federal State Project Number: CSMSL-0006-00(293)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,147,735.97	\$1,027,253.17	\$120,482.80
Non-Participating	\$286,934.01	\$256,813.30	\$30,120.71
Total Earnings	\$1,434,669.98	\$1,284,066.47	\$150,603.51
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,434,669.98	\$1,284,066.47	\$150,603.51
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,434,669.98	\$1,284,066.47	

Total Payable: **\$150,603.51**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/11/2016

User: krender

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B14785-14-000-0

Estimate Number: 0023

Pay Period: 06/01/2016
to 06/30/2016

Project Number: 0006877 SR16 - WIDENING & RECONSTRUCTION

Federal State Project Number: CSSTP-0006-00(877)

	Total to Date	Prev to Date	This Estimate
Participating	\$679,473.82	\$656,143.60	\$23,330.22
Non-Participating	\$169,868.45	\$164,035.91	\$5,832.54
Total Earnings	\$849,342.27	\$820,179.51	\$29,162.76
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$849,342.27	\$820,179.51	\$29,162.76
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$849,342.27	\$820,179.51	

Total Payable: **\$29,162.76**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/11/2016

User: krender

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B14785-14-000-0

Estimate Number: 0023

Pay Period: 06/01/2016
to 06/30/2016

Project Number: 0007694 SR 16 - WIDENING & RECONSTRUCTION

Federal State Project Number: CSSTP-0007-00(694)

	Total to Date	Prev to Date	This Estimate
Participating	\$7,091,751.92	\$6,897,933.16	\$193,818.76
Non-Participating	\$1,772,937.99	\$1,724,483.31	\$48,454.68
Total Earnings	\$8,864,689.91	\$8,622,416.47	\$242,273.44
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$8,864,689.91	\$8,622,416.47	\$242,273.44
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,864,689.91	\$8,622,416.47	

Total Payable: **\$242,273.44**

Rpt-ID: RCPEsprj

Georgia

Date: 07/11/2016

User: krender

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B14785-14-000-0

Estimate Number: 0023

Pay Period: 06/01/2016
to 06/30/2016

Project Number 0006293

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 38400.000	.574 .002 .576	\$76.80	\$22,118.40
		CSMSL-0006-00(293)					
0010	210-0100	GRADING COMPLETE -	LS	1.000 819200.000	.500 .050 .550	\$40,960.00	\$450,560.00
		CSMSL-0006-00(293)					
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	18,272.000 19.500	7,831.850 2,582.050 10,413.900	\$50,349.98	\$203,071.05
0020	318-3000	AGGR SURF CRS	TN	1,500.000 19.500	658.520 19.330 677.850	\$376.94	\$13,218.08
0055	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	770.000 44.750	.000 552.533 552.533	\$24,725.85	\$24,725.85
0060	441-0104	CONC SIDEWALK, 4 IN	SY	942.000 43.750	.000 100.556 100.556	\$4,399.33	\$4,399.33
0075	441-0748	CONCRETE MEDIAN, 6 IN	SY	39.000 41.500	.000 84.697 84.697	\$3,514.93	\$3,514.93
0085	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,780.000 16.500	421.000 1,077.000 1,498.000	\$17,770.50	\$24,717.00

Category Amount:

\$142,174.33

\$746,324.64

Rpt-ID: RCPESPRJ

Georgia

Date: 07/11/2016

User: krender

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B14785-14-000-0

Estimate Number: 0023

Pay Period: 06/01/2016
to 06/30/2016

Project Number 0006293

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0150	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	488.000 34.000	264.000 104.000 368.000	\$3,536.00	\$12,512.00
0155	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	239.000 37.250	170.000 60.000 230.000	\$2,235.00	\$8,567.50
0170	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		7.000 437.000	3.000 1.000 4.000	\$437.00	\$1,748.00
0175	550-3424	SAFETY END SECTION 24 IN, SIDE DRAIN, 4:1 S EA		6.000 559.000	4.000 2.000 6.000	\$1,118.00	\$3,354.00
0189	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		7.000 464.000	3.000 1.000 4.000	\$464.00	\$1,856.00
Category Amount:						\$7,790.00	\$28,037.50
Category Number: 0060 EROSION CONTROL							
0505	700-6910	PERMANENT GRASSING	AC	6.000 1060.000	2.003 .360 2.363	\$381.60	\$2,504.78
0510	700-7000	AGRICULTURAL LIME	TN	20.000 79.500	3.670 .360 4.030	\$28.62	\$320.39
0515	700-8000	FERTILIZER MIXED GRADE	TN	6.000 636.000	1.197 .360 1.557	\$228.96	\$990.25
Category Amount:						\$639.18	\$3,815.42
Project Total Amount:						\$150,603.51	\$1,434,669.98

Rpt-ID: RCPEsprj

Georgia

Date: 07/11/2016

User: krender

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B14785-14-000-0

Estimate Number: 0023

Pay Period: 06/01/2016
to 06/30/2016

Project Number 0006877

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.714		
				38400.000	.055		
					.769	\$2,112.00	\$29,529.60
		CSSTP-0006-00(877)					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.620		
				409600.000	.050		
					.670	\$20,480.00	\$274,432.00
		CSSTP-0006-00(877)					
Category Amount:						\$22,592.00	\$303,961.60
Category Number: 0030 PAVEMENT							
0155	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,000.000	.000		
				75.750	55.250		
					55.250	\$4,185.19	\$4,185.19
0195	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	221.500	.000		
				16.500	132.000		
					132.000	\$2,178.00	\$2,178.00
Category Amount:						\$6,363.19	\$6,363.19
Category Number: 0050 EROSION CONTROL							
0365	167-1500	WATER QUALITY INSPECTIONS	MO	8.000	6.000		
				587.000	1.000		
					7.000	\$587.00	\$4,109.00
Category Amount:						\$587.00	\$4,109.00
Category Number: 0030 PAVEMENT							
0385	700-6910	PERMANENT GRASSING	AC	5.000	1.044		
				1060.000	.172		
					1.216	\$182.32	\$1,288.96
Category Amount:						\$182.32	\$1,288.96

Rpt-ID: RCPEsprj

Georgia

Date: 07/11/2016

User: krender

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B14785-14-000-0

Estimate Number: 0023

Pay Period: 06/01/2016
to 06/30/2016

Project Number 0006877

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0050 EROSION CONTROL							
0390	700-7000	AGRICULTURAL LIME	TN	15.000	2.070		
				79.500	.170		
					2.240	\$13.52	\$178.08
0395	700-8000	FERTILIZER MIXED GRADE	TN	5.000	.620		
				636.000	.170		
					.790	\$108.12	\$502.44
Category Amount:						\$121.64	\$680.52
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-50,787.730		
				1.000	-683.390		
					-51,471.120	\$-683.39	(\$51,471.12)
		(IN# 1)					
Category Amount:						\$-683.39	\$-51,471.12
Project Total Amount:						\$29,162.76	\$849,342.27

Rpt-ID: RCPESPRJ

Georgia

Date: 07/11/2016

User: krender

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B14785-14-000-0

Estimate Number: 0023

Pay Period: 06/01/2016
to 06/30/2016

Project Number 0007694

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0009	150-1000	TRAFFIC CONTROL -	LS	1.000	.913		
				38400.000	.045		
		CSSTP-0007-00(694)			.958	\$1,728.00	\$36,787.20
Category Amount:						\$1,728.00	\$36,787.20
Category Number: 0030 DRAINAGE							
0039	310-1101	GR AGGR BASE CRS, INCL MATL	TN	46,307.000	50,137.170		
				19.500	721.030		
					50,858.200	\$14,060.09	\$991,734.90
Category Amount:						\$14,060.09	\$991,734.90
Category Number: 0010 ROADWAY							
0069	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		7,178.000	4,417.540		
		R-MODIFIED BITUM MATL & H LIME		75.500	1,083.340		
					5,500.880	\$81,792.17	\$415,316.44
0079	413-1000	BITUM TACK COAT	GL	5,947.000	6,470.000		
				2.750	559.000		
					7,029.000	\$1,537.25	\$19,329.75
0146	436-1000	ASPHALTIC CONCRETE CURB -	LF	6,315.000	.000		
				7.350	4,295.000		
		5 IN			4,295.000	\$31,568.25	\$31,568.25
0147	441-0740	CONCRETE MEDIAN, 4 IN	SY	932.000	381.689		
				27.500	528.091		
					909.780	\$14,522.50	\$25,018.95
Category Amount:						\$129,420.17	\$491,233.39
Category Number: 0020 BRIDGE NO. 1 - OVER CENTRAL OF GEORGIA RAILROAD COMPANY							
0227	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.000		
				163200.000	.200		
		1 LT			.200	\$32,640.00	\$32,640.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/11/2016

User: krender

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B14785-14-000-0

Estimate Number: 0023

Pay Period: 06/01/2016
to 06/30/2016

Project Number 0007694

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGE NO. 1 - OVER CENTRAL OF GEORGIA RAILROAD COMPANY							
0232	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.000		
				173600.000	.200		
		1 RT			.200	\$34,720.00	\$34,720.00
0262	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				31200.000	.200		
		1 LT			.200	\$6,240.00	\$6,240.00
0267	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				38300.000	.200		
		1 RT			.200	\$7,660.00	\$7,660.00
Category Amount:						\$81,260.00	\$81,260.00
Category Number: 0080 TEMPORARY EROSION CONTROL							
0571	163-0240	MULCH	TN	675.000	490.293		
				175.000	7.660		
					497.953	\$1,340.50	\$87,141.78
Category Amount:						\$1,340.50	\$87,141.78
Category Number: 0090 PERMANENT EROSION CONTROL							
0761	700-6910	PERMANENT GRASSING	AC	31.000	11.938		
				1060.000	5.517		
					17.455	\$5,848.02	\$18,502.30
0766	700-7000	AGRICULTURAL LIME	TN	93.000	20.970		
				79.500	5.330		
					26.300	\$423.74	\$2,090.85
0771	700-8000	FERTILIZER MIXED GRADE	TN	31.000	15.564		
				636.000	5.510		
					21.074	\$3,504.36	\$13,403.06
0781	711-0100	TURF REINFORCING MATTING, TP 1	SY	7,600.000	.000		
				3.450	1,110.670		
					1,110.670	\$3,831.81	\$3,831.81

Rpt-ID: RCPESPRJ

Georgia

Date: 07/11/2016

User: krender

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B14785-14-000-0

Estimate Number: 0023

Pay Period: 06/01/2016

to 06/30/2016

Project Number 0007694

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 PERMANENT EROSION CONTROL							
0791	716-2000	EROSION CONTROL MATS, SLOPES	SY	40,000.000	35,037.981		
				1.000	2,791.640		
					37,829.621	\$2,791.64	\$37,829.62
Category Amount:						\$16,399.57	\$75,657.64
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-250,308.160		
				1.000	-1,934.890		
					-252,243.050	\$-1,934.89	(\$252,243.05)
		(IN# 1)					
Category Amount:						\$-1,934.89	\$-252,243.05
Project Total Amount:						\$242,273.44	\$8,864,689.91