

Rpt-ID: RCPESPRJ

Georgia

Date: 04/12/2017

User: arichard

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B14785-14-000-0

Estimate Number: 0031

Pay Period: 03/01/2017
to 04/10/2017

Contract Location:

SR 16 BEGINNING NORTH OF I-85/SR 403 AND EXTENDING

Time Allowed: 1429 Days

Elapsed Calender Days: 1013 Days

Percent Time: 70.89

District: 3

Area: 05

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 07/01/2014

Date Notice to Proceed: 07/03/2014

SNELLVILLE GA 30078-0306

Date Work Began: 09/02/2014

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2018

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$18,380,199.65

Original Contract Amount \$16,706,344.73

Funds Available \$2,490,527.99

Percent Complete 86.45%

Counties:

Coweta

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006293	\$3,945,506.62	\$3,605,179.47	\$1,037,017.60	73.72%	\$25,277.59
0006877	\$1,580,460.88	\$1,450,696.42	\$334,595.23	78.83%	\$40,677.97
0007694	\$12,854,232.12	\$11,650,468.81	\$1,118,915.13	91.30%	\$55,046.24

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/12/2017

User: arichard

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B14785-14-000-0

Estimate Number: 0031

Pay Period: 03/01/2017
to 04/10/2017

Project Number: 0006293 SR 16 - INTERSECTION IMPROVEMENTS

Federal State Project Number: CSMSL-0006-00(293)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,326,791.18	\$2,306,569.12	\$20,222.06
Non-Participating	\$581,697.84	\$576,642.31	\$5,055.53
Total Earnings	\$2,908,489.02	\$2,883,211.43	\$25,277.59
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,908,489.02	\$2,883,211.43	\$25,277.59
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,908,489.02	\$2,883,211.43	

Total Payable: **\$25,277.59**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/12/2017

User: arichard

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B14785-14-000-0

Estimate Number: 0031

Pay Period: 03/01/2017
to 04/10/2017

Project Number: 0006877 SR16 - WIDENING & RECONSTRUCTION

Federal State Project Number: CSSTP-0006-00(877)

	Total to Date	Prev to Date	This Estimate
Participating	\$996,692.53	\$964,150.15	\$32,542.38
Non-Participating	\$249,173.12	\$241,037.53	\$8,135.59
Total Earnings	\$1,245,865.65	\$1,205,187.68	\$40,677.97
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,245,865.65	\$1,205,187.68	\$40,677.97
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,245,865.65	\$1,205,187.68	

Total Payable: **\$40,677.97**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/12/2017

User: arichard

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B14785-14-000-0

Estimate Number: 0031

Pay Period: 03/01/2017
to 04/10/2017

Project Number: 0007694 SR 16 - WIDENING & RECONSTRUCTION

Federal State Project Number: CSSTP-0007-00(694)

	Total to Date	Prev to Date	This Estimate
Participating	\$9,388,253.57	\$9,344,216.58	\$44,036.99
Non-Participating	\$2,347,063.42	\$2,336,054.17	\$11,009.25
Total Earnings	\$11,735,316.99	\$11,680,270.75	\$55,046.24
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$11,735,316.99	\$11,680,270.75	\$55,046.24
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$11,735,316.99	\$11,680,270.75	

Total Payable: **\$55,046.24**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/12/2017

User: arichard

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B14785-14-000-0

Estimate Number: 0031

Pay Period: 03/01/2017
to 04/10/2017

Project Number 0006293

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.974		
				38400.000	.008		
					.982	\$307.20	\$37,708.80
		CSMSL-0006-00(293)					
0105	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	6.000	3.852		
				194.000	2.153		
					6.005	\$417.68	\$1,164.97
Category Amount:						\$724.88	\$38,873.77
Category Number: 0050 TRAFFIC SIGNAL							
0313	926-2500	3G / 4G CELLULAR ROUTER TYPE -	EACH	1.000	.000		
				3020.000	1.000		
					1.000	\$3,020.00	\$3,020.00
		B					
0314	927-0300	2070 MOUNT SPREAD SPECTRUM WIRELESS TF EA		2.000	.000		
		CONNECTION		2390.000	2.000		
					2.000	\$4,780.00	\$4,780.00
0315	927-0500	DIRECTIONAL RADIO ANTENNA AND CONNECTII EA		2.000	.000		
				1010.000	2.000		
					2.000	\$2,020.00	\$2,020.00
0319	936-1000	CCTV SYSTEM	EA	1.000	.000		
				6240.000	1.000		
					1.000	\$6,240.00	\$6,240.00
		- TP H					
Category Amount:						\$16,060.00	\$16,060.00
Category Number: 0040 SIGNING AND MARKING							
0320	653-0110	THERMOPLASTIC PVMT MARKING, ARROW, TP 1 EA		17.000	16.000		
				69.000	1.000		
					17.000	\$69.00	\$1,173.00
0325	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP 2 EA		51.000	33.000		
				79.500	15.000		
					48.000	\$1,192.50	\$3,816.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/12/2017

User: arichard

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B14785-14-000-0

Estimate Number: 0031

Pay Period: 03/01/2017
to 04/10/2017

Project Number 0006293

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING AND MARKING							
0335	653-0210	THERMOPLASTIC PVMT MARKING, WORD, TP 1 EA		11.000 106.000	4.000 10.000 14.000	\$1,060.00	\$1,484.00
0340	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		15,505.000 0.360	14,688.000 1,863.000 16,551.000	\$670.68	\$5,958.36
0345	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEL LF		10,855.000 0.360	11,040.000 488.000 11,528.000	\$175.68	\$4,150.08
0350	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, WI LF		201.000 7.950	167.000 53.000 220.000	\$421.35	\$1,749.00
0355	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WH LF		1,870.000 2.650	1,643.000 266.000 1,909.000	\$704.90	\$5,058.85
0360	653-1810	THERMOPLASTIC SOLID TRAF STRIPE, 10 IN, WI LF		485.000 1.050	468.000 17.000 485.000	\$17.85	\$509.25
0365	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHIT GLF		6,160.000 0.250	5,989.000 977.000 6,966.000	\$244.25	\$1,741.50
0375	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW SY		296.000 4.250	12.000 284.000 296.000	\$1,207.00	\$1,258.00
Category Amount:						\$5,763.21	\$26,898.04

Rpt-ID: RCPEsprj

Georgia

Date: 04/12/2017

User: arichard

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B14785-14-000-0

Estimate Number: 0031

Pay Period: 03/01/2017
to 04/10/2017

Project Number 0006293

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0060 EROSION CONTROL					
0395	163-0232	TEMPORARY GRASSING	AC	6.000	2.312		
				530.000	3.000		
					5.312	\$1,590.00	\$2,815.36
0445	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		3,850.000	1,156.000		
				0.470	200.000		
					1,356.000	\$94.00	\$637.32
0450	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	1,960.000	43.000		
				6.850	50.000		
					93.000	\$342.50	\$637.05
0495	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	500.000	.000		
				30.750	20.000		
					20.000	\$615.00	\$615.00
0500	603-7000	PLASTIC FILTER FABRIC	SY	500.000	16.000		
				4.400	20.000		
					36.000	\$88.00	\$158.40
Category Amount:						\$2,729.50	\$4,863.13
Project Total Amount:						\$25,277.59	\$2,908,489.02

Rpt-ID: RCPESPRJ

Georgia

Date: 04/12/2017

User: arichard

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B14785-14-000-0

Estimate Number: 0031

Pay Period: 03/01/2017
to 04/10/2017

Project Number 0006877

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.999		
				38400.000	.002		
					1.001	\$76.80	\$38,438.40
		CSSTP-0006-00(877)					
Category Amount:						\$76.80	\$38,438.40
Category Number: 0040 SIGNING AND MARKING							
0265	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	1,568.000	247.333		
				4.250	1,353.333		
					1,600.666	\$5,751.67	\$6,802.83
Category Amount:						\$5,751.67	\$6,802.83
Category Number: 0010 ROADWAY							
0675	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000	.650		
				98300.000	.350		
					1.000	\$34,405.00	\$98,300.00
0735	654-1010	RAISED PVMT MARKERS TP 10	EA	8.000	.000		
				31.750	14.000		
					14.000	\$444.50	\$444.50
Category Amount:						\$34,849.50	\$98,744.50
Project Total Amount:						\$40,677.97	\$1,245,865.65

Rpt-ID: RCPESPRJ

Georgia

Date: 04/12/2017

User: arichard

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B14785-14-000-0

Estimate Number: 0031

Pay Period: 03/01/2017
to 04/10/2017

Project Number 0007694

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0147	441-0740	CONCRETE MEDIAN, 4 IN	SY	932.000 27.500	1,582.611 1,073.333 2,655.944	\$29,516.66	\$73,038.46
0151	441-0748	CONCRETE MEDIAN, 6 IN	SY	238.000 41.500	129.111 8.889 138.000	\$368.89	\$5,727.00
0177	634-1200	RIGHT OF WAY MARKERS	EA	71.000 106.000	70.000 5.000 75.000	\$530.00	\$7,950.00
0182	641-1100	GUARDRAIL, TP T	LF	652.000 37.750	525.000 157.000 682.000	\$5,926.75	\$25,745.50
0192	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	9.000 1010.000	9.000 1.000 10.000	\$1,010.00	\$10,100.00
Category Amount:						\$37,352.30	\$122,560.96
Category Number: 0030 DRAINAGE							
0341	500-3200	CLASS B CONCRETE	CY	88.630 345.000	87.053 5.333 92.386	\$1,839.89	\$31,873.17
Category Amount:						\$1,839.89	\$31,873.17
Category Number: 0080 TEMPORARY EROSION CONTROL							
0571	163-0240	MULCH	TN	675.000 175.000	513.616 10.000 523.616	\$1,750.00	\$91,632.80

Rpt-ID: RCPESPRJ

Georgia

Date: 04/12/2017

User: arichard

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B14785-14-000-0

Estimate Number: 0031

Pay Period: 03/01/2017
to 04/10/2017

Project Number 0007694

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 TEMPORARY EROSION CONTROL							
0721	167-1500	WATER QUALITY INSPECTIONS	MO	7.000 587.000	4.000 9.000 13.000	\$5,283.00	\$7,631.00
Category Amount:						\$7,033.00	\$99,263.80
Category Number: 0090 PERMANENT EROSION CONTROL							
0761	700-6910	PERMANENT GRASSING	AC	31.000 1060.000	20.884 5.000 25.884	\$5,300.00	\$27,437.04
0766	700-7000	AGRICULTURAL LIME	TN	93.000 79.500	32.983 .000 32.983	\$0.00	\$2,622.15
Category Amount:						\$5,300.00	\$30,059.19
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-363,025.540 -12,223.950 -375,249.490	\$-12,223.95	(\$375,249.49)
		(IN# 1)					
9080	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	.000 23500.000	.330 .670 1.000	\$15,745.00	\$23,500.00
		PLAN REVISION					
Category Amount:						\$3,521.05	\$-351,749.49
Project Total Amount:						\$55,046.24	\$11,735,316.99