

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2016

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14786-14-000-0

Estimate Number: 0013

Pay Period: 12/01/2015
to 12/22/2015

Contract Location:

A BRIDGE AND APPROACHES ON SR 85 (BROAD ST) OVER

Time Allowed: 847 Days

Elapsed Calender Days: 533 Days

Percent Time: 62.93

District: 3

Area: 05

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 07/01/2014

Date Notice to Proceed: 07/08/2014

SNELLVILLE GA 30078-0306

Date Work Began: 12/08/2014

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 10/31/2016

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$3,549,057.98

Original Contract Amount \$3,540,828.21

Funds Available \$645,835.74

Percent Complete 81.80%

Counties:

Meriwether

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0005532	\$3,549,057.98	\$3,540,828.21	\$645,835.74	81.80%	\$328,398.76

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2016

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14786-14-000-0

Estimate Number: 0013

Pay Period: 12/01/2015
to 12/22/2015

Project Number: 0005532 SR 85 (BROAD ST) - BRIDGE REPL

Federal State Project Number: BR000-0005-00(532)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,322,577.78	\$1,946,106.00	\$376,471.78
Non-Participating	\$580,644.46	\$486,526.51	\$94,117.95
Total Earnings	\$2,903,222.24	\$2,432,632.51	\$470,589.73
Stockpiled Materials	\$0.00	\$142,190.97	(\$142,190.97)
Gross Earnings	\$2,903,222.24	\$2,574,823.48	\$328,398.76
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,903,222.24	\$2,574,823.48	

Total Payable: **\$328,398.76**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2016

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14786-14-000-0

Estimate Number: 0013

Pay Period: 12/01/2015
to 12/22/2015

Project Number 0005532

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.958		
				37000.000	.018		
					.976	\$666.00	\$36,112.00
		BR000-0005-00(532)					
Category Amount:						\$666.00	\$36,112.00
Category Number: 0030 TEMPORARY EROSION							
0170	163-0240	MULCH	TN	50.000	3.148		
				374.000	2.395		
					5.543	\$895.73	\$2,073.08
0180	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		550.000	.000		
				14.750	90.000		
					90.000	\$1,327.50	\$1,327.50
0215	167-1500	WATER QUALITY INSPECTIONS	MO	27.000	9.000		
				588.000	1.000		
					10.000	\$588.00	\$5,880.00
Category Amount:						\$2,811.23	\$9,280.58
Category Number: 0010 ROADWAY							
0295	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	340.000	.000		
				1.850	330.000		
					330.000	\$610.50	\$610.50
Category Amount:						\$610.50	\$610.50
Category Number: 0060 BRIDGE NO 1 - OVER CSX TRANSPORTATION							
0310	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.000		
				398100.000	1.000		
					1.000	\$398,100.00	\$398,100.00
		1					
0315	500-2110	CONCRETE PARAPET, SPCL DESIGN	LF	581.000	.000		
				213.000	100.000		
					100.000	\$21,300.00	\$21,300.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/08/2016

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14786-14-000-0

Estimate Number: 0013

Pay Period: 12/01/2015
to 12/22/2015

Project Number 0005532

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0060 BRIDGE NO 1 - OVER CSX TRANSPORTATION							
0325	501-3000	STR STEEL, BR NO -	LS	1.000	1.000		
				761200.000	.000		
					1.000	\$.00	\$761,200.00
		1					
0335	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.710		
				76600.000	.290		
					1.000	\$22,214.00	\$76,600.00
		1					
Category Amount:						\$441,614.00	\$1,257,200.00
Category Number: 0070 MSE WALLS							
0400	627-1120	COPING B, WALL NO -	LF	68.000	.000		
				366.000	68.000		
					68.000	\$24,888.00	\$24,888.00
		1					
Category Amount:						\$24,888.00	\$24,888.00
Project Total Amount:						\$470,589.73	\$2,903,222.24