

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2015

User: vepps

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14788-14-000-0

Estimate Number: 0008

Pay Period: 04/01/2015
to 04/30/2015

Contract Location:

I-20/SR 402 AT VARIOUS LOCATIONS.

Time Allowed: 177 Days

Elapsed Calender Days: 297 Days

Percent Time: 167.80

District: 7

Area: 01

Contractor:

OLYMPUS PAINTING CONTRACTORS, INC.
556 ANCLOTE RD.

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 07/01/2014

Date Notice to Proceed: 07/08/2014

TARPON SPRINGS FL 34689-6701

Date Work Began: 09/02/2014

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 12/31/2014

Surety Co: NORTH AMERICAN SPECIALTY INSURANCE COMPANY

Current Contract Amount \$3,356,171.26

Original Contract Amount \$2,974,037.50

Funds Available \$1,398,437.04

Percent Complete 59.73%

Counties:

Newton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M004635	\$3,356,171.26	\$2,974,037.50	\$1,398,437.04	58.33%	\$382,386.97

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2015

User: vepps

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14788-14-000-0

Estimate Number: 0008

Pay Period: 04/01/2015
to 04/30/2015

Project Number: M004635 I-20/SR 402 - BRIDGE REHAB

Federal State Project Number: M004635

	Total to Date	Prev to Date	This Estimate
Participating	\$1,804,188.83	\$1,449,483.55	\$354,705.28
Non-Participating	\$200,465.39	\$161,053.70	\$39,411.69
Total Earnings	\$2,004,654.22	\$1,610,537.25	\$394,116.97
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,004,654.22	\$1,610,537.25	\$394,116.97
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$46,920.00)	(\$35,190.00)	(\$11,730.00)
Total:	\$1,957,734.22	\$1,575,347.25	

Total Payable: **\$382,386.97**

Rpt-ID: RCPEsprj

Georgia

Date: 05/04/2015

User: vepps

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14788-14-000-0

Estimate Number: 0008

Pay Period: 04/01/2015
to 04/30/2015

Project Number M004635

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 TRAFFIC CONTROL							
0001	004-0012	EXTRA WORK -	EA	.000 830.000	.000 30.000 30.000	\$24,900.00	\$24,900.00
		Z BRACKETS FOR REPLACEMENT OF ANCHOR BOLTS CO #2					
0002	004-0012	EXTRA WORK -	EA	.000 13535.990	.000 18.000 18.000	\$243,647.82	\$243,647.82
		REMOVE AND REPLACE DIAPHRAGMS CO #2					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 200000.000	.745 .105 .850	\$21,000.00	\$170,000.00
		M004635					
Category Amount:						\$289,547.82	\$438,547.82
Category Number: 0040 BRIDGE 1 LEFT							
0055	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 14000.000	.330 .170 .500	\$2,380.00	\$7,000.00
		1 LT					
0085	540-1202	REMOVAL OF PARTS OF EXISTING BRIDGE, BR	LS	1.000 74703.000	.400 .200 .600	\$14,940.60	\$44,821.80
		1 LT					
Category Amount:						\$17,320.60	\$51,821.80
Category Number: 0050 BRIDGE 1 RIGHT							
0140	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 16800.000	.330 .170 .500	\$2,856.00	\$8,400.00
		1 RT					
0165	540-1202	REMOVAL OF PARTS OF EXISTING BRIDGE, BR	LS	1.000 97788.000	.400 .200 .600	\$19,557.60	\$58,672.80
		1 RT					
Category Amount:						\$22,413.60	\$67,072.80

Rpt-ID: RCPEsprj

Georgia

Date: 05/04/2015

User: vepps

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14788-14-000-0

Estimate Number: 0008

Pay Period: 04/01/2015
to 04/30/2015

Project Number M004635

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 BRIDGE 2 LEFT							
0220	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.330		
				16800.000	.070		
		2 LT			.400	\$1,176.00	\$6,720.00
0250	540-1202	REMOVAL OF PARTS OF EXISTING BRIDGE, BR	LS	1.000	.300		
				109278.000	.250		
		2 LT			.550	\$27,319.50	\$60,102.90
Category Amount:						\$28,495.50	\$66,822.90
Category Number: 0070 BRIDGE 2 RIGHT							
0310	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.330		
				16800.000	.070		
		2 RT			.400	\$1,176.00	\$6,720.00
0340	540-1202	REMOVAL OF PARTS OF EXISTING BRIDGE, BR	LS	1.000	.280		
				130235.000	.270		
		2 RT			.550	\$35,163.45	\$71,629.25
Category Amount:						\$36,339.45	\$78,349.25
Project Total Amount:						\$394,116.97	\$2,004,654.22