

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2016

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14809-14-000-0

Estimate Number: 0018

Pay Period: 07/01/2016
to 07/31/2016

Contract Location:

SR 20 AT SR 108

Time Allowed: 863 Days

Elapsed Calender Days: 710 Days

Percent Time: 82.27

District: 6

Area: 01

Contractor:

CMES, INC.
6555 MCDONOUGH DRIVE

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 08/08/2014

Date Notice to Proceed: 08/22/2014

Date Work Began: 01/19/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/31/2016

NORCROSS GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$4,252,190.19

Original Contract Amount \$3,917,734.20

Funds Available \$374,627.43

Percent Complete 91.19%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
662650-	\$4,252,190.19	\$3,917,734.20	\$374,627.43	91.19%	\$111,793.23

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2016

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14809-14-000-0

Estimate Number: 0018

Pay Period: 07/01/2016
to 07/31/2016

Project Number: 662650- SR 20 - WIDENING & RECON

Federal State Project Number: STP00-0012-01(112)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,489,806.58	\$3,389,192.68	\$100,613.90
Non-Participating	\$387,756.18	\$376,576.85	\$11,179.33
Total Earnings	\$3,877,562.76	\$3,765,769.53	\$111,793.23
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,877,562.76	\$3,765,769.53	\$111,793.23
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,877,562.76	\$3,765,769.53	

Total Payable: **\$111,793.23**

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2016

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14809-14-000-0

Estimate Number: 0018

Pay Period: 07/01/2016
to 07/31/2016

Project Number 662650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0015	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		3,300.000 79.000	2,154.760 229.960 2,384.720	\$18,166.84	\$188,392.88
0025	413-1000	BITUM TACK COAT	GL	2,424.000 3.200	1,212.000 135.000 1,347.000	\$432.00	\$4,310.40
0030	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	450.000 30.000	453.833 66.389 520.222	\$1,991.67	\$15,606.66
0035	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		4,600.000 80.000	3,776.860 422.830 4,199.690	\$33,826.40	\$335,975.20
0055	700-6910	PERMANENT GRASSING	AC	18.000 790.000	29.135 3.749 32.884	\$2,961.71	\$25,978.36
0060	700-7000	AGRICULTURAL LIME	TN	54.000 209.000	21.997 1.880 23.877	\$392.92	\$4,990.29
0065	700-8000	FERTILIZER MIXED GRADE	TN	17.000 546.000	8.479 .960 9.439	\$524.16	\$5,153.69
0085	163-0240	MULCH	TN	270.000 170.000	110.022 9.950 119.972	\$1,691.50	\$20,395.24
0115	167-1500	WATER QUALITY INSPECTIONS	MO	23.000 120.000	16.000 1.000 17.000	\$120.00	\$2,040.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2016

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14809-14-000-0

Estimate Number: 0018

Pay Period: 07/01/2016
to 07/31/2016

Project Number 662650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0140	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		30.000 310.000	28.000 6.000 34.000	\$1,860.00	\$10,540.00
0214	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	7.000 1030.000	.000 4.000 4.000	\$4,120.00	\$4,120.00
0215	641-1200	GUARDRAIL, TP W	LF	1,040.000 17.000	.000 827.000 827.000	\$14,059.00	\$14,059.00
0220	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	7.000 1890.000	.000 5.000 5.000	\$9,450.00	\$9,450.00
0235	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	180.000 55.000	803.015 140.667 943.682	\$7,736.69	\$51,902.51
0240	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	4,400.000 3.500	8,632.875 17.250 8,650.125	\$60.38	\$30,275.44
0250	716-2000	EROSION CONTROL MATS, SLOPES	SY	400.000 4.500	25,600.221 1,586.000 27,186.221	\$7,137.00	\$122,337.99
0265	310-1101	GR AGGR BASE CRS, INCL MATL	TN	18,900.000 17.000	19,816.180 574.280 20,390.460	\$9,762.76	\$346,637.82
Category Amount:						\$114,293.03	\$1,192,165.48

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2016

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14809-14-000-0

Estimate Number: 0018

Pay Period: 07/01/2016
to 07/31/2016

Project Number 662650-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-69,232.440		
				1.000	-7,140.340		
					-76,372.780	\$-7,140.34	(\$76,372.78)
		(IN #1)					
9080	641-1100	GUARDRAIL, TP T	LF	.000	.000		
				82.190	21.000		
					21.000	\$1,725.99	\$1,725.99
		Add item 641-1100 Guardrail, TP T					
9100	441-0303	CONC SPILLWAY, TP 3	EA	.000	.000		
				2914.550	1.000		
					1.000	\$2,914.55	\$2,914.55
		Add item 441-0303 Concrete Spillway, TP 3					
Category Amount:						\$-2,499.80	\$-71,732.24
Project Total Amount:						\$111,793.23	\$3,877,562.76