

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2015

User: vepps

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0008

Pay Period: 11/01/2015
to 11/30/2015

Contract Location:

CW GRANT PKWY (CR 1516) AND CONLEY RD AND SR 3 (OI

Time Allowed: 1332 Days

Elapsed Calender Days: 389 Days

Percent Time: 29.20

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 11/06/2014

Date Notice to Proceed: 11/07/2014

MARIETTA GA 30061-0970

Phone: (770)422-7520

Date Work Began: 03/10/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/30/2018

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$33,654,209.41

Original Contract Amount \$32,272,004.97

Funds Available \$26,822,162.58

Percent Complete 18.39%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0001817	\$33,654,209.41	\$32,272,004.97	\$26,822,162.58	20.30%	\$589,161.04

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2015

User: vepps

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0008

Pay Period: 11/01/2015
to 11/30/2015

Project Number: 0001817 CW GRANT PKWY (CR 1516) - WIDENING & RECO

Federal State Project Number: STP00-0001-00(817)

	Total to Date	Prev to Date	This Estimate
Participating	\$4,951,661.45	\$4,480,332.63	\$471,328.82
Non-Participating	\$1,237,915.46	\$1,120,083.24	\$117,832.22
Total Earnings	\$6,189,576.91	\$5,600,415.87	\$589,161.04
Stockpiled Materials	\$642,469.92	\$642,469.92	\$0.00
Gross Earnings	\$6,832,046.83	\$6,242,885.79	\$589,161.04
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,832,046.83	\$6,242,885.79	
		Total Payable:	\$589,161.04

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2015

User: vepps

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0008

Pay Period: 11/01/2015
to 11/30/2015

Project Number 0001817

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0030	205-0001	UNCLASS EXCAV	CY	274,817.000 10.150	24,250.556 30,579.650 54,830.206	\$310,383.45	\$556,526.59
0040	206-0002	BORROW EXCAV, INCL MATL	CY	229,517.000 10.720	27,750.000 22,560.000 50,310.000	\$241,843.20	\$539,323.20
0215	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	1,000.000 1.100	1,468.000 838.000 2,306.000	\$921.80	\$2,536.60
Category Amount:						\$553,148.45	\$1,098,386.39
Category Number: 0060 EROSION CONTROL							
0250	163-0240	MULCH	TN	2,500.000 180.000	335.624 14.380 350.004	\$2,588.40	\$63,000.72
0255	163-0300	CONSTRUCTION EXIT	EA	13.000 1285.150	.000 1.500 1.500	\$1,927.73	\$1,927.73
0260	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		670.000 17.030	150.000 75.000 225.000	\$1,277.25	\$3,831.75
0275	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		200.000 125.000	12.750 .750 13.500	\$93.75	\$1,687.50
0285	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		23,000.000 0.350	3,392.000 190.000 3,582.000	\$66.50	\$1,253.70

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2015

User: vepps

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0008

Pay Period: 11/01/2015
to 11/30/2015

Project Number 0001817

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 EROSION CONTROL							
0300	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	200.000 25.000	6.000 1.000 7.000	\$25.00	\$175.00
0360	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 250.000	5.000 3.000 8.000	\$750.00	\$2,000.00
Category Amount:						\$6,728.63	\$73,876.40
Category Number: 0010 ROADWAY							
0365	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	8,832.000 42.930	466.000 48.000 514.000	\$2,060.64	\$22,066.02
0375	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	3,769.000 51.980	1,071.000 360.000 1,431.000	\$18,712.80	\$74,383.38
0410	668-1100	CATCH BASIN, GP 1	EA	132.000 2108.000	11.500 2.000 13.500	\$4,216.00	\$28,458.00
0450	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	560.000 40.560	287.777 83.110 370.887	\$3,370.94	\$15,043.18
Category Amount:						\$28,360.38	\$139,950.58
Category Number: 0060 EROSION CONTROL							
0754	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	12.000 305.000	6.750 1.500 8.250	\$457.50	\$2,516.25
0765	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	12.000 55.000	6.000 2.000 8.000	\$110.00	\$440.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2015

User: vepps

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0008

Pay Period: 11/01/2015
to 11/30/2015

Project Number 0001817

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty	Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
	Category Number:	0060 EROSION CONTROL					
0784	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	25.000	31.000		
				178.040	2.000		
					33.000	\$356.08	\$5,875.32
				Category Amount:		\$923.58	\$8,831.57
				Project Total Amount:		\$589,161.04	\$6,189,576.91