

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2017

User: ocdavis

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0032

Pay Period: 11/01/2017
to 11/30/2017

Contract Location:

CW GRANT PKWY (CR 1516) AND CONLEY RD AND SR 3 (OI

Time Allowed: 1454 Days

Elapsed Calender Days: 1120 Days

Percent Time: 77.03

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 11/06/2014

Date Notice to Proceed: 11/07/2014

MARIETTA GA 30061-0970

Phone: (770)422-7520

Date Work Began: 03/10/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/30/2018

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$34,297,655.28

Original Contract Amount \$32,272,004.97

Funds Available \$19,060,253.53

Percent Complete 38.69%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0001817	\$34,297,655.28	\$32,272,004.97	\$19,060,253.53	44.43%	\$155,066.29

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2017

User: ocdavis

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0032

Pay Period: 11/01/2017
to 11/30/2017

Project Number: 0001817 CW GRANT PKWY (CR 1516) - WIDENING & RECO

Federal State Project Number: STP00-0001-00(817)

	Total to Date	Prev to Date	This Estimate
Participating	\$10,615,483.10	\$10,491,430.07	\$124,053.03
Non-Participating	\$2,653,870.94	\$2,622,857.68	\$31,013.26
Total Earnings	\$13,269,354.04	\$13,114,287.75	\$155,066.29
Stockpiled Materials	\$1,968,047.71	\$1,968,047.71	\$0.00
Gross Earnings	\$15,237,401.75	\$15,082,335.46	\$155,066.29
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$15,237,401.75	\$15,082,335.46	

Total Payable: **\$155,066.29**

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2017

User: ocdavis

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0032

Pay Period: 11/01/2017
to 11/30/2017

Project Number 0001817

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.661		
				376072.590	.029		
					.690	\$10,906.11	\$259,490.09
		STP00-0001-00(817)					
0024	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.820		
				150000.000	.030		
					.850	\$4,500.00	\$127,500.00
0030	205-0001	UNCLASS EXCAV	CY	274,817.000	148,632.206		
				10.150	3,350.000		
					151,982.206	\$34,002.50	\$1,542,619.39
0065	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		12,700.000	4,826.580		
				72.780	.000		
					4,826.580	\$.00	\$351,278.49
0070	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		48,900.000	23,295.730		
				60.710	117.340		
					23,413.070	\$7,123.71	\$1,421,407.48
0075	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		2,500.000	40.130		
				76.770	117.340		
					157.470	\$9,008.19	\$12,088.97
0085	310-1101	GR AGGR BASE CRS, INCL MATL	TN	102,800.000	51,529.996		
				14.690	4,986.244		
					56,516.240	\$73,247.92	\$830,223.57
0095	441-0104	CONC SIDEWALK, 4 IN	SY	19,500.000	5,437.458		
				27.620	1,250.444		
					6,687.902	\$34,537.26	\$184,719.85
0225	641-1200	GUARDRAIL, TP W	LF	4,994.000	.000		
				16.100	2,700.000		
					2,700.000	\$43,470.00	\$43,470.00

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2017

User: ocdavis

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0032

Pay Period: 11/01/2017
to 11/30/2017

Project Number 0001817

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0230	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	8.000 810.000	.000 3.000 3.000	\$2,430.00	\$2,430.00
0235	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	9.000 1950.000	.000 3.000 3.000	\$5,850.00	\$5,850.00
Category Amount:						\$225,075.69	\$4,781,077.84
Category Number: 0060 EROSION CONTROL							
0245	163-0232	TEMPORARY GRASSING	AC	30.000 100.000	34.276 2.689 36.965	\$268.90	\$3,696.50
0250	163-0240	MULCH	TN	2,500.000 180.000	647.313 12.506 659.819	\$2,251.08	\$118,767.42
0260	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		670.000 17.030	707.375 50.000 757.375	\$851.50	\$12,898.10
0275	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		200.000 125.000	85.500 .750 86.250	\$93.75	\$10,781.25
0285	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		23,000.000 0.350	9,931.000 484.000 10,415.000	\$169.40	\$3,645.25
0310	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	46,000.000 2.800	20,405.500 475.500 20,881.000	\$1,331.40	\$58,466.80

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2017

User: ocDavis

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0032

Pay Period: 11/01/2017
to 11/30/2017

Project Number 0001817

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 EROSION CONTROL							
0320	700-7000	AGRICULTURAL LIME	TN	180.000 100.000	14.358 .400 14.758	\$40.00	\$1,475.80
0330	700-8000	FERTILIZER MIXED GRADE	TN	55.000 385.000	5.515 .400 5.915	\$154.00	\$2,277.28
0350	716-2000	EROSION CONTROL MATS, SLOPES	SY	63,500.000 0.750	46,050.372 1,530.060 47,580.432	\$1,147.55	\$35,685.32
0360	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 250.000	29.000 1.000 30.000	\$250.00	\$7,500.00
Category Amount:						\$6,557.58	\$255,193.72
Category Number: 0010 ROADWAY							
0365	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	8,832.000 42.930	6,748.708 90.000 6,838.708	\$3,863.70	\$293,585.73
0375	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	3,769.000 51.980	3,257.500 288.000 3,545.500	\$14,970.24	\$184,295.09
0410	668-1100	CATCH BASIN, GP 1	EA	132.000 2108.000	72.750 8.250 81.000	\$17,391.00	\$170,748.00
Category Amount:						\$36,224.94	\$648,628.82

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2017

User: ocDavis

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0032

Pay Period: 11/01/2017
to 11/30/2017

Project Number 0001817

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 BRIDGES							
0670	643-1171	CH LK FENCE, ZC COAT, 8 FT, 9 GA	LF	331.000	492.000		
				48.000	-492.000		
					.000	\$-23,616.00	\$0.00
Category Amount:						\$-23,616.00	\$0.00
Category Number: 0020 WALLS							
0680	643-1152	CH LK FENCE, ZC COAT, 6 FT, 9 GA	LF	1,768.000	.000		
				48.000	492.000		
					492.000	\$23,616.00	\$23,616.00
Category Amount:						\$23,616.00	\$23,616.00
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-189,108.000		
				1.000	-112,791.920		
					-301,899.920	\$-112,791.92	(\$301,899.92)
		(IN #1)					
Category Amount:						\$-112,791.92	\$-301,899.92
Project Total Amount:						\$155,066.29	\$13,269,354.04