

Rpt-ID: RCPESPRJ

Georgia

Date: 04/02/2018

User: ocdavis

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0036

Pay Period: 03/02/2018
to 03/31/2018

Contract Location:

CW GRANT PKWY (CR 1516) AND CONLEY RD AND SR 3 (OI

Time Allowed: 1454 Days

Elapsed Calender Days: 1241 Days

Percent Time: 85.35

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 11/06/2014

Date Notice to Proceed: 11/07/2014

MARIETTA GA 30061-0970

Date Work Began: 03/10/2015

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 10/30/2018

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$34,297,655.28

Original Contract Amount \$32,272,004.97

Funds Available \$16,153,254.69

Percent Complete 47.64%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0001817	\$34,297,655.28	\$32,272,004.97	\$16,153,254.69	52.90%	\$254,887.86

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/02/2018

User: ocdavis

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0036

Pay Period: 03/02/2018
to 03/31/2018

Project Number: 0001817 CW GRANT PKWY (CR 1516) - WIDENING & RECO

Federal State Project Number: STP00-0001-00(817)

	Total to Date	Prev to Date	This Estimate
Participating	\$13,071,478.96	\$12,857,341.47	\$214,137.49
Non-Participating	\$3,267,869.92	\$3,214,335.55	\$53,534.37
Total Earnings	\$16,339,348.88	\$16,071,677.02	\$267,671.86
Stockpiled Materials	\$1,805,051.71	\$1,817,835.71	(\$12,784.00)
Gross Earnings	\$18,144,400.59	\$17,889,512.73	\$254,887.86
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$18,144,400.59	\$17,889,512.73	

Total Payable: **\$254,887.86**

Rpt-ID: RCPEsprj

Georgia

Date: 04/02/2018

User: ocdavis

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0036

Pay Period: 03/02/2018
to 03/31/2018

Project Number 0001817

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.706		
				376072.590	.066		
		STP00-0001-00(817)			.772	\$24,820.79	\$290,328.04
0030	205-0001	UNCLASS EXCAV	CY	274,817.000	155,332.206		
				10.150	3,630.000		
					158,962.206	\$36,844.50	\$1,613,466.39
Category Amount:						\$61,665.29	\$1,903,794.43
Category Number: 0050 RAILROAD							
0050	232-4000	SUB-BALLAST	TN	5,500.000	.000		
				16.670	17.810		
					17.810	\$296.89	\$296.89
Category Amount:						\$296.89	\$296.89
Category Number: 0010 ROADWAY							
0085	310-1101	GR AGGR BASE CRS, INCL MATL	TN	102,800.000	67,660.315		
				14.690	4,656.550		
					72,316.865	\$68,404.72	\$1,062,334.75
0095	441-0104	CONC SIDEWALK, 4 IN	SY	19,500.000	8,103.125		
				27.620	2,318.335		
					10,421.460	\$64,032.41	\$287,840.73
0110	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	700.000	575.000		
				15.000	41.000		
					616.000	\$615.00	\$9,240.00
0115	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	32,200.000	18,471.000		
				12.250	1,690.500		
					20,161.500	\$20,708.63	\$246,978.38
0120	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	16,500.000	12,502.000		
				12.250	1,260.000		
					13,762.000	\$15,435.00	\$168,584.50

Rpt-ID: RCPEsprj

Georgia

Date: 04/02/2018

User: ocDavis

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0036

Pay Period: 03/02/2018
to 03/31/2018

Project Number 0001817

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0130	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	150.000 189.070	6,714.762 30.500 6,745.262	\$5,766.64	\$1,275,326.69
0195	621-4082	CONCRETE SIDE BARRIER, TYPE 7T	LF	30.000 234.900	.000 30.000 30.000	\$7,047.00	\$7,047.00
Category Amount:						\$182,009.40	\$3,057,352.05
Category Number: 0060 EROSION CONTROL							
0250	163-0240	MULCH	TN	2,500.000 180.000	700.259 27.693 727.952	\$4,984.74	\$131,031.36
0255	163-0300	CONSTRUCTION EXIT	EA	13.000 1285.150	6.000 1.000 7.000	\$1,285.15	\$8,996.05
0275	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		200.000 125.000	87.000 1.500 88.500	\$187.50	\$11,062.50
0285	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		23,000.000 0.350	11,647.000 842.000 12,489.000	\$294.70	\$4,371.15
0295	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	13.000 793.450	10.000 1.000 11.000	\$793.45	\$8,727.95
0360	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 250.000	32.000 2.000 34.000	\$500.00	\$8,500.00
Category Amount:						\$8,045.54	\$172,689.01

Rpt-ID: RCPEsprj

Georgia

Date: 04/02/2018

User: ocdavis

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0036

Pay Period: 03/02/2018

to 03/31/2018

Project Number 0001817

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0365	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	8,832.000 42.930	7,494.708 193.500 7,688.208	\$8,306.96	\$330,054.77
0375	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	3,769.000 51.980	3,707.500 31.000 3,738.500	\$1,611.38	\$194,327.23
0410	668-1100	CATCH BASIN, GP 1	EA	132.000 2108.000	91.500 4.500 96.000	\$9,486.00	\$202,368.00
0435	668-4300	STORM SEWER MANHOLE, TP 1	EA	6.000 1587.000	4.750 .250 5.000	\$396.75	\$7,935.00
0450	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	560.000 40.560	399.387 16.889 416.276	\$685.02	\$16,884.15
0465	668-2100	DROP INLET, GP 1	EA	16.000 1230.000	9.000 1.000 10.000	\$1,230.00	\$12,300.00
0780	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	260.000 25.510	685.003 2.778 687.781	\$70.87	\$17,545.29
Category Amount:						\$21,786.98	\$781,414.44
Category Number: 0090 LIGHTING							
0854	681-3600	LIGHTING STD, SPCL DESIGN	EA	152.000 4010.000	95.000 4.000 99.000	\$16,040.00	\$396,990.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/02/2018

User: ocDavis

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0036

Pay Period: 03/02/2018
to 03/31/2018

Project Number 0001817

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 LIGHTING							
0863	681-6264	LUMINAIRE, TP 2, 400 W, METAL HALIDE	EA	130.000 1650.000	83.000 4.000 87.000	\$6,600.00	\$143,550.00
0884	682-1406	CABLE, TP XHHW, AWG NO 6	LF	17,910.000 1.750	4,220.000 7,204.000 11,424.000	\$12,607.00	\$19,992.00
0899	682-6219	CONDUIT, NONMETL, TP 2, 1 IN	LF	106,160.000 1.000	15,735.000 672.000 16,407.000	\$672.00	\$16,407.00
0903	682-9000	MAIN SERVICE PICK UP POINT	LS	1.000 12000.000	1.000 1.000 2.000	\$12,000.00	\$24,000.00
0904	682-9021	ELECTRICAL JUNCTION BOX, CONC GROUND M EA		26.000 1750.000	7.000 3.000 10.000	\$5,250.00	\$17,500.00
Category Amount:						\$53,169.00	\$618,439.00
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-298,279.180 -59,301.240 -357,580.420	\$-59,301.24	(\$357,580.42)
		(IN #1)					
Category Amount:						\$-59,301.24	\$-357,580.42
Project Total Amount:						\$267,671.86	\$16,339,348.88