

Rpt-ID: RCPESPRJ

Georgia

Date: 11/30/2018

User: ocdavis

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0044

Pay Period: 10/26/2018
to 11/26/2018

Contract Location:

CW GRANT PKWY (CR 1516) AND CONLEY RD AND SR 3 (OI

Time Allowed: 2186 Days

Elapsed Calender Days: 1481 Days

Percent Time: 67.75

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 11/06/2014

Date Notice to Proceed: 11/07/2014

MARIETTA GA 30061-0970

Date Work Began: 03/10/2015

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 10/31/2020

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$35,258,888.39

Original Contract Amount \$32,272,004.97

Funds Available \$15,945,816.66

Percent Complete 49.96%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0001817	\$35,258,888.39	\$32,272,004.97	\$15,945,816.66	54.78%	\$142,560.15

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/30/2018

User: ocdavis

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0044

Pay Period: 10/26/2018
to 11/26/2018

Project Number: 0001817 CW GRANT PKWY (CR 1516) - WIDENING & RECO

Federal State Project Number: STP00-0001-00(817)

	Total to Date	Prev to Date	This Estimate
Participating	\$14,091,960.31	\$13,975,791.74	\$116,168.57
Non-Participating	\$3,522,990.27	\$3,493,948.13	\$29,042.14
Total Earnings	\$17,614,950.58	\$17,469,739.87	\$145,210.71
Stockpiled Materials	\$1,698,121.15	\$1,700,771.71	(\$2,650.56)
Gross Earnings	\$19,313,071.73	\$19,170,511.58	\$142,560.15
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,313,071.73	\$19,170,511.58	

Total Payable: **\$142,560.15**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/30/2018

User: ocdavis

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0044

Pay Period: 10/26/2018
to 11/26/2018

Project Number 0001817

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.787		
				376072.590	.007		
					.794	\$2,632.51	\$298,601.64
		STP00-0001-00(817)					
0030	205-0001	UNCLASS EXCAV	CY	274,817.000	196,512.206		
				10.150	7,530.000		
					204,042.206	\$76,429.50	\$2,071,028.39
0085	310-1101	GR AGGR BASE CRS, INCL MATL	TN	102,800.000	81,293.935		
				14.690	17.480		
					81,311.415	\$256.78	\$1,194,464.69
0215	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	1,000.000	2,792.000		
				1.100	90.000		
					2,882.000	\$99.00	\$3,170.20
Category Amount:						\$79,417.79	\$3,567,264.92
Category Number: 0060 EROSION CONTROL							
0245	163-0232	TEMPORARY GRASSING	AC	30.000	43.980		
				100.000	.938		
					44.918	\$93.80	\$4,491.80
0250	163-0240	MULCH	TN	2,500.000	782.251		
				180.000	2.362		
					784.613	\$425.16	\$141,230.34
Category Amount:						\$518.96	\$145,722.14
Category Number: 0010 ROADWAY							
0281	004-0012	EXTRA WORK -	EA	.000	.000		
				28675.600	.850		
					.850	\$24,374.26	\$24,374.26
		SA # 18					
Category Amount:						\$24,374.26	\$24,374.26

Rpt-ID: RCPEsprj

Georgia

Date: 11/30/2018

User: ocdavis

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0044

Pay Period: 10/26/2018
to 11/26/2018

Project Number 0001817

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 EROSION CONTROL							
0285	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		23,000.000	13,972.000		
				0.350	60.000		
					14,032.000	\$21.00	\$4,911.20
0300	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	200.000	118.000		
				25.000	2.000		
					120.000	\$50.00	\$3,000.00
0330	700-8000	FERTILIZER MIXED GRADE	TN	55.000	9.475		
				385.000	.120		
					9.595	\$46.20	\$3,694.08
Category Amount:						\$117.20	\$11,605.28
Category Number: 0090 LIGHTING							
0854	681-3600	LIGHTING STD, SPCL DESIGN	EA	152.000	132.000		
				4010.000	1.320		
					133.320	\$5,293.20	\$534,613.20
Category Amount:						\$5,293.20	\$534,613.20
Category Number: 0010 ROADWAY							
9020	004-0049	EXTRA WORK -	MO	.000	1.000		
				35489.300	1.000		
					2.000	\$35,489.30	\$70,978.60
		SA # 17					
Category Amount:						\$35,489.30	\$70,978.60
Project Total Amount:						\$145,210.71	\$17,614,950.58