

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2015

User: krender

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B14811-14-000-0

Estimate Number: 0008

Pay Period: 07/03/2015
to 08/04/2015

Contract Location:

R 72 BEGINNING EAST OF SR 172 AND EXTENDING TO COM

Time Allowed: 768 Days

Elapsed Calender Days: 253 Days

Percent Time: 32.94

District: 1

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 11/20/2014

Date Notice to Proceed: 11/25/2014

SNELLVILLE GA 30078-0306

Phone: (770)985-0600

Date Work Began: 01/09/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 12/31/2016

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$18,406,360.02

Original Contract Amount \$17,184,611.15

Funds Available \$13,663,326.26

Percent Complete 24.72%

Counties:

Madison

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122100-	\$18,406,360.02	\$17,184,611.15	\$13,663,326.26	25.77%	\$494,853.63

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2015

User: krender

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B14811-14-000-0

Estimate Number: 0008

Pay Period: 07/03/2015
to 08/04/2015

Project Number: 122100- SR 72 - WIDENING & RELOCATION

Federal State Project Number: EDS00-0072-00(028)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,640,052.25	\$3,244,169.34	\$395,882.91
Non-Participating	\$910,013.08	\$811,042.36	\$98,970.72
Total Earnings	\$4,550,065.33	\$4,055,211.70	\$494,853.63
Stockpiled Materials	\$192,968.43	\$192,968.43	\$0.00
Gross Earnings	\$4,743,033.76	\$4,248,180.13	\$494,853.63
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,743,033.76	\$4,248,180.13	

Total Payable: **\$494,853.63**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2015

User: krender

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B14811-14-000-0

Estimate Number: 0008

Pay Period: 07/03/2015
to 08/04/2015

Project Number 122100-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0001	201-1500	CLEARING & GRUBBING -	LS	1.000	.950		
				2689200.000	.050		
		EDS00-0072-00(028)			1.000	\$134,460.00	\$2,689,200.00
0004	205-0001	UNCLASS EXCAV	CY	452,990.000	46,767.185		
				4.400	42,559.670		
					89,326.855	\$187,262.55	\$393,038.16
0008	318-3000	AGGR SURF CRS	TN	10,500.000	1,299.250		
				16.250	207.490		
					1,506.740	\$3,371.71	\$24,484.53
0060	522-1000	SHORING	LS	1.000	.500		
				4700.000	.100		
					.600	\$470.00	\$2,820.00
Category Amount:						\$325,564.26	\$3,109,542.69
Category Number: 0020 DRAINAGE							
0110	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	7.000	.000		
				1060.000	6.930		
					6.930	\$7,345.80	\$7,345.80
0120	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,300.000	226.200		
				45.500	112.800		
					339.000	\$5,132.40	\$15,424.50
0140	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	220.000	.000		
				68.750	224.000		
					224.000	\$15,400.00	\$15,400.00
0190	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		46.000	.000		
				460.000	2.000		
					2.000	\$920.00	\$920.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2015

User: krender

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B14811-14-000-0

Estimate Number: 0008

Pay Period: 07/03/2015
to 08/04/2015

Project Number 122100-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0195	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		10.000 596.000	.000 4.000 4.000	\$2,384.00	\$2,384.00
0215	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	4.000 785.000	.000 4.000 4.000	\$3,140.00	\$3,140.00
0260	668-1100	CATCH BASIN, GP 1	EA	36.000 2340.000	1.000 2.000 3.000	\$4,680.00	\$7,020.00
Category Amount:						\$39,002.20	\$51,634.30
Category Number: 0030 EROSION CONTROL							
0295	163-0232	TEMPORARY GRASSING	AC	34.000 283.000	17.000 .258 17.258	\$73.01	\$4,884.01
0300	163-0240	MULCH	TN	1,236.000 138.000	101.205 71.150 172.355	\$9,818.70	\$23,784.99
0315	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 6 LF		800.000 9.550	210.750 230.250 441.000	\$2,198.89	\$4,211.55
0320	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		56.000 227.000	39.750 33.750 73.500	\$7,661.25	\$16,684.50
0350	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000 9540.000	.000 .750 .750	\$7,155.00	\$7,155.00
		240+50 LT					

Rpt-ID: RCPEsprj

Georgia

Date: 08/06/2015

User: krender

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B14811-14-000-0

Estimate Number: 0008

Pay Period: 07/03/2015
to 08/04/2015

Project Number 122100-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0355	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000 12400.000	.000 .750 .750	\$9,300.00	\$9,300.00
		241+50 RT					
0365	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		1,225.000 30.000	111.750 15.375 127.125	\$461.25	\$3,813.75
0370	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		41.000 132.000	.750 3.000 3.750	\$396.00	\$495.00
0375	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		39,375.000 1.650	571.000 240.000 811.000	\$396.00	\$1,338.15
0420	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	18.000 523.000	2.000 2.000 4.000	\$1,046.00	\$2,092.00
0445	167-1500	WATER QUALITY INSPECTIONS	MO	30.000 570.000	3.000 1.000 4.000	\$570.00	\$2,280.00
0455	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	78,750.000 4.300	26,877.750 2,251.500 29,129.250	\$9,681.45	\$125,255.78
0460	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	2,780.000 32.250	38.000 122.917 160.917	\$3,964.07	\$5,189.57
0465	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	1,755.000 23.500	301.456 1,039.872 1,341.328	\$24,436.99	\$31,521.21

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2015

User: krender

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B14811-14-000-0

Estimate Number: 0008

Pay Period: 07/03/2015
to 08/04/2015

Project Number 122100-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0470	603-7000	PLASTIC FILTER FABRIC	SY	4,535.000 4.000	301.464 1,162.789 1,464.253	\$4,651.16	\$5,857.01
0475	700-6910	PERMANENT GRASSING	AC	68.000 801.000	.177 4.882 5.059	\$3,910.48	\$4,052.26
0480	700-7000	AGRICULTURAL LIME	TN	204.000 102.000	.075 1.160 1.235	\$118.32	\$125.97
0490	700-8000	FERTILIZER MIXED GRADE	TN	48.000 459.000	.525 1.325 1.850	\$608.18	\$849.15
0500	716-2000	EROSION CONTROL MATS, SLOPES	SY	107,600.000 0.800	1,105.100 18,067.717 19,172.817	\$14,454.17	\$15,338.25
Category Amount:						\$100,900.92	\$264,228.15
Category Number: 0050 TRAFFIC CONTROL							
0590	150-1000	TRAFFIC CONTROL -	LS	1.000 176700.000	.447 .034 .481	\$6,007.80	\$84,992.70
		EDS00-0072-00(028)					
0600	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	14,000.000 30.500	6,862.500 679.125 7,541.625	\$20,713.31	\$230,019.56
Category Amount:						\$26,721.11	\$315,012.26
Category Number: 0010 ROADWAY							
0925	158-1000	TRAINING HOURS	HR	4,000.000 0.800	.000 1,084.000 1,084.000	\$867.20	\$867.20

Rpt-ID: RCPEsprj

Georgia

Date: 08/06/2015

User: krender

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B14811-14-000-0

Estimate Number: 0008

Pay Period: 07/03/2015
to 08/04/2015

Project Number 122100-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0935	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF		15,360.000	935.250		
		RAW CHECK DAM		4.050	312.750		
					1,248.000	\$1,266.64	\$5,054.40
0940	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	450.000	957.000		
				1.650	322.000		
					1,279.000	\$531.30	\$2,110.35
Category Amount:						\$2,665.14	\$8,031.95
Project Total Amount:						\$494,853.63	\$4,550,065.33