

Rpt-ID: RCPESPRJ

Georgia

Date: 11/16/2016

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14811-14-000-0

Estimate Number: 0025

Pay Period: 11/01/2016
to 11/14/2016

Contract Location:

R 72 BEGINNING EAST OF SR 172 AND EXTENDING TO COM

Time Allowed: 926 Days

Elapsed Calender Days: 721 Days

Percent Time: 77.86

District: 1

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 11/20/2014

Date Notice to Proceed: 11/25/2014

SNELLVILLE GA 30078-0306

Date Work Began: 01/09/2015

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 06/07/2017

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$18,531,759.02

Original Contract Amount \$17,184,611.15

Funds Available \$6,027,021.28

Percent Complete 67.48%

Counties:

Madison

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122100-	\$18,531,759.02	\$17,184,611.15	\$6,027,021.28	67.48%	\$352,258.62

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/16/2016

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14811-14-000-0

Estimate Number: 0025

Pay Period: 11/01/2016
to 11/14/2016

Project Number: 122100- SR 72 - WIDENING & RELOCATION

Federal State Project Number: EDS00-0072-00(028)

	Total to Date	Prev to Date	This Estimate
Participating	\$10,003,788.83	\$9,641,393.27	\$362,395.56
Non-Participating	\$2,500,947.36	\$2,410,348.48	\$90,598.88
Total Earnings	\$12,504,736.19	\$12,051,741.75	\$452,994.44
Stockpiled Materials	\$1.55	\$100,737.37	(\$100,735.82)
Gross Earnings	\$12,504,737.74	\$12,152,479.12	\$352,258.62
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$12,504,737.74	\$12,152,479.12	

Total Payable: **\$352,258.62**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/16/2016

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14811-14-000-0

Estimate Number: 0025

Pay Period: 11/01/2016
to 11/14/2016

Project Number 122100-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	310-1101	GR AGGR BASE CRS, INCL MATL	TN	89,760.000 16.250	76,504.270 5,760.050 82,264.320	\$93,600.81	\$1,336,795.20
Category Amount:						\$93,600.81	\$1,336,795.20
Category Number: 0020 DRAINAGE							
0160	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,280.000 31.500	1,154.200 80.000 1,234.200	\$2,520.00	\$38,877.30
0190	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 SL EA		46.000 460.000	44.000 2.000 46.000	\$920.00	\$21,160.00
Category Amount:						\$3,440.00	\$60,037.30
Category Number: 0030 EROSION CONTROL							
0295	163-0232	TEMPORARY GRASSING	AC	34.000 283.000	17.689 1.326 19.015	\$375.26	\$5,381.25
0300	163-0240	MULCH	TN	1,236.000 138.000	465.825 3.960 469.785	\$546.48	\$64,830.33
0305	163-0300	CONSTRUCTION EXIT	EA	18.000 1270.000	12.000 .750 12.750	\$952.50	\$16,192.50
0320	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAI EA /SAND BAGS		56.000 227.000	192.750 5.250 198.000	\$1,191.75	\$44,946.00
0365	163-0543	CONSTRUCT AND REMOVE STONE FILTER BERI LF		1,225.000 30.000	377.625 61.875 439.500	\$1,856.25	\$13,185.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/16/2016

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14811-14-000-0

Estimate Number: 0025

Pay Period: 11/01/2016
to 11/14/2016

Project Number 122100-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0370	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TR EA		41.000 132.000	18.000 2.250 20.250	\$297.00	\$2,673.00
0375	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TP LF		39,375.000 1.650	2,361.000 140.000 2,501.000	\$231.00	\$4,126.65
0445	167-1500	WATER QUALITY INSPECTIONS	MO	30.000 570.000	20.000 1.000 21.000	\$570.00	\$11,970.00
0455	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	78,750.000 4.300	44,780.250 2,970.750 47,751.000	\$12,774.23	\$205,329.30
0465	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	1,755.000 23.500	6,136.957 13.956 6,150.913	\$327.97	\$144,546.46
0470	603-7000	PLASTIC FILTER FABRIC	SY	4,535.000 4.000	7,042.232 13.956 7,056.188	\$55.82	\$28,224.75
0475	700-6910	PERMANENT GRASSING	AC	68.000 801.000	31.865 1.780 33.645	\$1,425.78	\$26,949.65
0480	700-7000	AGRICULTURAL LIME	TN	204.000 102.000	9.985 .460 10.445	\$46.92	\$1,065.39
0490	700-8000	FERTILIZER MIXED GRADE	TN	48.000 459.000	12.820 1.125 13.945	\$516.38	\$6,400.76

Rpt-ID: RCPESPRJ

Georgia

Date: 11/16/2016

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14811-14-000-0

Estimate Number: 0025

Pay Period: 11/01/2016
to 11/14/2016

Project Number 122100-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0500	716-2000	EROSION CONTROL MATS, SLOPES	SY	107,600.000	101,569.280		
				0.800	6,092.900		
					107,662.180	\$4,874.32	\$86,129.74
Category Amount:						\$26,041.66	\$661,950.78
Category Number: 0060 BRIDGE NO. 1 - OVER THE SOUTH FORK OF THE BROAD RIVER							
0625	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,759.000	732.810		
				180.000	1,025.934		
					1,758.744	\$184,668.12	\$316,573.92
		1					
0630	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF		1,488.000	869.750		
				233.000	620.105		
					1,489.855	\$144,484.47	\$347,136.22
		1					
Category Amount:						\$329,152.59	\$663,710.14
Category Number: 0010 ROADWAY							
0935	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF		15,360.000	5,184.000		
		RAW CHECK DAM		4.050	187.500		
					5,371.500	\$759.38	\$21,754.58
Category Amount:						\$759.38	\$21,754.58
Project Total Amount:						\$452,994.44	\$12,504,736.19