

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2015

User: vepps

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0015

Pay Period: 11/02/2015
to 12/01/2015

Contract Location:

SR 133 @HAWTHORNE DR (CR 388) TO SR 35 (MOULTRIE B

Time Allowed: 721 Days

Elapsed Calender Days: 478 Days

Percent Time: 66.30

District: 4

Area: 04

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 08/04/2014

Date Notice to Proceed: 08/11/2014

Date Work Began: 09/16/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2016

VALDOSTA

GA 31603-0546

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$16,489,035.76

Original Contract Amount \$14,990,539.73

Funds Available \$10,958,161.00

Percent Complete 33.54%

Counties:

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
431780-	\$16,489,035.76	\$14,990,539.73	\$10,958,161.00	33.54%	\$1,280,390.03

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2015

User: vepps

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0015

Pay Period: 11/02/2015
to 12/01/2015

Project Number: 431780- SR 133 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0032-02(028)

	Total to Date	Prev to Date	This Estimate
Participating	\$4,424,699.78	\$3,400,387.76	\$1,024,312.02
Non-Participating	\$1,106,174.99	\$850,096.98	\$256,078.01
Total Earnings	\$5,530,874.77	\$4,250,484.74	\$1,280,390.03
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$5,530,874.76	\$4,250,484.73	\$1,280,390.03
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,530,874.76	\$4,250,484.73	
		Total Payable:	\$1,280,390.03

Rpt-ID: RCPEsprj

Georgia

Date: 12/02/2015

User: vepps

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0015

Pay Period: 11/02/2015
to 12/01/2015

Project Number 431780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0013	150-1000	TRAFFIC CONTROL -	LS	1.000	.486		
				233795.000	.022		
		STP00-0032-02(028)			.508	\$5,143.49	\$118,767.86
0024	210-0100	GRADING COMPLETE -	LS	1.000	.550		
				1900903.000	.050		
		STP00-0032-02(028)			.600	\$95,045.15	\$1,140,541.80
0050	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	10,790.000	141.480		
				10.000	47.200		
					188.680	\$472.00	\$1,886.80
0055	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	7,917.000	3,394.115		
				14.000	1,234.222		
					4,628.337	\$17,279.11	\$64,796.72
0060	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	61,643.000	35,733.778		
				14.450	4,292.333		
					40,026.111	\$62,024.21	\$578,377.30
0065	318-3000	AGGR SURF CRS	TN	2,000.000	358.710		
				28.000	67.300		
					426.010	\$1,884.40	\$11,928.28
0070	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		27,829.000	4,225.950		
				70.000	8,449.890		
					12,675.840	\$591,492.30	\$887,308.80
0090	413-1000	BITUM TACK COAT	GL	27,115.000	1,063.000		
				3.050	3,293.000		
					4,356.000	\$10,043.65	\$13,285.80
0110	441-0104	CONC SIDEWALK, 4 IN	SY	23,050.000	168.733		
				27.000	168.333		
					337.066	\$4,544.99	\$9,100.78

Rpt-ID: RCPEsprj

Georgia

Date: 12/02/2015

User: vepps

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0015

Pay Period: 11/02/2015
to 12/01/2015

Project Number 431780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0120	441-4020	CONC VALLEY GUTTER, 6 IN	SY	2,940.000 36.000	502.977 1,154.600 1,657.577	\$41,565.60	\$59,672.77
0125	441-4030	CONC VALLEY GUTTER, 8 IN	SY	2,561.000 47.000	228.640 47.200 275.840	\$2,218.40	\$12,964.48
0135	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	46,301.000 14.000	10,718.300 7,774.300 18,492.600	\$108,840.20	\$258,896.40
0175	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	50.000 950.000	18.196 19.667 37.863	\$18,683.65	\$35,969.85
0180	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	169.000 250.000	6.481 18.500 24.981	\$4,625.00	\$6,245.25
0190	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	22,768.000 28.250	15,876.800 4,009.400 19,886.200	\$113,265.55	\$561,785.15
0200	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	8,358.000 35.000	6,890.300 1,203.600 8,093.900	\$42,126.00	\$283,286.50
0210	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	4,791.000 43.500	4,427.300 86.600 4,513.900	\$3,767.10	\$196,354.65
0215	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	3,625.000 56.000	3,312.700 133.200 3,445.900	\$7,459.20	\$192,970.40

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2015

User: vepps

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0015

Pay Period: 11/02/2015
to 12/01/2015

Project Number 431780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0255	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	28.000 575.000	10.000 13.000 23.000	\$7,475.00	\$13,225.00
0260	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	5.000 650.000	2.000 1.000 3.000	\$650.00	\$1,950.00
0355	668-1100	CATCH BASIN, GP 1	EA	252.000 2050.000	130.750 62.500 193.250	\$128,125.00	\$396,162.50
0375	668-2100	DROP INLET, GP 1	EA	98.000 1850.000	38.500 11.500 50.000	\$21,275.00	\$92,500.00
0395	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000 1850.000	4.500 1.000 5.500	\$1,850.00	\$10,175.00
Category Amount:						\$1,289,855.00	\$4,948,152.09
Category Number: 0020 EROSION CONTROL							
0460	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	3.000 1000.000	1.000 1.000 2.000	\$1,000.00	\$2,000.00
0465	167-1500	WATER QUALITY INSPECTIONS	MO	23.000 1150.000	14.000 1.000 15.000	\$1,150.00	\$17,250.00
0470	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	60,902.000 3.000	27,874.800 2,628.000 30,502.800	\$7,884.00	\$91,508.40
Category Amount:						\$10,034.00	\$110,758.40

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2015

User: vepps

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0015

Pay Period: 11/02/2015
to 12/01/2015

Project Number 431780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0700	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	139,998.000	31,672.001		
				1.000	50,400.000		
					82,072.001	\$50,400.00	\$82,072.00
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-38,554.220		
				1.000	-69,898.970		
					-108,453.190	\$-69,898.97	(\$108,453.19)
		(IN #1)					
Category Amount:						\$-19,498.97	\$-26,381.19
Project Total Amount:						\$1,280,390.03	\$5,530,874.77