

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2016

User: vepps

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0020

Pay Period: 02/17/2016
to 03/01/2016

Contract Location:

SR 133 @HAWTHORNE DR (CR 388) TO SR 35 (MOULTRIE B

Time Allowed: 721 Days

Elapsed Calender Days: 569 Days

Percent Time: 78.92

District: 4

Area: 04

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 08/04/2014

Date Notice to Proceed: 08/11/2014

Date Work Began: 09/16/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2016

VALDOSTA

GA 31603-0546

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$16,489,035.76

Original Contract Amount \$14,990,539.73

Funds Available \$7,448,267.23

Percent Complete 54.83%

Counties:

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
431780-	\$16,489,035.76	\$14,990,539.73	\$7,448,267.23	54.83%	\$648,917.24

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2016

User: vepps

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0020

Pay Period: 02/17/2016
to 03/01/2016

Project Number: 431780- SR 133 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0032-02(028)

	Total to Date	Prev to Date	This Estimate
Participating	\$7,232,614.80	\$6,713,481.01	\$519,133.79
Non-Participating	\$1,808,153.74	\$1,678,370.29	\$129,783.45
Total Earnings	\$9,040,768.54	\$8,391,851.30	\$648,917.24
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$9,040,768.53	\$8,391,851.29	\$648,917.24
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$9,040,768.53	\$8,391,851.29	

Total Payable: **\$648,917.24**

Rpt-ID: RCPEsprj

Georgia

Date: 03/02/2016

User: vepps

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0020

Pay Period: 02/17/2016

to 03/01/2016

Project Number 431780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0013	150-1000	TRAFFIC CONTROL -	LS	1.000	.671		
				233795.000	.088		
		STP00-0032-02(028)			.759	\$20,573.96	\$177,450.41
0024	210-0100	GRADING COMPLETE -	LS	1.000	.750		
				1900903.000	.050		
		STP00-0032-02(028)			.800	\$95,045.15	\$1,520,722.40
0040	207-0203	FOUND BKFILL MATL, TP II	CY	126.000	106.922		
				55.000	13.150		
					120.072	\$723.25	\$6,603.96
0050	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	10,790.000	1,400.430		
				10.000	149.500		
					1,549.930	\$1,495.00	\$15,499.30
0055	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	7,917.000	4,892.781		
				14.000	749.667		
					5,642.448	\$10,495.34	\$78,994.27
0060	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	61,643.000	45,715.574		
				14.450	2,224.930		
					47,940.504	\$32,150.24	\$692,740.28
0070	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		27,829.000	28,481.520		
				70.000	2,430.960		
					30,912.480	\$170,167.20	\$2,163,873.60
0080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		15,573.000	11,779.760		
				65.750	2,859.830		
					14,639.590	\$188,033.82	\$962,553.04
0090	413-1000	BITUM TACK COAT	GL	27,115.000	13,109.000		
				3.050	1,592.000		
					14,701.000	\$4,855.60	\$44,838.05

Rpt-ID: RCPEsprj

Georgia

Date: 03/02/2016

User: vepps

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0020

Pay Period: 02/17/2016
to 03/01/2016

Project Number 431780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0105	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	315.000 48.000	312.894 132.000 444.894	\$6,336.00	\$21,354.91
0110	441-0104	CONC SIDEWALK, 4 IN	SY	23,050.000 27.000	1,989.288 8,748.333 10,737.621	\$236,204.99	\$289,915.77
0114	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	2,092.000 33.000	1,861.111 25.467 1,886.578	\$840.41	\$62,257.07
0120	441-4020	CONC VALLEY GUTTER, 6 IN	SY	2,940.000 36.000	2,649.369 112.167 2,761.536	\$4,038.01	\$99,415.30
0125	441-4030	CONC VALLEY GUTTER, 8 IN	SY	2,561.000 47.000	872.488 149.500 1,021.988	\$7,026.50	\$48,033.44
0135	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	46,301.000 14.000	33,371.400 382.000 33,753.400	\$5,348.00	\$472,547.60
0175	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	50.000 950.000	46.419 21.236 67.655	\$20,174.20	\$64,272.25
0355	668-1100	CATCH BASIN, GP 1	EA	252.000 2050.000	256.750 .250 257.000	\$512.50	\$526,850.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2016

User: vepps

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0020

Pay Period: 02/17/2016
to 03/01/2016

Project Number 431780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0375	668-2100	DROP INLET, GP 1	EA	98.000 1850.000	79.500 4.500 84.000	\$8,325.00	\$155,400.00
Category Amount:						\$812,345.17	\$7,403,321.65
Category Number: 0020 EROSION CONTROL							
0465	167-1500	WATER QUALITY INSPECTIONS	MO	23.000 1150.000	17.000 1.000 18.000	\$1,150.00	\$20,700.00
0470	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	60,902.000 3.000	30,502.800 262.500 30,765.300	\$787.50	\$92,295.90
Category Amount:						\$1,937.50	\$112,995.90
Category Number: 0010 ROADWAY							
0690	158-1000	TRAINING HOURS	HR	3,000.000 0.800	155.000 380.000 535.000	\$304.00	\$428.00
0700	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	139,998.000 1.000	89,995.372 15,143.333 105,138.705	\$15,143.33	\$105,138.71
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-236,286.060 -180,812.760 -417,098.820	\$-180,812.76	(\$417,098.82)
	(IN #1)						
Category Amount:						\$-165,365.43	\$-311,532.11
Project Total Amount:						\$648,917.24	\$9,040,768.54