

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2015

User: vepps

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0006

Pay Period: 05/01/2015
to 05/31/2015

Contract Location:

CSX TRANSPORTATION, US 411/SR 6, PETTIT CREEK

Time Allowed: 1366 Days

Elapsed Calender Days: 301 Days

Percent Time: 22.04

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 07/29/2014

Date Notice to Proceed: 08/04/2014

Date Work Began: 08/28/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2018

MARIETTA GA 30061-0970

Phone:

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$32,794,907.87

Original Contract Amount \$31,546,121.92

Funds Available \$30,367,729.96

Percent Complete 7.40%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002626	\$32,794,907.86	\$31,546,121.91	\$30,367,729.95	7.40%	\$334,607.73

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2015

User: vepps

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0006

Pay Period: 05/01/2015
to 05/31/2015

Project Number: 0002626 US 41/SR 3 - INTERCHANGE RECONSTRUCTION

Federal State Project Number: STP00-0002-00(626)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,941,742.32	\$1,674,056.13	\$267,686.19
Non-Participating	\$485,435.59	\$418,514.05	\$66,921.54
Total Earnings	\$2,427,177.91	\$2,092,570.18	\$334,607.73
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,427,177.91	\$2,092,570.18	\$334,607.73
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,427,177.91	\$2,092,570.18	

Total Payable: **\$334,607.73**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2015

User: vepps

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0006

Pay Period: 05/01/2015
to 05/31/2015

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.307		
				706823.490	.007		
		STP00-0002-00(626)			.314	\$4,947.76	\$221,942.58
0015	201-1500	CLEARING & GRUBBING -	LS	1.000	.250		
				5630737.180	.025		
		STP00-0002-00(626)			.275	\$140,768.43	\$1,548,452.72
0020	205-0001	UNCLASS EXCAV	CY	372,000.000	15,020.000		
				8.720	20,010.000		
					35,030.000	\$174,487.20	\$305,461.60
Category Amount:						\$320,203.39	\$2,075,856.90
Category Number: 0030 TEMPORARY EROSION CONTROL							
0341	163-0232	TEMPORARY GRASSING	AC	21.000	5.000		
				275.000	1.900		
					6.900	\$522.50	\$1,897.50
0346	163-0240	MULCH	TN	850.000	319.453		
				165.000	12.200		
					331.653	\$2,013.00	\$54,722.75
0371	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		4,300.000	22.500		
				3.500	48.000		
					70.500	\$168.00	\$246.75
0386	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		20,850.000	1,742.000		
				0.350	823.000		
					2,565.000	\$288.05	\$897.75
0401	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	8.000	3.000		
				1064.620	1.000		
					4.000	\$1,064.62	\$4,258.48

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2015

User: vepps

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0006

Pay Period: 05/01/2015
to 05/31/2015

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0416	167-1500	WATER QUALITY INSPECTIONS	MO	40.000 240.000	6.000 1.000 7.000	\$240.00	\$1,680.00
0426	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	41,700.000 2.850	18,005.250 709.500 18,714.750	\$2,022.08	\$53,337.04
Category Amount:						\$6,318.25	\$117,040.27
Category Number: 0040 PERMANENT EROSION CONTROL							
0441	603-7000	PLASTIC FILTER FABRIC	SY	820.000 5.170	115.611 146.667 262.278	\$758.27	\$1,355.98
0456	700-8000	FERTILIZER MIXED GRADE	TN	55.000 420.000	.950 .400 1.350	\$168.00	\$567.00
Category Amount:						\$926.27	\$1,922.98
Category Number: 0030 TEMPORARY EROSION CONTROL							
0906	163-0501	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		3.000 500.000	.000 .750 .750	\$375.00	\$375.00
Category Amount:						\$375.00	\$375.00
Category Number: 0040 PERMANENT EROSION CONTROL							
0916	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	320.000 46.260	.000 146.667 146.667	\$6,784.82	\$6,784.82
Category Amount:						\$6,784.82	\$6,784.82
Project Total Amount:						\$334,607.73	\$2,427,177.91