

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2016

User: vepps

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0015

Pay Period: 01/02/2016
to 01/31/2016

Contract Location:

CSX TRANSPORTATION, US 411/SR 6, PETTIT CREEK

Time Allowed: 1366 Days

Elapsed Calender Days: 546 Days

Percent Time: 39.97

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 07/29/2014

Date Notice to Proceed: 08/04/2014

Date Work Began: 08/28/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2018

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$32,841,338.89

Original Contract Amount \$31,546,121.92

Funds Available \$28,223,742.92

Percent Complete 13.64%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002626	\$32,841,338.88	\$31,546,121.91	\$28,223,742.91	14.06%	\$161,937.74

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2016

User: vepps

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0015

Pay Period: 01/02/2016
to 01/31/2016

Project Number: 0002626 US 41/SR 3 - INTERCHANGE RECONSTRUCTION

Federal State Project Number: STP00-0002-00(626)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,583,459.76	\$3,453,909.57	\$129,550.19
Non-Participating	\$895,865.01	\$863,477.46	\$32,387.55
Total Earnings	\$4,479,324.77	\$4,317,387.03	\$161,937.74
Stockpiled Materials	\$138,271.20	\$138,271.20	\$0.00
Gross Earnings	\$4,617,595.97	\$4,455,658.23	\$161,937.74
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,617,595.97	\$4,455,658.23	

Total Payable: **\$161,937.74**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2016

User: vepps

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0015

Pay Period: 01/02/2016
to 01/31/2016

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.377		
				706823.490	.009		
		STP00-0002-00(626)			.386	\$6,361.41	\$272,833.87
0015	201-1500	CLEARING & GRUBBING -	LS	1.000	.425		
				5630737.180	.025		
		STP00-0002-00(626)			.450	\$140,768.43	\$2,533,831.73
0020	205-0001	UNCLASS EXCAV	CY	372,000.000	133,805.370		
				8.720	690.000		
					134,495.370	\$6,016.80	\$1,172,799.63
0115	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	100.000	.000		
				185.450	3.704		
					3.704	\$686.91	\$686.91
Category Amount:						\$153,833.55	\$3,980,152.14
Category Number: 0030 TEMPORARY EROSION CONTROL							
0361	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,000.000	12.000		
				17.030	56.250		
					68.250	\$957.94	\$1,162.30
0371	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		4,300.000	666.750		
				3.500	22.500		
					689.250	\$78.75	\$2,412.38
0376	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		67.000	1.500		
				150.000	3.750		
					5.250	\$562.50	\$787.50
0386	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		20,850.000	6,621.000		
				0.350	573.000		
					7,194.000	\$200.55	\$2,517.90

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2016

User: vepps

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0015

Pay Period: 01/02/2016
to 01/31/2016

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0391	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	400.000 4.820	.000 15.000 15.000	\$72.30	\$72.30
0416	167-1500	WATER QUALITY INSPECTIONS	MO	40.000 240.000	14.000 1.000 15.000	\$240.00	\$3,600.00
0426	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	41,700.000 2.850	21,511.500 93.000 21,604.500	\$265.05	\$61,572.83
Category Amount:						\$2,377.09	\$72,125.21
Category Number: 0040 PERMANENT EROSION CONTROL							
0441	603-7000	PLASTIC FILTER FABRIC	SY	820.000 5.170	595.611 85.333 680.944	\$441.17	\$3,520.48
0916	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	320.000 46.260	480.000 85.333 565.333	\$3,947.50	\$26,152.30
Category Amount:						\$4,388.67	\$29,672.78
Category Number: 0010 ROADWAY							
0936	158-1000	TRAINING HOURS	HR	4,000.000 0.800	.000 408.000 408.000	\$326.40	\$326.40
0946	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		20.000 449.790	5.250 2.250 7.500	\$1,012.03	\$3,373.43
Category Amount:						\$1,338.43	\$3,699.83
Project Total Amount:						\$161,937.74	\$4,479,324.77