

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2016

User: vepps

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0018

Pay Period: 04/07/2016
to 04/30/2016

Contract Location:

CSX TRANSPORTATION, US 411/SR 6, PETTIT CREEK

Time Allowed: 1731 Days

Elapsed Calender Days: 636 Days

Percent Time: 36.74

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 07/29/2014

Date Notice to Proceed: 08/04/2014

Date Work Began: 08/28/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2019

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$33,185,116.66

Original Contract Amount \$31,546,121.92

Funds Available \$27,799,583.28

Percent Complete 15.81%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002626	\$33,185,116.65	\$31,546,121.91	\$27,799,583.27	16.23%	\$210,231.51

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2016

User: vepps

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0018

Pay Period: 04/07/2016
to 04/30/2016

Project Number: 0002626 US 41/SR 3 - INTERCHANGE RECONSTRUCTION

Federal State Project Number: STP00-0002-00(626)

	Total to Date	Prev to Date	This Estimate
Participating	\$4,197,809.67	\$4,029,624.47	\$168,185.20
Non-Participating	\$1,049,452.51	\$1,007,406.20	\$42,046.31
Total Earnings	\$5,247,262.18	\$5,037,030.67	\$210,231.51
Stockpiled Materials	\$138,271.20	\$138,271.20	\$0.00
Gross Earnings	\$5,385,533.38	\$5,175,301.87	\$210,231.51
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,385,533.38	\$5,175,301.87	

Total Payable: **\$210,231.51**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2016

User: vepps

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0018

Pay Period: 04/07/2016
to 04/30/2016

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.397		
				706823.490	.009		
		STP00-0002-00(626)			.406	\$6,361.41	\$286,970.34
0020	205-0001	UNCLASS EXCAV	CY	372,000.000	153,088.481		
				8.720	20,913.300		
					174,001.781	\$182,363.98	\$1,517,295.53
Category Amount:						\$188,725.39	\$1,804,265.87
Category Number: 0020 DRAINAGE							
0231	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	5,359.000	33.000		
				45.690	56.000		
					89.000	\$2,558.64	\$4,066.41
0241	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	213.000	.000		
				73.560	80.000		
					80.000	\$5,884.80	\$5,884.80
0261	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	190.000	64.000		
				36.300	80.000		
					144.000	\$2,904.00	\$5,227.20
0271	550-4124	FLARED END SECTION 24 IN, SIDE DRAIN	EA	8.000	4.000		
				353.640	2.000		
					6.000	\$707.28	\$2,121.84
Category Amount:						\$12,054.72	\$17,300.25
Category Number: 0030 TEMPORARY EROSION CONTROL							
0346	163-0240	MULCH	TN	850.000	458.553		
				165.000	33.300		
					491.853	\$5,494.50	\$81,155.75
0351	163-0300	CONSTRUCTION EXIT	EA	8.000	8.250		
				1486.340	1.500		
					9.750	\$2,229.51	\$14,491.82

Rpt-ID: RCPEsprj

Georgia

Date: 05/05/2016

User: vepps

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0018

Pay Period: 04/07/2016
to 04/30/2016

Project Number 0002626

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0030 TEMPORARY EROSION CONTROL					
0371	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF		4,300.000	732.750		
		RAW CHECK DAM		3.500	58.500		
					791.250	\$204.75	\$2,769.38
0386	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		20,850.000	8,550.000		
				0.350	816.000		
					9,366.000	\$285.60	\$3,278.10
0406	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	67.000	1.000		
				25.000	3.000		
					4.000	\$75.00	\$100.00
0426	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	41,700.000	22,029.750		
				2.850	171.000		
					22,200.750	\$487.35	\$63,272.14
Category Amount:						\$8,776.71	\$165,067.19
Category Number:		0010 ROADWAY					
0946	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		20.000	7.500		
		/SAND BAGS		449.790	1.500		
					9.000	\$674.69	\$4,048.11
Category Amount:						\$674.69	\$4,048.11
Project Total Amount:						\$210,231.51	\$5,247,262.18