

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2018

User: nhowell

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0044

Pay Period: 06/01/2018
to 06/30/2018

Contract Location:

CSX TRANSPORTATION, US 411/SR 6, PETTIT CREEK

Time Allowed: 2012 Days

Elapsed Calender Days: 1427 Days

Percent Time: 70.92

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 07/29/2014

Date Notice to Proceed: 08/04/2014

MARIETTA GA 30061-0970

Date Work Began: 08/28/2014

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 02/05/2020

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$34,879,118.24

Original Contract Amount \$31,546,121.92

Funds Available \$17,643,098.22

Percent Complete 48.76%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002626	\$34,879,118.23	\$31,546,121.91	\$17,643,098.21	49.42%	\$244,402.97

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2018

User: nhowell

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0044

Pay Period: 06/01/2018
to 06/30/2018

Project Number: 0002626 US 41/SR 3 - INTERCHANGE RECONSTRUCTION

Federal State Project Number: STP00-0002-00(626)

	Total to Date	Prev to Date	This Estimate
Participating	\$13,607,013.84	\$13,411,491.45	\$195,522.39
Non-Participating	\$3,401,753.57	\$3,352,872.99	\$48,880.58
Total Earnings	\$17,008,767.41	\$16,764,364.44	\$244,402.97
Stockpiled Materials	\$227,252.61	\$227,252.61	\$0.00
Gross Earnings	\$17,236,020.02	\$16,991,617.05	\$244,402.97
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$17,236,020.02	\$16,991,617.05	

Total Payable: **\$244,402.97**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2018

User: nhowell

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0044

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.728		
				706823.490	.009		
		STP00-0002-00(626)			.737	\$6,361.41	\$520,928.91
0020	205-0001	UNCLASS EXCAV	CY	372,000.000	298,888.286		
				8.720	628.000		
					299,516.286	\$5,476.16	\$2,611,782.01
0025	207-0203	FOUND BKFILL MATL, TP II	CY	300.000	291.015		
				55.000	12.223		
					303.238	\$672.27	\$16,678.09
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	90,000.000	38,332.580		
				22.820	1,175.880		
					39,508.460	\$26,833.58	\$901,583.06
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		2,500.000	464.660		
				82.780	113.460		
					578.120	\$9,392.22	\$47,856.77
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		50,270.000	7,423.092		
				70.010	73.790		
					7,496.882	\$5,166.04	\$524,856.71
0041	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		5,600.000	.000		
				97.790	26.070		
					26.070	\$2,549.39	\$2,549.39
0042	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	4,195.760		
				69.260	166.100		
		RECYL AC 25MM SP,GP1/2 TEMPORARY ASPHALT			4,361.860	\$11,504.09	\$302,102.42
0043	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	1,121.230		
				97.040	519.270		
		RECYL AC 12.5MM SP,GP2 TEMPORARY ASPHALT			1,640.500	\$50,389.96	\$159,194.12

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2018

User: nhowell

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0044

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		13,900.000 77.420	2,328.090 18.990 2,347.080	\$1,470.21	\$181,710.93
0046	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME RECYL AC 19MM SP,GP 1 OR 2 TEMPORARY ASPHALT		.000 76.670	1,919.170 181.890 2,101.060	\$13,945.51	\$161,088.27
0055	413-1000	BITUM TACK COAT	GL	20,200.000 2.550	3,918.000 468.000 4,386.000	\$1,193.40	\$11,184.30
Category Amount:						\$134,954.24	\$5,441,514.98
Category Number: 0020 DRAINAGE							
0231	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	5,359.000 45.690	3,986.000 59.000 4,045.000	\$2,695.71	\$184,816.05
0246	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	169.000 82.790	88.000 168.000 256.000	\$13,908.72	\$21,194.24
0276	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	19.000 532.000	15.000 1.000 16.000	\$532.00	\$8,512.00
0281	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	1.000 760.550	2.000 3.000 5.000	\$2,281.65	\$3,802.75
0291	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	6.000 1255.890	4.000 2.000 6.000	\$2,511.78	\$7,535.34

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2018

User: nhowell

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0044

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0321	668-2100	DROP INLET, GP 1	EA	34.000 1826.470	17.000 .500 17.500	\$913.24	\$31,963.23
Category Amount:						\$22,843.10	\$257,823.61
Category Number: 0030 TEMPORARY EROSION CONTROL							
0346	163-0240	MULCH	TN	850.000 165.000	903.653 9.000 912.653	\$1,485.00	\$150,587.75
0376	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		67.000 150.000	73.500 4.500 78.000	\$675.00	\$11,700.00
0386	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		20,850.000 0.350	23,288.000 661.000 23,949.000	\$231.35	\$8,382.15
0401	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	8.000 1064.620	35.000 1.000 36.000	\$1,064.62	\$38,326.32
0416	167-1500	WATER QUALITY INSPECTIONS	MO	40.000 240.000	45.000 1.000 46.000	\$240.00	\$11,040.00
0426	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	41,700.000 2.850	36,627.125 40.000 36,667.125	\$114.00	\$104,501.31
Category Amount:						\$3,809.97	\$324,537.53

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2018

User: nhowell

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0044

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 PERMANENT EROSION CONTROL							
0441	603-7000	PLASTIC FILTER FABRIC	SY	820.000 5.170	1,259.282 47.912 1,307.194	\$247.71	\$6,758.19
Category Amount:						\$247.71	\$6,758.19
Category Number: 0060 TRAFFIC SIGNALS							
0591	639-4004	STRAIN POLE, TP IV	EA	10.000 4995.000	.000 7.000 7.000	\$34,965.00	\$34,965.00
Category Amount:						\$34,965.00	\$34,965.00
Category Number: 0070 BRIDGES							
0771	520-1104	PILING IN PLACE, STEEL H, HP 10 X 42	LF	5,650.000 49.820	4,433.740 450.790 4,884.530	\$22,458.36	\$243,347.28
0791	520-5000	PILOT HOLES	LF	2,010.000 76.130	84.000 133.400 217.400	\$10,155.74	\$16,550.66
Category Amount:						\$32,614.10	\$259,897.94
Category Number: 0040 PERMANENT EROSION CONTROL							
0916	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	320.000 46.260	1,227.893 47.912 1,275.805	\$2,216.41	\$59,018.74
Category Amount:						\$2,216.41	\$59,018.74
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-185,580.540 -6,069.920 -191,650.460	\$-6,069.92	(\$191,650.46)
		(IN #1)					

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2018

User: nhowell

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0044

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0002626

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
9060	004-0049	EXTRA WORK -	MO	.000	2.000		
				18822.360	1.000		
					3.000	\$18,822.36	\$56,467.08
		Traffic Control, Field Office, WECS, Sanitary Facilities					
Category Amount:						\$12,752.44	\$-135,183.38
Project Total Amount:						\$244,402.97	\$17,008,767.41