

Rpt-ID: RCPESPRJ

Georgia

Date: 04/11/2019

User: nhowell

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0053

Pay Period: 03/01/2019
to 03/31/2019

Contract Location:

CSX TRANSPORTATION, US 411/SR 6, PETTIT CREEK

Time Allowed: 2084 Days

Elapsed Calender Days: 1701 Days

Percent Time: 81.62

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 07/29/2014

Date Notice to Proceed: 08/04/2014

MARIETTA GA 30061-0970

Date Work Began: 08/28/2014

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 04/17/2020

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$37,794,234.34

Original Contract Amount \$31,546,121.92

Funds Available \$13,655,548.70

Percent Complete 63.30%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002626	\$37,794,234.33	\$31,546,121.91	\$13,655,548.69	63.87%	\$907,302.28

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/11/2019

User: nhowell

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0053

Pay Period: 03/01/2019
to 03/31/2019

Project Number: 0002626 US 41/SR 3 - INTERCHANGE RECONSTRUCTION

Federal State Project Number: STP00-0002-00(626)

	Total to Date	Prev to Date	This Estimate
Participating	\$19,137,662.46	\$18,411,820.64	\$725,841.82
Non-Participating	\$4,784,415.67	\$4,602,955.21	\$181,460.46
Total Earnings	\$23,922,078.13	\$23,014,775.85	\$907,302.28
Stockpiled Materials	\$216,607.51	\$216,607.51	\$0.00
Gross Earnings	\$24,138,685.64	\$23,231,383.36	\$907,302.28
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$24,138,685.64	\$23,231,383.36	

Total Payable: **\$907,302.28**

Rpt-ID: RCPEsprj

Georgia

Date: 04/11/2019

User: nhowell

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0053

Pay Period: 03/01/2019

to 03/31/2019

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.855		
				706823.490	.010		
					.865	\$7,068.23	\$611,402.32
		STP00-0002-00(626)					
0020	205-0001	UNCLASS EXCAV	CY	372,000.000	305,825.871		
				8.720	5,150.000		
					310,975.871	\$44,908.00	\$2,711,709.60
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	90,000.000	53,432.970		
				22.820	855.400		
					54,288.370	\$19,520.23	\$1,238,860.60
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		2,500.000	578.120		
				82.780	421.710		
					999.830	\$34,909.15	\$82,765.93
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		50,270.000	9,327.472		
				70.010	4,812.570		
					14,140.042	\$336,928.03	\$989,944.34
0041	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		5,600.000	193.170		
				97.790	400.600		
					593.770	\$39,174.67	\$58,064.77
0045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		13,900.000	2,908.140		
				77.420	2,367.930		
					5,276.070	\$183,325.14	\$408,473.34
0055	413-1000	BITUM TACK COAT	GL	20,200.000	5,266.000		
				2.550	2,525.000		
					7,791.000	\$6,438.75	\$19,867.05
0075	441-0104	CONC SIDEWALK, 4 IN	SY	4,800.000	2,258.498		
				27.760	468.667		
					2,727.165	\$13,010.20	\$75,706.10

Rpt-ID: RCPEsprj

Georgia

Date: 04/11/2019

User: nhowell

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0053

Pay Period: 03/01/2019

to 03/31/2019

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0085	441-4020	CONC VALLEY GUTTER, 6 IN	SY	20.000 43.210	.000 40.756 40.756	\$1,761.07	\$1,761.07
0095	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	10,500.000 13.580	6,620.500 52.100 6,672.600	\$707.52	\$90,613.91
0206	641-1100	GUARDRAIL, TP T	LF	360.000 63.750	.000 79.000 79.000	\$5,036.25	\$5,036.25
0211	641-1200	GUARDRAIL, TP W	LF	8,300.000 15.950	.000 1,637.500 1,637.500	\$26,118.13	\$26,118.13
0216	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	15.000 980.000	.000 3.000 3.000	\$2,940.00	\$2,940.00
0221	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	23.000 1841.000	.000 4.000 4.000	\$7,364.00	\$7,364.00
0226	648-1350	IMPACT ATTENUATOR UNIT, TYPE P - 3-B-30	EA	1.000 20250.000	.000 1.000 1.000	\$20,250.00	\$20,250.00
Category Amount:						\$749,459.37	\$6,350,877.41
Category Number: 0020 DRAINAGE							
0261	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	190.000 36.300	144.000 24.000 168.000	\$871.20	\$6,098.40

Rpt-ID: RCPESPRJ

Georgia

Date: 04/11/2019

User: nhowell

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0053

Pay Period: 03/01/2019
to 03/31/2019

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0276	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	19.000 532.000	18.000 1.000 19.000	\$532.00	\$10,108.00
Category Amount:						\$1,403.20	\$16,206.40
Category Number: 0030 TEMPORARY EROSION CONTROL							
0341	163-0232	TEMPORARY GRASSING	AC	21.000 275.000	33.605 1.800 35.405	\$495.00	\$9,736.38
0346	163-0240	MULCH	TN	850.000 165.000	994.953 22.600 1,017.553	\$3,729.00	\$167,896.25
0376	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		67.000 150.000	81.750 .750 82.500	\$112.50	\$12,375.00
0386	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		20,850.000 0.350	29,569.000 919.000 30,488.000	\$321.65	\$10,670.80
0406	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	67.000 25.000	59.000 3.000 62.000	\$75.00	\$1,550.00
0416	167-1500	WATER QUALITY INSPECTIONS	MO	40.000 240.000	54.000 1.000 55.000	\$240.00	\$13,200.00
0426	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	41,700.000 2.850	40,681.875 509.000 41,190.875	\$1,450.65	\$117,393.99
Category Amount:						\$6,423.80	\$332,822.42

Rpt-ID: RCPEsprj

Georgia

Date: 04/11/2019

User: nhowell

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0053

Pay Period: 03/01/2019

to 03/31/2019

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 PERMANENT EROSION CONTROL							
0431	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	900.000 28.140	.000 87.778 87.778	\$2,470.07	\$2,470.07
0436	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	500.000 54.280	427.833 16.007 443.840	\$868.86	\$24,091.64
0441	603-7000	PLASTIC FILTER FABRIC	SY	820.000 5.170	1,539.194 30.090 1,569.284	\$155.57	\$8,113.20
0446	700-6910	PERMANENT GRASSING	AC	42.000 600.000	7.868 .900 8.768	\$540.00	\$5,260.80
0451	700-7000	AGRICULTURAL LIME	TN	189.000 55.000	3.940 .500 4.440	\$27.50	\$244.20
0456	700-8000	FERTILIZER MIXED GRADE	TN	55.000 420.000	10.700 2.800 13.500	\$1,176.00	\$5,670.00
0466	716-2000	EROSION CONTROL MATS, SLOPES	SY	39,200.000 0.720	28,738.172 1,025.000 29,763.172	\$738.00	\$21,429.48
Category Amount:						\$5,976.00	\$67,279.39
Category Number: 0070 BRIDGES							
0826	540-1102	REMOVAL OF EXISTING BR, BR NO -	LS	1.000 123763.760	.000 1.000 1.000	\$123,763.76	\$123,763.76
		3 RT					

Rpt-ID: RCPESPRJ

Georgia

Date: 04/11/2019

User: nhowell

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0053

Pay Period: 03/01/2019
to 03/31/2019

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGES							
0856	643-1152	CH LK FENCE, ZC COAT, 6 FT, 9 GA	LF	868.000 37.500	.000 437.000 437.000	\$16,387.50	\$16,387.50
Category Amount:						\$140,151.26	\$140,151.26
Category Number: 0010 ROADWAY							
0866	436-1000	ASPHALTIC CONCRETE CURB - 5 IN	LF	510.000 15.890	.000 752.000 752.000	\$11,949.28	\$11,949.28
Category Amount:						\$11,949.28	\$11,949.28
Category Number: 0020 DRAINAGE							
0901	550-3324	SAFETY END SECTION 24 IN, STORM DRAIN, 4:1EA		2.000 921.050	.000 1.000 1.000	\$921.05	\$921.05
Category Amount:						\$921.05	\$921.05
Category Number: 0040 PERMANENT EROSION CONTROL							
0916	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	320.000 46.260	1,329.583 13.000 1,342.583	\$601.38	\$62,107.89
Category Amount:						\$601.38	\$62,107.89
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN #1)	*\$*	.000 1.000	-197,566.580 -28,405.420 -225,972.000	\$-28,405.42	(\$225,972.00)
9060	004-0049	EXTRA WORK - Traffic Control, Field Office, WECS, Sanitary Facilities	MO	.000 18822.360	11.000 1.000 12.000	\$18,822.36	\$225,868.32
Category Amount:						\$-9,583.06	\$-103.68
Project Total Amount:						\$907,302.28	\$23,922,078.13