

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2019

User: nhowell

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0059

Pay Period: 09/01/2019
to 09/30/2019

Contract Location:

CSX TRANSPORTATION, US 411/SR 6, PETTIT CREEK

Time Allowed: 2084 Days

Elapsed Calender Days: 1884 Days

Percent Time: 90.40

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 07/29/2014

Date Notice to Proceed: 08/04/2014

Date Work Began: 08/28/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/17/2020

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$37,933,176.66

Original Contract Amount \$31,546,121.92

Funds Available \$10,052,867.19

Percent Complete 73.28%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002626	\$37,933,176.65	\$31,546,121.91	\$10,052,867.18	73.50%	\$593,207.10

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2019

User: nhowell

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0059

Pay Period: 09/01/2019
to 09/30/2019

Project Number: 0002626 US 41/SR 3 - INTERCHANGE RECONSTRUCTION

Federal State Project Number: STP00-0002-00(626)

	Total to Date	Prev to Date	This Estimate
Participating	\$22,236,701.62	\$21,673,533.31	\$563,168.31
Non-Participating	\$5,559,175.46	\$5,418,383.40	\$140,792.06
Total Earnings	\$27,795,877.08	\$27,091,916.71	\$703,960.37
Stockpiled Materials	\$84,432.39	\$195,185.66	(\$110,753.27)
Gross Earnings	\$27,880,309.47	\$27,287,102.37	\$593,207.10
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$27,880,309.47	\$27,287,102.37	

Total Payable: **\$593,207.10**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2019

User: nhowell

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0059

Pay Period: 09/01/2019
to 09/30/2019

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.942		
				706823.490	.027		
		STP00-0002-00(626)			.969	\$19,084.23	\$684,911.96
0020	205-0001	UNCLASS EXCAV	CY	372,000.000	349,842.127		
				8.720	3,557.873		
					353,400.000	\$31,024.65	\$3,081,648.00
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	90,000.000	57,762.970		
				22.820	1,580.970		
					59,343.940	\$36,077.74	\$1,354,228.71
Category Amount:						\$86,186.62	\$5,120,788.67
Category Number: 0020 DRAINAGE							
0231	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	5,359.000	4,777.800		
				45.690	60.000		
					4,837.800	\$2,741.40	\$221,039.08
Category Amount:						\$2,741.40	\$221,039.08
Category Number: 0030 TEMPORARY EROSION CONTROL							
0346	163-0240	MULCH	TN	850.000	1,044.753		
				165.000	8.100		
					1,052.853	\$1,336.50	\$173,720.75
0371	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		4,300.000	2,679.750		
				3.500	290.250		
					2,970.000	\$1,015.88	\$10,395.00
0376	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		67.000	85.500		
				150.000	.750		
					86.250	\$112.50	\$12,937.50
0386	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		20,850.000	33,517.000		
				0.350	258.000		
					33,775.000	\$90.30	\$11,821.25

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2019

User: nhowell

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0059

Pay Period: 09/01/2019
to 09/30/2019

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0406	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	67.000 25.000	71.000 1.000 72.000	\$25.00	\$1,800.00
0416	167-1500	WATER QUALITY INSPECTIONS	MO	40.000 240.000	60.000 1.000 61.000	\$240.00	\$14,640.00
0426	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	41,700.000 2.850	44,667.875 2,258.000 46,925.875	\$6,435.30	\$133,738.74
Category Amount:						\$9,255.48	\$359,053.24
Category Number: 0040 PERMANENT EROSION CONTROL							
0470	999-3155	DRY SWALE EDGE DRAIN	LF	3,000.000 121.570	950.000 1,643.000 2,593.000	\$199,739.51	\$315,231.01
Category Amount:						\$199,739.51	\$315,231.01
Category Number: 0070 BRIDGES							
0701	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		991.000 179.570	.000 991.400 991.400	\$178,025.70	\$178,025.70
		1 LT					
0771	520-1104	PILING IN PLACE, STEEL H, HP 10 X 42	LF	5,650.000 49.820	9,235.320 1,804.787 11,040.107	\$89,914.49	\$550,018.13
0791	520-5000	PILOT HOLES	LF	2,010.000 76.130	353.740 201.300 555.040	\$15,324.97	\$42,255.20
0846	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	709.000 49.350	877.800 287.989 1,165.789	\$14,212.26	\$57,531.69

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2019

User: nhowell

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0059

Pay Period: 09/01/2019
to 09/30/2019

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGES							
0851	603-7000	PLASTIC FILTER FABRIC	SY	709.000 4.020	877.800 287.989 1,165.789	\$1,157.72	\$4,686.47
Category Amount:						\$298,635.14	\$832,517.19
Category Number: 0010 ROADWAY							
0871	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK	SY	10,900.000 61.630	8,119.055 1,791.111 9,910.166	\$110,386.17	\$610,763.53
0951	457-1005	GEOGRID REINFORCEMENT, TP A	SY	1,000.000 4.240	3,934.900 -3,934.900 .000	\$-16,683.98	\$0.00
0956	457-1010	GEOGRID REINFORCEMENT, TP B	SY	36,400.000 3.740	2,691.667 -2,691.667 .000	\$-10,066.83	\$0.00
Category Amount:						\$83,635.36	\$610,763.53
Category Number: 0070 BRIDGES							
2301	004-0022	EXTRA WORK -	LS	.000 3590.150	.000 1.000 1.000	\$3,590.15	\$3,590.15
		004-0022 EXTRA WORK EXPLORATION PILOT HOLES BR 1 LT, BENT 4					
2302	004-0022	EXTRA WORK -	LS	.000 20176.710	.000 1.000 1.000	\$20,176.71	\$20,176.71
		004-0022 EXTRA WORK MOBILIZATION, PILOT HOLES, BR 1, LT BT 4					
Category Amount:						\$23,766.86	\$23,766.86
Project Total Amount:						\$703,960.37	\$27,795,877.08