

Rpt-ID: RCPESPRJ

Georgia

Date: 11/09/2015

User: krender

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0014

Pay Period: 10/01/2015
to 10/31/2015

Contract Location:
US 27/SR 1 BEGINNING AT OLD MOON RD AND EXTENDING

Time Allowed: 984 **Days**
Elapsed Calender Days: 376 **Days**
Percent Time: 38.21

District: 3

Area: 02

Contractor:
MCMATH-TURNER CONSTRUCTION COMPANY
P. O. BOX 38

Date Let: 06/20/2014
Date Awarded: 06/20/2014
Date Contract Executed: 10/06/2014
Date Notice to Proceed: 10/21/2014
Date Work Began: 10/24/2014
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 06/30/2017

COLUMBUS GA 31902-0038
Phone: (706)687-0303

Escrow Agent:
Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$14,097,865.13
Original Contract Amount \$14,097,865.13
Funds Available \$10,208,363.39
Percent Complete 27.59%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
332820-	\$14,097,865.13	\$14,097,865.13	\$10,208,363.39	27.59%	\$268,537.33

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/09/2015

User: krender

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0014

Pay Period: 10/01/2015
to 10/31/2015

Project Number: 332820- US 27/SR 1 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0011-01(053)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,111,601.35	\$2,896,771.49	\$214,829.86
Non-Participating	\$777,900.39	\$724,192.92	\$53,707.47
Total Earnings	\$3,889,501.74	\$3,620,964.41	\$268,537.33
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,889,501.74	\$3,620,964.41	\$268,537.33
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,889,501.74	\$3,620,964.41	

Total Payable: **\$268,537.33**

Rpt-ID: RCPEsprj

Georgia

Date: 11/09/2015

User: krender

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0014

Pay Period: 10/01/2015
to 10/31/2015

Project Number 332820-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.488		
				1107052.000	.019		
		STP00-0011-01(053)			.507	\$21,033.99	\$561,275.36
0010	207-0203	FOUND BKFILL MATL, TP II	CY	681.000	522.484		
				53.000	146.534		
					669.018	\$7,766.30	\$35,457.95
0015	210-0100	GRADING COMPLETE -	LS	1.000	.380		
				2477617.840	.030		
		STP00-0011-01(053)			.410	\$74,328.54	\$1,015,823.31
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	70,380.000	7,714.710		
				18.640	1,601.420		
					9,316.130	\$29,850.47	\$173,652.66
0075	441-0104	CONC SIDEWALK, 4 IN	SY	8,800.000	951.778		
				22.000	358.889		
					1,310.667	\$7,895.56	\$28,834.67
0100	441-4020	CONC VALLEY GUTTER, 6 IN	SY	510.000	277.304		
				10.400	29.222		
					306.526	\$303.91	\$3,187.87
0130	500-3101	CLASS A CONCRETE	CY	670.000	125.149		
				552.580	81.038		
					206.187	\$44,779.98	\$113,934.81
0155	511-1000	BAR REINF STEEL	LB	95,000.000	15,472.725		
				0.830	9,748.856		
					25,221.581	\$8,091.55	\$20,933.91
0160	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,120.000	5,027.980		
				30.210	318.500		
					5,346.480	\$9,621.89	\$161,517.16

Rpt-ID: RCPEsprj

Georgia

Date: 11/09/2015

User: krender

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0014

Pay Period: 10/01/2015
to 10/31/2015

Project Number 332820-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0170	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	700.000 55.500	116.200 7.500 123.700	\$416.25	\$6,865.35
0175	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	180.000 76.200	.000 64.000 64.000	\$4,876.80	\$4,876.80
0190	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	400.000 93.510	385.500 24.000 409.500	\$2,244.24	\$38,292.35
0200	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	300.000 24.000	.000 330.000 330.000	\$7,920.00	\$7,920.00
0205	550-3318	SAFETY END SECTION 18 IN, STORM DRAIN, 4:1 EA		4.000 705.000	.000 4.000 4.000	\$2,820.00	\$2,820.00
0210	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		12.000 705.000	.000 8.000 8.000	\$5,640.00	\$5,640.00
0215	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	14.000 621.000	8.000 1.000 9.000	\$621.00	\$5,589.00
0225	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	3.000 848.000	2.000 1.000 3.000	\$848.00	\$2,544.00
0295	668-1100	CATCH BASIN, GP 1	EA	103.000 2277.000	53.250 .750 54.000	\$1,707.75	\$122,958.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/09/2015

User: krender

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0014

Pay Period: 10/01/2015
to 10/31/2015

Project Number 332820-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0315	668-2100	DROP INLET, GP 1	EA	20.000 1637.000	8.250 1.500 9.750	\$2,455.50	\$15,960.75
0335	668-4300	STORM SEWER MANHOLE, TP 1	EA	9.000 1719.000	2.000 1.500 3.500	\$2,578.50	\$6,016.50
Category Amount:						\$235,800.23	\$2,334,100.45
Category Number: 0020 PERMANENT EROSION CONTROL							
0345	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	560.000 34.000	48.978 120.334 169.312	\$4,091.36	\$5,756.61
0355	603-7000	PLASTIC FILTER FABRIC	SY	1,660.000 2.500	25.978 120.334 146.312	\$300.84	\$365.78
0360	700-6910	PERMANENT GRASSING	AC	15.000 600.000	2.597 2.086 4.683	\$1,251.60	\$2,809.80
0365	700-7000	AGRICULTURAL LIME	TN	50.000 45.000	1.910 2.086 3.996	\$93.87	\$179.82
0370	700-8000	FERTILIZER MIXED GRADE	TN	15.000 600.000	.673 .626 1.299	\$375.60	\$779.40
Category Amount:						\$6,113.27	\$9,891.41
Category Number: 0030 TEMPORARY EROSION CONTROL							
0385	163-0240	MULCH	TN	70.000 300.000	245.893 13.040 258.933	\$3,912.00	\$77,679.90

Rpt-ID: RCPEsprj

Georgia

Date: 11/09/2015

User: krender

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0014

Pay Period: 10/01/2015
to 10/31/2015

Project Number 332820-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0390	163-0300	CONSTRUCTION EXIT	EA	2.000 1500.000	5.750 .500 6.250	\$750.00	\$9,375.00
0395	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA /SAND BAGS	EA	110.000 185.000	77.750 12.750 90.500	\$2,358.75	\$16,742.50
0400	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS	EA	6.000 550.000	1.500 .750 2.250	\$412.50	\$1,237.50
0405	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC	EA	12.000 350.000	2.750 .500 3.250	\$175.00	\$1,137.50
0425	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	2.000 250.000	2.000 3.000 5.000	\$750.00	\$1,250.00
0450	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 600.000	11.000 1.000 12.000	\$600.00	\$7,200.00
0455	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	12,100.000 4.500	21,316.750 46.500 21,363.250	\$209.25	\$96,134.63
0460	716-2000	EROSION CONTROL MATS, SLOPES	SY	8,400.000 1.250	5,141.167 3,659.140 8,800.307	\$4,573.93	\$11,000.38
Category Amount:						\$13,741.43	\$221,757.41

Rpt-ID: RCPESPRJ

Georgia

Date: 11/09/2015

User: krender

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0014

Pay Period: 10/01/2015
to 10/31/2015

Project Number 332820-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0070 WATER DISTRIBUTION							
0735	670-3087	TAPPING SLEEVE & VALVE ASSEMBLY, 8 IN X 8 I EA		5.000	2.000		
				9800.000	1.000		
					3.000	\$9,800.00	\$29,400.00
Category Amount:						\$9,800.00	\$29,400.00
Category Number: 0010 ROADWAY							
0995	158-1000	TRAINING HOURS	HR	3,000.000	242.500		
				0.800	103.000		
					345.500	\$82.40	\$276.40
1005	441-0303	CONC SPILLWAY, TP 3	EA	5.000	.000		
				1500.000	2.000		
					2.000	\$3,000.00	\$3,000.00
Category Amount:						\$3,082.40	\$3,276.40
Project Total Amount:						\$268,537.33	\$3,889,501.74