

Rpt-ID: RCPESPRJ

Georgia

Date: 05/31/2018

User: jahines

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0045

Pay Period: 05/01/2018
to 05/31/2018

Contract Location:

US 27/SR 1 BEGINNING AT OLD MOON RD AND EXTENDING

Time Allowed:

1123 Days

Elapsed Calender Days:

1319 Days

Percent Time:

117.45

District: 3

Area: 02

Contractor:

MCMATH-TURNER CONSTRUCTION COMPANY
P. O. BOX 38

Date Let:

06/20/2014

Date Awarded:

06/20/2014

Date Contract Executed:

10/06/2014

Date Notice to Proceed:

10/21/2014

COLUMBUS

GA 31902-0038

Date Work Began:

10/24/2014

Phone: (706)687-0303

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

11/16/2017

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$14,255,061.20

Original Contract Amount \$14,097,865.13

Funds Available \$1,622,146.62

Percent Complete 90.13%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
332820-	\$14,255,061.20	\$14,097,865.13	\$1,622,146.61	88.62%	\$332,276.82

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/31/2018

User: jahines

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0045

Pay Period: 05/01/2018
to 05/31/2018

Project Number: 332820- US 27/SR 1 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0011-01(053)

	Total to Date	Prev to Date	This Estimate
Participating	\$10,278,807.13	\$9,983,448.88	\$295,358.25
Non-Participating	\$2,569,701.86	\$2,495,862.29	\$73,839.57
Total Earnings	\$12,848,508.99	\$12,479,311.17	\$369,197.82
Stockpiled Materials	\$17,841.60	\$17,841.60	\$0.00
Gross Earnings	\$12,866,350.59	\$12,497,152.77	\$369,197.82
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$233,436.00)	(\$196,515.00)	(\$36,921.00)
Total:	\$12,632,914.59	\$12,300,637.77	
		Total Payable:	\$332,276.82

Rpt-ID: RCPEsprj

Georgia

Date: 05/31/2018

User: jahines

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0045

Pay Period: 05/01/2018
to 05/31/2018

Project Number 332820-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	1.000		
				1107052.000	.000		
		STP00-0011-01(053)			1.000	\$.00	\$1,107,052.00
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		7,200.000	7,900.140		
				70.270	1,377.910		
					9,278.050	\$96,825.74	\$651,968.57
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		24,800.000	24,530.440		
				60.200	1,206.890		
					25,737.330	\$72,654.78	\$1,549,387.27
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		10,700.000	6,628.500		
				62.280	2,655.810		
					9,284.310	\$165,403.85	\$578,226.83
0065	413-1000	BITUM TACK COAT	GL	19,600.000	10,093.000		
				2.590	1,653.000		
					11,746.000	\$4,281.27	\$30,422.14
0075	441-0104	CONC SIDEWALK, 4 IN	SY	8,800.000	8,285.042		
				22.000	100.556		
					8,385.598	\$2,212.23	\$184,483.16
0090	441-0740	CONCRETE MEDIAN, 4 IN	SY	1,400.000	.000		
				22.000	82.693		
					82.693	\$1,819.25	\$1,819.25
0095	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	900.000	.000		
				44.000	503.016		
					503.016	\$22,132.70	\$22,132.70
0110	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	19,400.000	18,789.610		
				10.400	237.000		
					19,026.610	\$2,464.80	\$197,876.74

Rpt-ID: RCPESPRJ

Georgia

Date: 05/31/2018

User: jahines

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0045

Pay Period: 05/01/2018
to 05/31/2018

Project Number 332820-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0115	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	11,700.000	7,036.700		
				10.400	58.000		
					7,094.700	\$603.20	\$73,784.88
Category Amount:						\$368,397.82	\$4,397,153.54
Category Number: 0030 TEMPORARY EROSION CONTROL							
0445	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		8.000	9.000		
				200.000	1.000		
					10.000	\$200.00	\$2,000.00
0450	167-1500	WATER QUALITY INSPECTIONS	MO	34.000	41.000		
				600.000	1.000		
					42.000	\$600.00	\$25,200.00
Category Amount:						\$800.00	\$27,200.00
Project Total Amount:						\$369,197.82	\$12,848,508.99