

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2019

User: jepruitt

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0054

Pay Period: 02/01/2019
to 02/28/2019

Contract Location:

US 27/SR 1 BEGINNING AT OLD MOON RD AND EXTENDING

Time Allowed:

1263 Days

Elapsed Calender Days:

1592 Days

Percent Time:

126.05

District: 3

Area: 02

Contractor:

MCMATH-TURNER CONSTRUCTION COMPANY
P. O. BOX 38

Date Let:

06/20/2014

Date Awarded:

06/20/2014

Date Contract Executed:

10/06/2014

Date Notice to Proceed:

10/21/2014

COLUMBUS

GA 31902-0038

Date Work Began:

10/24/2014

Phone: (706)687-0303

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

04/05/2018

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$15,500,158.34

Original Contract Amount \$14,097,865.13

Funds Available \$664,573.24

Percent Complete 98.13%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
332820-	\$15,500,158.34	\$14,097,865.13	\$664,573.22	95.71%	\$115,919.18

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2019

User: jepruitt

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0054

Pay Period: 02/01/2019
to 02/28/2019

Project Number: 332820- US 27/SR 1 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0011-01(053)

	Total to Date	Prev to Date	This Estimate
Participating	\$12,167,665.95	\$12,048,252.21	\$119,413.74
Non-Participating	\$3,041,916.56	\$3,012,063.12	\$29,853.44
Total Earnings	\$15,209,582.51	\$15,060,315.33	\$149,267.18
Stockpiled Materials	\$17,841.60	\$17,841.60	\$0.00
Gross Earnings	\$15,227,424.11	\$15,078,156.93	\$149,267.18
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$391,838.99)	(\$358,490.99)	(\$33,348.00)
Total:	\$14,835,585.12	\$14,719,665.94	

Total Payable: **\$115,919.18**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2019

User: jepruitt

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0054

Pay Period: 02/01/2019

to 02/28/2019

Project Number 332820-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING AND MARKING							
0490	639-4003	STRAIN POLE, TP III	EA	4.000 6200.000	7.000 1.000 8.000	\$6,200.00	\$49,600.00
0495	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP I	EA	156.000 75.000	49.000 156.000 205.000	\$11,700.00	\$15,375.00
0500	653-0170	THERMOPLASTIC PVMT MARKING, ARROW, TP I	EA	13.000 95.000	4.000 12.000 16.000	\$1,140.00	\$1,520.00
0505	653-0210	THERMOPLASTIC PVMT MARKING, WORD, TP 1	EA	43.000 100.000	.000 50.000 50.000	\$5,000.00	\$5,000.00
0510	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		15,000.000 0.380	.000 17,326.000 17,326.000	\$6,583.88	\$6,583.88
0515	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LF		24,000.000 0.380	.000 27,493.000 27,493.000	\$10,447.34	\$10,447.34
0520	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		850.000 7.500	94.000 1,352.500 1,446.500	\$10,143.75	\$10,848.75
0525	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WH LF		10,900.000 2.500	.000 9,983.200 9,983.200	\$24,958.00	\$24,958.00
0530	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		23,000.000 0.260	.000 12,820.000 12,820.000	\$3,333.20	\$3,333.20

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2019

User: jepruitt

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0054

Pay Period: 02/01/2019
to 02/28/2019

Project Number 332820-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING AND MARKING							
0540	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	13,000.000 4.000	.000 9,363.752 9,363.752	\$37,455.01	\$37,455.01
0545	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	1,000.000 4.000	.000 1,088.000 1,088.000	\$4,352.00	\$4,352.00
0550	654-1001	RAISED PVMT MARKERS TP 1	EA	40.000 4.000	9.000 40.000 49.000	\$160.00	\$196.00
0555	654-1003	RAISED PVMT MARKERS TP 3	EA	780.000 4.000	780.000 779.000 1,559.000	\$3,116.00	\$6,236.00
Category Amount:						\$124,589.18	\$175,905.18
Category Number: 0060 ATMS							
0625	935-1511	OUTSIDE PLANT FIBER OPTIC CABLE, DROP, SI LF		900.000 2.100	.000 900.000 900.000	\$1,890.00	\$1,890.00
0630	935-3101	FIBER OPTIC CLOSURE, UNDERGROUND, 6 FIB EA		4.000 590.000	.000 3.000 3.000	\$1,770.00	\$1,770.00
0635	935-4010	FIBER OPTIC SPLICE, FUSION	EA	24.000 75.000	.000 24.000 24.000	\$1,800.00	\$1,800.00
0640	935-6562	EXTERNAL TRANSCEIVER, DROP AND REPEAT, EA GNAL JOBS)		4.000 1380.000	.000 2.000 2.000	\$2,760.00	\$2,760.00
Category Amount:						\$8,220.00	\$8,220.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2019

User: jepruitt

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0054

Pay Period: 02/01/2019
to 02/28/2019

Project Number 332820-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
1020	935-1115	OUTSIDE PLANT FIBER OPTIC CABLE, LOOSE T LF		6,330.000	.000		
		FIBER		2.600	6,330.000		
					6,330.000	\$16,458.00	\$16,458.00
Category Amount:						\$16,458.00	\$16,458.00
Project Total Amount:						\$149,267.18	\$15,209,582.51