

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2015

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14818-14-000-0

Estimate Number: 0005

Pay Period: 05/14/2015
to 06/03/2015

Contract Location:

SR 16 AT OLD 85 CONNECTOR (CR 496) AND HOLLONVILLE

Time Allowed: 1025 Days

Elapsed Calender Days: 297 Days

Percent Time: 28.98

District: 3

Area: 01

Contractor:

R. J. HAYNIE & ASSOCIATES, INC.
P. O. BOX 1767

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 07/31/2014

Date Notice to Proceed: 08/11/2014

FOREST PARK

GA 30298-1767

Date Work Began: 11/18/2014

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2017

Surety Co: PHILADELPHIA INDEMNITY INSURANCE COMPANY

Current Contract Amount \$1,652,066.11

Original Contract Amount \$1,652,066.11

Funds Available \$1,201,832.80

Percent Complete 27.25%

Counties:

Spalding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000409	\$1,652,066.11	\$1,652,066.11	\$1,201,832.80	27.25%	\$95,858.66

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2015

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14818-14-000-0

Estimate Number: 0005

Pay Period: 05/14/2015
to 06/03/2015

Project Number: 0000409 SR 16 - ROUNDABOUT

Federal State Project Number: STP00-0000-00(409)

	Total to Date	Prev to Date	This Estimate
Participating	\$405,209.99	\$318,937.20	\$86,272.79
Non-Participating	\$45,023.32	\$35,437.45	\$9,585.87
Total Earnings	\$450,233.31	\$354,374.65	\$95,858.66
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$450,233.31	\$354,374.65	\$95,858.66
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$450,233.31	\$354,374.65	

Total Payable: **\$95,858.66**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2015

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14818-14-000-0

Estimate Number: 0005

Pay Period: 05/14/2015
to 06/03/2015

Project Number 0000409

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 34993.990	.373 .092 .465	\$3,219.45	\$16,272.21
		STP00-0000-00(409)					
0010	210-0100	GRADING COMPLETE -	LS	1.000 282684.180	.500 .070 .570	\$19,787.89	\$161,129.98
		STP00-0000-00(409)					
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	4,586.000 27.900	961.550 2,266.960 3,228.510	\$63,248.18	\$90,075.43
0109	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	639.000 45.380	542.000 97.000 639.000	\$4,401.86	\$28,997.82
Category Amount:						\$90,657.38	\$296,475.44
Category Number: 0030 TEMPORARY EROSION CONTROL							
0194	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		24.000 200.960	.000 13.500 13.500	\$2,712.96	\$2,712.96
0204	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,614.000 0.990	1,065.000 130.000 1,195.000	\$128.70	\$1,183.05
0219	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		2.000 281.880	1.000 -1.000 .000	\$-281.88	\$0.00
0224	167-1500	WATER QUALITY INSPECTIONS	MO	12.000 261.090	9.000 -9.000 .000	\$-2,349.81	\$0.00
Category Amount:						\$209.97	\$3,896.01

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2015

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14818-14-000-0

Estimate Number: 0005

Pay Period: 05/14/2015
to 06/03/2015

Project Number 0000409

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price		Period	Amount
	Category Number:	0020 PERMANENT EROSION CONTROL					
0389	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	240.000	.000		
				3.250	18.000		
					18.000	\$58.50	\$58.50
					Category Amount:	\$58.50	\$58.50
	Category Number:	0010 ROADWAY					
0404	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.375		
				39462.500	.125		
					.500	\$4,932.81	\$19,731.25
					Category Amount:	\$4,932.81	\$19,731.25
					Project Total Amount:	\$95,858.66	\$450,233.31