

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2015

User: vepps

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14819-14-000-0

Estimate Number: 0014

Pay Period: 09/02/2015
to 10/01/2015

Contract Location:

SR 133 @PAULINE CHURCH RD (CR 10) TO TROUPEVILLE F

Time Allowed: 690 Days

Elapsed Calender Days: 417 Days

Percent Time: 60.43

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 08/04/2014

Date Notice to Proceed: 08/11/2014

Date Work Began: 08/20/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/30/2016

VALDOSTA

GA 31603-0546

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$22,862,805.49

Original Contract Amount \$20,697,904.38

Funds Available \$17,751,753.09

Percent Complete 22.36%

Counties:

Brooks

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000543	\$22,862,805.49	\$20,697,904.38	\$17,751,753.09	22.36%	\$166,093.23

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2015

User: vepps

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14819-14-000-0

Estimate Number: 0014

Pay Period: 09/02/2015
to 10/01/2015

Project Number: 0000543 SR 133 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0000-00(543)

	Total to Date	Prev to Date	This Estimate
Participating	\$4,088,841.87	\$3,955,967.28	\$132,874.59
Non-Participating	\$1,022,210.53	\$988,991.89	\$33,218.64
Total Earnings	\$5,111,052.40	\$4,944,959.17	\$166,093.23
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,111,052.40	\$4,944,959.17	\$166,093.23
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,111,052.40	\$4,944,959.17	

Total Payable: **\$166,093.23**

Date: 10/05/2015

Page 3 of 6

Pay Period: 09/02/2015
to 10/01/2015

Category Amount:	\$115.56	\$282.22
------------------	----------	----------

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2015

User: vepps

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14819-14-000-0

Estimate Number: 0014

Pay Period: 09/02/2015
to 10/01/2015

Project Number 0000543

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0195	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	13.000 450.000	.000 9.500 9.500	\$4,275.00	\$4,275.00
Category Amount:						\$4,275.00	\$4,275.00
Category Number: 0040 DRAINAGE							
0205	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	15,490.000 28.500	4,757.910 954.500 5,712.410	\$27,203.25	\$162,803.69
0230	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	3,530.000 25.000	686.710 120.000 806.710	\$3,000.00	\$20,167.75
0233	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	456.000 30.000	171.000 40.000 211.000	\$1,200.00	\$6,330.00
0275	668-2100	DROP INLET, GP 1	EA	51.000 1850.000	4.750 9.000 13.750	\$16,650.00	\$25,437.50
Category Amount:						\$48,053.25	\$214,738.94
Category Number: 0050 EROSION							
0355	163-0240	MULCH	TN	239.000 239.000	358.834 46.656 405.490	\$11,150.78	\$96,912.11
0395	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		214.000 175.000	53.250 9.000 62.250	\$1,575.00	\$10,893.75
0440	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		11.000 350.000	5.000 1.000 6.000	\$350.00	\$2,100.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/05/2015

User: vepps

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14819-14-000-0

Estimate Number: 0014

Pay Period: 09/02/2015
to 10/01/2015

Project Number 0000543

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION							
0445	167-1500	WATER QUALITY INSPECTIONS	MO	22.000 1250.000	12.000 1.000 13.000	\$1,250.00	\$16,250.00
0450	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	43,338.000 3.250	32,773.500 723.750 33,497.250	\$2,352.19	\$108,866.06
0465	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,365.000 55.000	33.333 23.111 56.444	\$1,271.11	\$3,104.42
0475	700-6910	PERMANENT GRASSING	AC	53.000 1200.000	16.636 4.000 20.636	\$4,800.00	\$24,763.20
0485	700-8000	FERTILIZER MIXED GRADE	TN	3.000 1200.000	8.904 2.820 11.724	\$3,384.00	\$14,068.80
0490	700-8100	FERTILIZER NITROGEN CONTENT	LB	21,200.000 1.980	.000 1,020.000 1,020.000	\$2,019.60	\$2,019.60
0495	711-0100	TURF REINFORCING MATTING, TP 1	SY	42,540.000 3.900	7,462.080 3,520.890 10,982.970	\$13,731.47	\$42,833.58
0500	716-2000	EROSION CONTROL MATS, SLOPES	SY	32,247.000 1.290	21,511.193 6,045.833 27,557.026	\$7,799.12	\$35,548.56

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2015

User: vepps

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14819-14-000-0

Estimate Number: 0014

Pay Period: 09/02/2015
to 10/01/2015

Project Number 0000543

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0050 EROSION					
0614	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF		14,350.000	4,108.673		
		RAW CHECK DAM		5.250	2,352.900		
					6,461.573	\$12,352.73	\$33,923.26
Category Amount:						\$62,036.00	\$391,283.34
Project Total Amount:						\$166,093.23	\$5,111,052.40