

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14825-14-T00-1

Estimate Number: 0026

Pay Period: 01/01/2017
to 01/31/2017

Contract Location:
CONSTRUCTION OF A BRIDGE / APPROACHES OVER THE C

Time Allowed: 988 **Days**
Elapsed Calender Days: 818 **Days**
Percent Time: 82.79

District: 2

Area: 02

Contractor:

GREGORY BRIDGE COMPANY
P. O. BOX 3355

Date Let: 09/19/2014

Date Awarded: 10/03/2014

Date Contract Executed: 10/28/2014

Date Notice to Proceed: 11/06/2014

EATONTON

GA 31024-3355

Date Work Began: 01/12/2015

Phone: (706)485-7283

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 07/20/2017

Surety Co: HARTFORD ACCIDENT AND INDEMNITY COMPANY

Current Contract Amount \$13,804,061.67

Original Contract Amount \$12,573,224.54

Funds Available \$4,682,310.00

Percent Complete 66.08%

Counties:

Laurens

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000833	\$13,804,061.67	\$12,573,224.54	\$4,682,310.00	66.08%	\$130,232.86

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14825-14-T00-1

Estimate Number: 0026

Pay Period: 01/01/2017
to 01/31/2017

Project Number: 0000833 NEW OCONEE RIVER CROSSING-GRADING, DRAIL

Federal State Project Number: STP00-0000-00(833)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,736,525.65	\$2,697,455.80	\$39,069.85
Non-Participating	\$6,385,226.02	\$6,294,063.01	\$91,163.01
Total Earnings	\$9,121,751.67	\$8,991,518.81	\$130,232.86
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$9,121,751.67	\$8,991,518.81	\$130,232.86
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$9,121,751.67	\$8,991,518.81	

Total Payable: **\$130,232.86**

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14825-14-T00-1

Estimate Number: 0026

Pay Period: 01/01/2017
to 01/31/2017

Project Number 0000833

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0001	310-1101	GR AGGR BASE CRS, INCL MATL	TN	29,455.000 29.070	27,413.650 1,837.040 29,250.690	\$53,402.75	\$850,317.56
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 57500.000	.895 .006 .901	\$345.00	\$51,807.50
		STP00-0000-00(833)					
Category Amount:						\$53,747.75	\$902,125.06
Category Number: 0030 EROSION CONTROL							
0078	700-8000	FERTILIZER MIXED GRADE	TN	51.000 525.000	18.472 .285 18.757	\$149.63	\$9,847.43
Category Amount:						\$149.63	\$9,847.43
Category Number: 0020 ROADWAY							
0088	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		3,300.000 16.720	2,748.750 111.750 2,860.500	\$1,868.46	\$47,827.56
0092	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		42.000 959.780	9.000 .750 9.750	\$719.84	\$9,357.86
0098	163-0240	MULCH	TN	1,024.000 160.000	277.844 5.293 283.137	\$846.88	\$45,301.92
0103	163-0232	TEMPORARY GRASSING	AC	64.000 240.000	49.144 1.425 50.569	\$342.00	\$12,136.56
0118	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	30,200.000 2.900	27,009.525 246.000 27,255.525	\$713.40	\$79,041.02

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14825-14-T00-1

Estimate Number: 0026

Pay Period: 01/01/2017
to 01/31/2017

Project Number 0000833

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 ROADWAY							
0128	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 600.000	24.000 1.000 25.000	\$600.00	\$15,000.00
0267	165-0112	MAINTENANCE OF STONE FILTER BERM	LF	25.000 50.000	.000 57.000 57.000	\$2,850.00	\$2,850.00
0273	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAI EA /SAND BAGS		439.000 247.680	290.250 3.000 293.250	\$743.04	\$72,632.16
0278	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	4,390.000 0.250	3,023.000 100.000 3,123.000	\$25.00	\$780.75
Category Amount:						\$8,708.62	\$284,927.83
Category Number: 0040 BRIDGE NO 1 - OVER THE OCONEE RIVER							
0348	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1	LS	1.000 1371930.000	.039 .038 .077	\$52,133.34	\$105,638.61
0373	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 364080.000	.039 .038 .077	\$13,835.04	\$28,034.16
Category Amount:						\$65,968.38	\$133,672.77
Category Number: 0020 ROADWAY							
0423	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		800.000 2.100	519.000 789.750 1,308.750	\$1,658.48	\$2,748.38
Category Amount:						\$1,658.48	\$2,748.38
Project Total Amount:						\$130,232.86	\$9,121,751.67