

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2017

User: rodixon

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14825-14-T00-1

Estimate Number: 0028

Pay Period: 03/01/2017
to 03/31/2017

Contract Location:
CONSTRUCTION OF A BRIDGE / APPROACHES OVER THE C

Time Allowed: 988 **Days**
Elapsed Calender Days: 877 **Days**
Percent Time: 88.77

District: 2

Area: 02

Contractor:
GREGORY BRIDGE COMPANY
P. O. BOX 3355

Date Let: 09/19/2014
Date Awarded: 10/03/2014
Date Contract Executed: 10/28/2014
Date Notice to Proceed: 11/06/2014
Date Work Began: 01/12/2015
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 07/20/2017

EATONTON GA 31024-3355
Phone: (706)485-7283

Escrow Agent:
Surety Co: HARTFORD ACCIDENT AND INDEMNITY COMPANY

Current Contract Amount \$13,804,061.67
Original Contract Amount \$12,573,224.54
Funds Available \$4,006,926.03
Percent Complete 70.97%

Counties:
Laurens

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000833	\$13,804,061.67	\$12,573,224.54	\$4,006,926.03	70.97%	\$59,908.75

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2017

User: rodixon

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14825-14-T00-1

Estimate Number: 0028

Pay Period: 03/01/2017
to 03/31/2017

Project Number: 0000833 NEW OCONEE RIVER CROSSING-GRADING, DRAIL

Federal State Project Number: STP00-0000-00(833)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,939,140.86	\$2,921,168.23	\$17,972.63
Non-Participating	\$6,857,994.78	\$6,816,058.66	\$41,936.12
Total Earnings	\$9,797,135.64	\$9,737,226.89	\$59,908.75
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$9,797,135.64	\$9,737,226.89	\$59,908.75
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$9,797,135.64	\$9,737,226.89	

Total Payable: **\$59,908.75**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2017

User: rodixon

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14825-14-T00-1

Estimate Number: 0028

Pay Period: 03/01/2017
to 03/31/2017

Project Number 0000833

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.911		
				57500.000	.044		
					.955	\$2,530.00	\$54,912.50
		STP00-0000-00(833)					
Category Amount:						\$2,530.00	\$54,912.50
Category Number: 0030 EROSION CONTROL							
0078	700-8000	FERTILIZER MIXED GRADE	TN	51.000	19.507		
				525.000	.650		
					20.157	\$341.25	\$10,582.43
Category Amount:						\$341.25	\$10,582.43
Category Number: 0020 ROADWAY							
0088	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		3,300.000	2,894.250		
				16.720	542.500		
					3,436.750	\$9,070.60	\$57,462.46
0098	163-0240	MULCH	TN	1,024.000	289.050		
				160.000	8.919		
					297.969	\$1,427.04	\$47,675.04
0103	163-0232	TEMPORARY GRASSING	AC	64.000	54.319		
				240.000	5.000		
					59.319	\$1,200.00	\$14,236.56
0128	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	26.000		
				600.000	1.000		
					27.000	\$600.00	\$16,200.00
0273	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAI EA /SAND BAGS		439.000	293.250		
				247.680	29.000		
					322.250	\$7,182.72	\$79,814.88
Category Amount:						\$19,480.36	\$215,388.94

Rpt-ID: RCPEsprj

Georgia

Date: 04/07/2017

User: rodixon

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14825-14-T00-1

Estimate Number: 0028

Pay Period: 03/01/2017
to 03/31/2017

Project Number 0000833

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0040 BRIDGE NO 1 - OVER THE OCONEE RIVER							
0348	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.200		
				1371930.000	.021		
					.221	\$28,810.53	\$303,196.53
		1					
0373	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.150		
				364080.000	.021		
					.171	\$7,645.68	\$62,257.68
		1					
Category Amount:						\$36,456.21	\$365,454.21
Category Number: 0020 ROADWAY							
0423	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF		800.000	1,308.750		
		RAW CHECK DAM		2.100	524.250		
					1,833.000	\$1,100.93	\$3,849.30
Category Amount:						\$1,100.93	\$3,849.30
Project Total Amount:						\$59,908.75	\$9,797,135.64