

Rpt-ID: RCPESPRJ

Georgia

Date: 11/16/2018

User: jmcrcrack

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0052

Pay Period: 10/01/2018
to 10/31/2018

Contract Location:

SR 53 (MARS HILL RD) BEGINNING AT HOG MOUNTAIN RD A

Time Allowed:

1349 Days

Elapsed Calender Days:

1507 Days

Percent Time:

111.71

District: 1

Area: 02

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let:

07/18/2014

Date Awarded:

08/01/2014

Date Contract Executed:

09/03/2014

Date Notice to Proceed:

09/16/2014

Date Work Began:

11/14/2014

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/26/2018

AUBURN

GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$27,772,886.42

Original Contract Amount \$26,387,403.25

Funds Available \$3,987,716.12

Percent Complete 86.70%

Counties:

Oconee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
142060-	\$27,772,886.42	\$26,387,403.25	\$3,987,716.12	85.64%	\$-32,663.91

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/16/2018

User: jmcrcrack

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0052

Pay Period: 10/01/2018
to 10/31/2018

Project Number: 142060- SR 53 (MARS HILL RD) - WIDENING & RECON

Federal State Project Number: STP00-1267-00(008)

	Total to Date	Prev to Date	This Estimate
Participating	\$24,080,472.30	\$24,055,197.21	\$25,275.09
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$24,080,472.30	\$24,055,197.21	\$25,275.09
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$24,080,472.30	\$24,055,197.21	\$25,275.09
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$295,302.00)	(\$237,363.00)	(\$57,939.00)
Total:	\$23,785,170.30	\$23,817,834.21	
		Total Payable:	(\$32,663.91)

Rpt-ID: RCPESPRJ

Georgia

Date: 11/16/2018

User: jmcrcrack

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0052

Pay Period: 10/01/2018
to 10/31/2018

Project Number 142060-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0045	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	670.000 189.620	577.751 38.479 616.230	\$7,296.39	\$116,849.53
Category Amount:						\$7,296.39	\$116,849.53
Category Number: 0020 DRAINAGE							
0210	668-1100	CATCH BASIN, GP 1	EA	188.000 2609.040	183.000 -3.750 179.250	\$-9,783.90	\$467,670.42
0230	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	82.000 193.070	.000 39.420 39.420	\$7,610.82	\$7,610.82
0245	668-4311	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		44.000 253.690	.000 2.360 2.360	\$598.71	\$598.71
0250	668-4312	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		49.000 226.630	.000 24.180 24.180	\$5,479.91	\$5,479.91
Category Amount:						\$3,905.54	\$481,359.86
Category Number: 0030 EROSION CONTROL							
0330	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	21,962.000 1.370	21,077.938 4,973.355 26,051.293	\$6,813.50	\$35,690.27
0335	700-6910	PERMANENT GRASSING	AC	40.000 1267.650	28.658 .154 28.812	\$195.22	\$36,523.53
Category Amount:						\$7,008.72	\$72,213.80

Rpt-ID: RCPESPRJ

Georgia

Date: 11/16/2018

User: jmccrack

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0052

Pay Period: 10/01/2018
to 10/31/2018

Project Number 142060-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING & MARKING							
0471	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLM		6.899	48.545		
				1109.230	-41.992		
					6.553	\$-46,578.79	\$7,268.78
Category Amount:						\$-46,578.79	\$7,268.78
Category Number: 0050 SIGNAL & ATMS							
0531	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.800		
				53784.270	.200		
					1.000	\$10,756.85	\$53,784.27
		2					
0536	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.800		
				49014.340	.200		
					1.000	\$9,802.87	\$49,014.34
		3					
Category Amount:						\$20,559.72	\$102,798.61
Category Number: 0010 ROADWAY							
1016	201-1500	CLEARING & GRUBBING -	LS	1.000	.990		
				4014350.990	.010		
					1.000	\$40,143.51	\$4,014,350.99
		STP00-1267-00(008)					
1026	682-9010	SVC POLE RISER	EA	3.000	3.000		
				3530.000	-2.000		
					1.000	\$-7,060.00	\$3,530.00
Category Amount:						\$33,083.51	\$4,017,880.99
Project Total Amount:						\$25,275.09	\$24,080,472.30