

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2017

User: vepps

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0011

Pay Period: 12/08/2016
to 01/03/2017

Contract Location:

SR 133 OLD QUITMAN ADEL RD (CR 1) TO OLD BERLIN RD (I

Time Allowed: 826 Days

Elapsed Calender Days: 344 Days

Percent Time: 41.65

District: 4

Area: 04

Contractor:

THE SCRUGGS COMPANY
P. O. BOX 2065

Date Let: 11/20/2015

Date Awarded: 11/20/2015

Date Contract Executed: 01/20/2016

Date Notice to Proceed: 01/26/2016

Date Work Began: 02/10/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2018

VALDOSTA

GA 31604-2065

Phone: (229)242-2388

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$35,022,600.12

Original Contract Amount \$32,043,562.43

Funds Available \$25,208,586.03

Percent Complete 23.27%

Counties:

Brooks

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000545	\$35,022,600.12	\$32,043,562.43	\$25,208,586.03	28.02%	\$3,161,068.29

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2017

User: vepps

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0011

Pay Period: 12/08/2016
to 01/03/2017

Project Number: 0000545 SR 133 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0000-00(545)

	Total to Date	Prev to Date	This Estimate
Participating	\$6,520,240.01	\$4,881,813.00	\$1,638,427.01
Non-Participating	\$1,630,060.04	\$1,220,453.29	\$409,606.75
Total Earnings	\$8,150,300.05	\$6,102,266.29	\$2,048,033.76
Stockpiled Materials	\$1,663,714.04	\$550,679.51	\$1,113,034.53
Gross Earnings	\$9,814,014.09	\$6,652,945.80	\$3,161,068.29
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$9,814,014.09	\$6,652,945.80	

Total Payable: **\$3,161,068.29**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2017

User: vepps

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0011

Pay Period: 12/08/2016
to 01/03/2017

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.425		
				231822.080	.015		
					.440	\$3,477.33	\$102,001.72
		STP00-0000-00(545)					
Category Amount:						\$3,477.33	\$102,001.72
Category Number: 0010 ALT - 1 (ASPHALT)							
0038	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	291,525.000	17,957.778		
				15.890	61,028.111		
					78,985.889	\$969,736.68	\$1,255,085.78
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GP TN TL & H LIME		64,562.000	3,871.820		
				60.130	13,550.830		
					17,422.650	\$814,811.41	\$1,047,623.94
0065	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GP TN L & H LIME		52,794.000	.000		
				62.490	3,313.240		
					3,313.240	\$207,044.37	\$207,044.37
0070	413-0750	TACK COAT	GL	72,157.000	.000		
				1.980	1,925.000		
					1,925.000	\$3,811.50	\$3,811.50
Category Amount:						\$1,995,403.96	\$2,513,565.59
Category Number: 0030 ROADWAY							
0155	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	7,160.000	4,091.000		
				31.880	465.000		
					4,556.000	\$14,824.20	\$145,245.28
0160	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,393.000	831.000		
				40.230	128.000		
					959.000	\$5,149.44	\$38,580.57
0245	603-7000	PLASTIC FILTER FABRIC	SY	3,529.000	229.333		
				2.050	439.000		
					668.333	\$899.95	\$1,370.08

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2017

User: vepps

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0011

Pay Period: 12/08/2016
to 01/03/2017

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0300	668-2100	DROP INLET, GP 1	EA	151.000 2011.340	50.500 13.000 63.500	\$26,147.42	\$127,720.09
Category Amount:						\$47,021.01	\$312,916.02
Category Number: 0040 EROSION CONTROL							
0355	163-0232	TEMPORARY GRASSING	AC	42.000 840.000	34.153 5.654 39.807	\$4,749.36	\$33,437.88
0368	163-0240	MULCH	TN	2,090.000 63.000	72.480 53.400 125.880	\$3,364.20	\$7,930.44
0372	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GATE	EA	24.000 367.500	.000 .750 .750	\$275.63	\$275.63
0373	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAM /SAND BAGS	EA	22.000 283.500	7.500 6.000 13.500	\$1,701.00	\$3,827.25
0381	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIMENT TRAP CHECK DAM	EA	.000 6.250	.000 7,584.000 7,584.000	\$47,400.00	\$47,400.00
0410	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TRAP	EA	188.000 157.500	45.750 10.500 56.250	\$1,653.75	\$8,859.38
0470	167-1500	WATER QUALITY INSPECTIONS	MO	27.000 945.000	10.000 1.000 11.000	\$945.00	\$10,395.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/04/2017

User: vepps

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0011

Pay Period: 12/08/2016
to 01/03/2017

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0480	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	31,737.000	20,676.750		
				2.100	-2,193.750		
					18,483.000	\$-4,606.88	\$38,814.30
0485	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	68,815.000	44,684.250		
				5.040	900.000		
					45,584.250	\$4,536.00	\$229,744.62
Category Amount:						\$60,018.06	\$380,684.50
Category Number: 0010 ALT - 1 (ASPHALT)							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-13,009.320		
				1.000	-57,886.600		
					-70,895.920	\$-57,886.60	(\$70,895.92)
		(IN #1)					
Category Amount:						\$-57,886.60	\$-70,895.92
Project Total Amount:						\$2,048,033.76	\$8,150,300.05