

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0012

Pay Period: 01/04/2017
to 02/20/2017

Contract Location:

SR 133 OLD QUITMAN ADEL RD (CR 1) TO OLD BERLIN RD (I

Time Allowed: 826 Days

Elapsed Calender Days: 392 Days

Percent Time: 47.46

District: 4

Area: 04

Contractor:

THE SCRUGGS COMPANY
P. O. BOX 2065

Date Let: 11/20/2015

Date Awarded: 11/20/2015

Date Contract Executed: 01/20/2016

Date Notice to Proceed: 01/26/2016

Date Work Began: 02/10/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2018

VALDOSTA

GA 31604-2065

Phone: (229)242-2388

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$35,022,600.12

Original Contract Amount \$32,043,562.43

Funds Available \$23,641,829.63

Percent Complete 28.02%

Counties:

Brooks

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000545	\$35,022,600.12	\$32,043,562.43	\$23,641,829.63	32.50%	\$1,566,756.40

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0012

Pay Period: 01/04/2017
to 02/20/2017

Project Number: 0000545 SR 133 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0000-00(545)

	Total to Date	Prev to Date	This Estimate
Participating	\$7,850,280.13	\$6,520,240.01	\$1,330,040.12
Non-Participating	\$1,962,570.02	\$1,630,060.04	\$332,509.98
Total Earnings	\$9,812,850.15	\$8,150,300.05	\$1,662,550.10
Stockpiled Materials	\$1,567,920.34	\$1,663,714.04	(\$95,793.70)
Gross Earnings	\$11,380,770.49	\$9,814,014.09	\$1,566,756.40
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$11,380,770.49	\$9,814,014.09	

Total Payable: **\$1,566,756.40**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0012

Pay Period: 01/04/2017
to 02/20/2017

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.440		
				231822.080	.000		
		STP00-0000-00(545)			.440	\$.00	\$102,001.72
0025	205-0001	UNCLASS EXCAV	CY	241,531.000	49,843.887		
				3.250	5,757.973		
					55,601.860	\$18,713.41	\$180,706.05
0030	206-0002	BORROW EXCAV, INCL MATL	CY	278,952.000	132,546.560		
				6.000	17,140.368		
					149,686.928	\$102,842.21	\$898,121.57
Category Amount:						\$121,555.62	\$1,180,829.34
Category Number: 0010 ALT - 1 (ASPHALT)							
0036	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	93,220.000	.000		
				11.820	5,807.400		
					5,807.400	\$68,643.47	\$68,643.47
0038	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	291,525.000	78,985.889		
				15.890	12,623.000		
					91,608.889	\$200,579.47	\$1,455,665.25
Category Amount:						\$269,222.94	\$1,524,308.72
Category Number: 0030 ROADWAY							
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		26,581.000	.000		
				64.520	5,609.230		
					5,609.230	\$361,907.52	\$361,907.52
Category Amount:						\$361,907.52	\$361,907.52
Category Number: 0010 ALT - 1 (ASPHALT)							
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GP TN		64,562.000	17,422.650		
		TL & H LIME		60.130	2,908.200		
					20,330.850	\$174,870.07	\$1,222,494.01

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0012

Pay Period: 01/04/2017
to 02/20/2017

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ALT - 1 (ASPHALT)							
0065	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GP TN L & H LIME		52,794.000 62.490	3,313.240 8,515.640 11,828.880	\$532,142.34	\$739,186.71
0070	413-0750	TACK COAT	GL	72,157.000 1.980	1,925.000 3,323.000 5,248.000	\$6,579.54	\$10,391.04
Category Amount:						\$713,591.95	\$1,972,071.76
Category Number: 0030 ROADWAY							
0080	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	100,007.000 0.880	.000 11,342.000 11,342.000	\$9,980.96	\$9,980.96
0140	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	227.000 1155.000	101.800 10.300 112.100	\$11,896.50	\$129,475.50
0155	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	7,160.000 31.880	4,556.000 269.000 4,825.000	\$8,575.72	\$153,821.00
0160	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,393.000 40.230	959.000 48.000 1,007.000	\$1,931.04	\$40,511.61
0165	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	1,391.000 50.160	1,154.000 126.000 1,280.000	\$6,320.16	\$64,204.80
0175	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	147.000 79.280	.000 82.000 82.000	\$6,500.96	\$6,500.96

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0012

Pay Period: 01/04/2017
to 02/20/2017

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0190	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	4,486.000 25.190	1,756.000 601.000 2,357.000	\$15,139.19	\$59,372.83
0195	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,301.000 28.310	659.000 87.000 746.000	\$2,462.97	\$21,119.26
0198	550-2300	SIDE DRAIN PIPE, 30 IN, H 1-10	LF	527.000 31.430	243.000 30.000 273.000	\$942.90	\$8,580.39
0210	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 SL EA		88.000 610.860	35.000 12.000 47.000	\$7,330.32	\$28,710.42
0211	550-3424	SAFETY END SECTION 24 IN, SIDE DRAIN, 4:1 SL EA		19.000 865.610	11.000 2.000 13.000	\$1,731.22	\$11,252.93
0212	550-3430	SAFETY END SECTION 30 IN, SIDE DRAIN, 4:1 SL EA		8.000 1577.520	5.000 1.000 6.000	\$1,577.52	\$9,465.12
0215	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 SL EA		88.000 680.130	35.000 12.000 47.000	\$8,161.56	\$31,966.11
0217	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 SL EA		19.000 948.280	12.000 2.000 14.000	\$1,896.56	\$13,275.92
0218	550-3630	SAFETY END SECTION 30 IN, SIDE DRAIN, 6:1 SL EA		8.000 1726.820	5.000 1.000 6.000	\$1,726.82	\$10,360.92

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0012

Pay Period: 01/04/2017
to 02/20/2017

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0275	641-1200	GUARDRAIL, TP W	LF	8,102.000 15.590	.000 .000 .000	\$0.00	\$0.00
0300	668-2100	DROP INLET, GP 1	EA	151.000 2011.340	63.500 7.500 71.000	\$15,085.05	\$142,805.14
0320	668-8011	SAFETY GRATE, TP 1	SF	1,382.000 52.500	304.000 303.000 607.000	\$15,907.50	\$31,867.50
0321	668-8012	SAFETY GRATE, TP 2	SF	730.000 54.600	278.000 70.000 348.000	\$3,822.00	\$19,000.80
0322	668-8013	SAFETY GRATE, TP 3	SF	716.000 58.800	147.000 245.000 392.000	\$14,406.00	\$23,049.60
Category Amount:						\$135,394.95	\$815,321.77
Category Number: 0040 EROSION CONTROL							
0355	163-0232	TEMPORARY GRASSING	AC	42.000 840.000	39.807 10.620 50.427	\$8,920.80	\$42,358.68
0369	163-0300	CONSTRUCTION EXIT	EA	31.000 1473.030	4.500 1.500 6.000	\$2,209.55	\$8,838.18
0381	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		.000 6.250	7,584.000 3,264.750 10,848.750	\$20,404.69	\$67,804.69

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0012

Pay Period: 01/04/2017
to 02/20/2017

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0382	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIMENT RAW CHECK DAM		79,766.000 2.890	20,024.250 832.500 20,856.750	\$2,405.93	\$60,276.01
0395	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA 429+00		1.000 19874.640	.000 .750 .750	\$14,905.98	\$14,905.98
0396	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA 429+75		1.000 18118.630	.000 .750 .750	\$13,588.97	\$13,588.97
0397	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA 435+25		1.000 24474.260	.000 .750 .750	\$18,355.70	\$18,355.70
0398	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA 438+50		1.000 23539.690	.000 .750 .750	\$17,654.77	\$17,654.77
0410	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TR EA		188.000 157.500	56.250 14.250 70.500	\$2,244.38	\$11,103.75
Category Amount:						\$100,690.77	\$254,886.73
Category Number: 0030 ROADWAY							
0411	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE SLF		.000 22.500	456.750 315.000 771.750	\$7,087.50	\$17,364.38
Category Amount:						\$7,087.50	\$17,364.38
Category Number: 0040 EROSION CONTROL							
0470	167-1500	WATER QUALITY INSPECTIONS	MO	27.000 945.000	11.000 1.000 12.000	\$945.00	\$11,340.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0012

Pay Period: 01/04/2017
to 02/20/2017

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0485	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	68,815.000	45,584.250		
				5.040	1,665.000		
					47,249.250	\$8,391.60	\$238,136.22
Category Amount:						\$9,336.60	\$249,476.22
Category Number: 0030 ROADWAY							
0490	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	23,221.000	17,554.000		
				1.580	414.000		
					17,968.000	\$654.12	\$28,389.44
Category Amount:						\$654.12	\$28,389.44
Category Number: 0010 ALT - 1 (ASPHALT)							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-70,895.920		
				1.000	-56,891.870		
					-127,787.790	\$-56,891.87	(\$127,787.79)
		(IN #1)					
Category Amount:						\$-56,891.87	\$-127,787.79
Project Total Amount:						\$1,662,550.10	\$9,812,850.15