

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0013

Pay Period: 02/21/2017
to 03/15/2017

Contract Location:

SR 133 OLD QUITMAN ADEL RD (CR 1) TO OLD BERLIN RD ((

Time Allowed:

826 Days

Elapsed Calender Days:

415 Days

Percent Time:

50.24

District: 4

Area: 04

Contractor:

THE SCRUGGS COMPANY
P. O. BOX 2065

Date Let:

11/20/2015

Date Awarded:

11/20/2015

Date Contract Executed:

01/20/2016

Date Notice to Proceed:

01/26/2016

Date Work Began:

02/10/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/30/2018

VALDOSTA

GA 31604-2065

Phone: (229)242-2388

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$35,022,600.12

Original Contract Amount \$32,043,562.43

Funds Available \$22,748,706.19

Percent Complete 31.08%

Counties:

Brooks

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000545	\$35,022,600.12	\$32,043,562.43	\$22,748,706.19	35.05%	\$893,123.44

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0013

Pay Period: 02/21/2017
to 03/15/2017

Project Number: 0000545 SR 133 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0000-00(545)

	Total to Date	Prev to Date	This Estimate
Participating	\$8,706,889.32	\$7,850,280.13	\$856,609.19
Non-Participating	\$2,176,722.33	\$1,962,570.02	\$214,152.31
Total Earnings	\$10,883,611.65	\$9,812,850.15	\$1,070,761.50
Stockpiled Materials	\$1,390,282.28	\$1,567,920.34	(\$177,638.06)
Gross Earnings	\$12,273,893.93	\$11,380,770.49	\$893,123.44
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$12,273,893.93	\$11,380,770.49	

Total Payable: **\$893,123.44**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0013

Pay Period: 02/21/2017
to 03/15/2017

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0030 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.440		
				231822.080	.090		
		STP00-0000-00(545)			.530	\$20,863.99	\$122,865.70
0025	205-0001	UNCLASS EXCAV	CY	241,531.000	55,601.860		
				3.250	10,933.936		
					66,535.796	\$35,535.29	\$216,241.34
0030	206-0002	BORROW EXCAV, INCL MATL	CY	278,952.000	149,686.928		
				6.000	30,881.481		
					180,568.409	\$185,288.89	\$1,083,410.45
0031	207-0203	FOUND BKFILL MATL, TP II	CY	1,124.000	571.007		
				76.840	43.000		
					614.007	\$3,304.12	\$47,180.30
Category Amount:						\$244,992.29	\$1,469,697.79
Category Number:		0010 ALT - 1 (ASPHALT)					
0038	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	291,525.000	91,608.889		
				15.890	17,616.444		
					109,225.333	\$279,925.30	\$1,735,590.54
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GP TN TL & H LIME		64,562.000	20,330.850		
				60.130	3,921.530		
					24,252.380	\$235,801.60	\$1,458,295.61
0065	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GP TN L & H LIME		52,794.000	11,828.880		
				62.490	1,550.460		
					13,379.340	\$96,888.25	\$836,074.96
0070	413-0750	TACK COAT	GL	72,157.000	5,248.000		
				1.980	365.000		
					5,613.000	\$722.70	\$11,113.74
Category Amount:						\$613,337.85	\$4,041,074.85

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0013

Pay Period: 02/21/2017
to 03/15/2017

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0110	441-3999	CONCRETE V GUTTER	LF	18,209.000 18.380	2,050.000 2,403.000 4,453.000	\$44,167.14	\$81,846.14
0152	550-1120	STORM DRAIN PIPE, 12 IN, H 1-10	LF	1,381.000 18.780	404.000 60.000 464.000	\$1,126.80	\$8,713.92
0155	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	7,160.000 31.880	4,825.000 551.000 5,376.000	\$17,565.88	\$171,386.88
0160	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,393.000 40.230	1,007.000 326.000 1,333.000	\$13,114.98	\$53,626.59
0165	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	1,391.000 50.160	1,280.000 .000 1,280.000	\$0.00	\$64,204.80
0170	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	729.000 63.310	618.000 128.000 746.000	\$8,103.68	\$47,229.26
0180	550-1480	STORM DRAIN PIPE, 48 IN, H 1-10	LF	253.000 100.800	128.000 64.000 192.000	\$6,451.20	\$19,353.60
0190	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	4,486.000 25.190	2,357.000 676.000 3,033.000	\$17,028.44	\$76,401.27
0195	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,301.000 28.310	746.000 151.000 897.000	\$4,274.81	\$25,394.07

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0013

Pay Period: 02/21/2017
to 03/15/2017

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0210	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 SL EA		88.000 610.860	47.000 14.000 61.000	\$8,552.04	\$37,262.46
0211	550-3424	SAFETY END SECTION 24 IN, SIDE DRAIN, 4:1 SL EA		19.000 865.610	13.000 3.000 16.000	\$2,596.83	\$13,849.76
0215	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 SL EA		88.000 680.130	47.000 14.000 61.000	\$9,521.82	\$41,487.93
0217	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 SL EA		19.000 948.280	14.000 3.000 17.000	\$2,844.84	\$16,120.76
0261	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYP EA		.000 14790.860	.000 2.000 2.000	\$29,581.72	\$29,581.72
0275	641-1200	GUARDRAIL, TP W	LF	8,102.000 15.590	.000 793.760 793.760	\$12,374.72	\$12,374.72
0280	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	17.000 840.000	.000 2.000 2.000	\$1,680.00	\$1,680.00
0285	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	17.000 2047.500	.000 2.000 2.000	\$4,095.00	\$4,095.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0013

Pay Period: 02/21/2017
to 03/15/2017

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0300	668-2100	DROP INLET, GP 1	EA	151.000	71.000		
				2011.340	11.500		
					82.500	\$23,130.41	\$165,935.55
Category Amount:						\$206,210.31	\$870,544.43
Category Number: 0040 EROSION CONTROL							
0381	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIMENT RAW CHECK DAM		.000	10,848.750		
				6.250	1,667.250		
					12,516.000	\$10,420.31	\$78,225.00
0399	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T	EA	1.000	.000		
				12292.810	.750		
					.750	\$9,219.61	\$9,219.61
		524+75					
0470	167-1500	WATER QUALITY INSPECTIONS	MO	27.000	12.000		
				945.000	1.000		
					13.000	\$945.00	\$12,285.00
Category Amount:						\$20,584.92	\$99,729.61
Category Number: 0010 ALT - 1 (ASPHALT)							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-127,787.790		
				1.000	-14,363.870		
					-142,151.660	\$-14,363.87	(\$142,151.66)
		(IN #1)					
Category Amount:						\$-14,363.87	\$-142,151.66
Project Total Amount:						\$1,070,761.50	\$10,883,611.65