

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2017

User: mpressle

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0018

Pay Period: 07/01/2017
to 08/03/2017

Contract Location:

SR 133 OLD QUITMAN ADEL RD (CR 1) TO OLD BERLIN RD (

Time Allowed: 841 Days

Elapsed Calender Days: 556 Days

Percent Time: 66.11

District: 4

Area: 04

Contractor:

THE SCRUGGS COMPANY
P. O. BOX 2065

Date Let: 11/20/2015

Date Awarded: 11/20/2015

Date Contract Executed: 01/20/2016

Date Notice to Proceed: 01/26/2016

VALDOSTA

GA 31604-2065

Date Work Began: 02/10/2016

Phone: (229)242-2388

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/15/2018

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$35,230,968.61

Original Contract Amount \$32,043,562.43

Funds Available \$17,307,175.35

Percent Complete 49.24%

Counties:

Brooks

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000545	\$35,230,968.61	\$32,043,562.43	\$17,307,175.35	50.88%	\$468,011.96

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2017

User: mpressle

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0018

Pay Period: 07/01/2017
to 08/03/2017

Project Number: 0000545 SR 133 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0000-00(545)

	Total to Date	Prev to Date	This Estimate
Participating	\$13,879,271.33	\$13,530,014.46	\$349,256.87
Non-Participating	\$3,469,817.87	\$3,382,503.62	\$87,314.25
Total Earnings	\$17,349,089.20	\$16,912,518.08	\$436,571.12
Stockpiled Materials	\$574,704.06	\$543,263.22	\$31,440.84
Gross Earnings	\$17,923,793.26	\$17,455,781.30	\$468,011.96
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$17,923,793.26	\$17,455,781.30	

Total Payable: **\$468,011.96**

Rpt-ID: RCPEsprj

Georgia

Date: 08/03/2017

User: mpressle

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0018

Pay Period: 07/01/2017
to 08/03/2017

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.727		
				231822.080	.021		
					.748	\$4,868.26	\$173,402.92
		STP00-0000-00(545)					
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		26,581.000	11,717.970		
				64.520	1,332.330		
					13,050.300	\$85,961.93	\$842,005.36
Category Amount:						\$90,830.19	\$1,015,408.28
Category Number: 0010 ALT - 1 (ASPHALT)							
0070	413-0750	TACK COAT	GL	72,157.000	12,223.000		
				1.980	2,051.000		
					14,274.000	\$4,060.98	\$28,262.52
Category Amount:						\$4,060.98	\$28,262.52
Category Number: 0030 ROADWAY							
0080	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	100,007.000	82,649.780		
				0.880	17,873.333		
					100,523.113	\$15,728.53	\$88,460.34
0100	441-0740	CONCRETE MEDIAN, 4 IN	SY	4,471.000	.000		
				30.450	490.300		
					490.300	\$14,929.64	\$14,929.64
0120	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	35,712.000	13,115.000		
				17.750	6,774.000		
					19,889.000	\$120,238.50	\$353,029.75
0135	500-3101	CLASS A CONCRETE	CY	1,342.510	1,276.585		
				541.490	76.040		
					1,352.625	\$41,174.90	\$732,432.91
0140	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	227.000	175.280		
				1155.000	14.400		
					189.680	\$16,632.00	\$219,080.40

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2017

User: mpressle

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0018

Pay Period: 07/01/2017
to 08/03/2017

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0145	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	61.000 288.750	.000 1.556 1.556	\$449.30	\$449.30
0146	511-1000	BAR REINF STEEL	LB	148,384.000 0.990	141,665.890 847.500 142,513.390	\$839.03	\$141,088.26
0275	641-1200	GUARDRAIL, TP W	LF	8,102.000 15.590	3,681.260 .000 3,681.260	\$0.00	\$57,390.84
0290	668-1100	CATCH BASIN, GP 1	EA	32.000 2205.000	13.500 4.500 18.000	\$9,922.50	\$39,690.00
0300	668-2100	DROP INLET, GP 1	EA	151.000 2011.340	114.000 1.000 115.000	\$2,011.34	\$231,304.10
0321	668-8012	SAFETY GRATE, TP 2	SF	730.000 54.600	348.000 105.000 453.000	\$5,733.00	\$24,733.80
Category Amount:						\$227,658.74	\$1,902,589.34
Category Number: 0040 EROSION CONTROL							
0325	700-6910	PERMANENT GRASSING	AC	84.000 3675.000	12.420 24.440 36.860	\$89,817.00	\$135,460.50
0348	711-0100	TURF REINFORCING MATTING, TP 1	SY	80,025.000 1.890	3,978.670 940.000 4,918.670	\$1,776.60	\$9,296.29

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2017

User: mpressle

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0018

Pay Period: 07/01/2017
to 08/03/2017

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0354	716-2000	EROSION CONTROL MATS, SLOPES	SY	53,078.000 0.790	2,883.000 2,025.000 4,908.000	\$1,599.75	\$3,877.32
0355	163-0232	TEMPORARY GRASSING	AC	42.000 840.000	69.849 7.990 77.839	\$6,711.60	\$65,384.76
0368	163-0240	MULCH	TN	2,090.000 63.000	234.600 77.480 312.080	\$4,881.24	\$19,661.04
0372	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		24.000 367.500	2.250 3.750 6.000	\$1,378.13	\$2,205.00
0381	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		.000 6.250	14,280.000 1,523.250 15,803.250	\$9,520.31	\$98,770.31
0470	167-1500	WATER QUALITY INSPECTIONS	MO	27.000 945.000	17.000 1.000 18.000	\$945.00	\$17,010.00
Category Amount:						\$116,629.63	\$351,665.22
Category Number: 0010 ALT - 1 (ASPHALT)							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-201,139.770 -2,608.420 -203,748.190	\$-2,608.42	(\$203,748.19)
		(IN #1)					
Category Amount:						\$-2,608.42	\$-203,748.19
Project Total Amount:						\$436,571.12	\$17,349,089.20