

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2017

User: c0004759

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0020

Pay Period: 09/08/2017
to 10/04/2017

Contract Location:

SR 133 OLD QUITMAN ADEL RD (CR 1) TO OLD BERLIN RD (

Time Allowed: 841 Days

Elapsed Calender Days: 618 Days

Percent Time: 73.48

District: 4

Area: 04

Contractor:

THE SCRUGGS COMPANY
P. O. BOX 2065

Date Let: 11/20/2015

Date Awarded: 11/20/2015

Date Contract Executed: 01/20/2016

Date Notice to Proceed: 01/26/2016

Date Work Began: 02/10/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/15/2018

VALDOSTA

GA 31604-2065

Phone: (229)242-2388

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$35,230,968.61

Original Contract Amount \$32,043,562.43

Funds Available \$15,355,682.01

Percent Complete 56.08%

Counties:

Brooks

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000545	\$35,230,968.61	\$32,043,562.43	\$15,355,682.01	56.41%	\$1,114,062.73

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2017

User: c0004759

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0020

Pay Period: 09/08/2017
to 10/04/2017

Project Number: 0000545 SR 133 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0000-00(545)

	Total to Date	Prev to Date	This Estimate
Participating	\$15,804,986.82	\$14,906,253.13	\$898,733.69
Non-Participating	\$3,951,246.78	\$3,726,563.34	\$224,683.44
Total Earnings	\$19,756,233.60	\$18,632,816.47	\$1,123,417.13
Stockpiled Materials	\$119,053.00	\$128,407.40	(\$9,354.40)
Gross Earnings	\$19,875,286.60	\$18,761,223.87	\$1,114,062.73
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,875,286.60	\$18,761,223.87	

Total Payable: **\$1,114,062.73**

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2017

User: c0004759

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0020

Pay Period: 09/08/2017
to 10/04/2017

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.759		
				231822.080	.024		
		STP00-0000-00(545)			.783	\$5,563.73	\$181,516.69
0020	201-1500	CLEARING & GRUBBING -	LS	1.000	.980		
				2499238.790	.005		
		STP00-0000-00(545)			.985	\$12,496.19	\$2,461,750.21
0025	205-0001	UNCLASS EXCAV	CY	241,531.000	156,995.075		
				3.250	7,245.926		
					164,241.001	\$23,549.26	\$533,783.25
Category Amount:						\$41,609.18	\$3,177,050.15
Category Number: 0010 ALT - 1 (ASPHALT)							
0036	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	93,220.000	34,921.452		
				11.820	4,106.333		
					39,027.785	\$48,536.86	\$461,308.42
Category Amount:						\$48,536.86	\$461,308.42
Category Number: 0030 ROADWAY							
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		26,581.000	15,259.670		
				64.520	2,293.910		
					17,553.580	\$148,003.07	\$1,132,556.98
Category Amount:						\$148,003.07	\$1,132,556.98
Category Number: 0010 ALT - 1 (ASPHALT)							
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		64,562.000	42,224.710		
		TL & H LIME		60.130	4,607.990		
					46,832.700	\$277,078.44	\$2,816,050.25
0065	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		52,794.000	27,205.980		
		L & H LIME		62.490	4,146.300		
					31,352.280	\$259,102.29	\$1,959,203.98

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2017

User: c0004759

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0020

Pay Period: 09/08/2017
to 10/04/2017

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ALT - 1 (ASPHALT)							
0070	413-0750	TACK COAT	GL	72,157.000 1.980	14,955.000 4,300.000 19,255.000	\$8,514.00	\$38,124.90
Category Amount:						\$544,694.73	\$4,813,379.13
Category Number: 0030 ROADWAY							
0080	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	100,007.000 0.880	100,523.113 21,401.778 121,924.891	\$18,833.56	\$107,293.90
0100	441-0740	CONCRETE MEDIAN, 4 IN	SY	4,471.000 30.450	2,098.190 1,604.139 3,702.329	\$48,846.03	\$112,735.92
0119	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	44.000 21.000	.000 11,321.500 11,321.500	\$237,751.50	\$237,751.50
0145	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	61.000 288.750	6.667 81.093 87.760	\$23,415.60	\$25,340.70
0275	641-1200	GUARDRAIL, TP W	LF	8,102.000 15.590	3,681.260 800.000 4,481.260	\$12,472.00	\$69,862.84
0280	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	17.000 840.000	10.000 2.000 12.000	\$1,680.00	\$10,080.00
0285	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	17.000 2047.500	10.000 2.000 12.000	\$4,095.00	\$24,570.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2017

User: c0004759

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0020

Pay Period: 09/08/2017
to 10/04/2017

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0300	668-2100	DROP INLET, GP 1	EA	151.000	115.000		
				2011.340	6.000		
					121.000	\$12,068.04	\$243,372.14
Category Amount:						\$359,161.73	\$831,007.00
Category Number: 0040 EROSION CONTROL							
0345	700-8100	FERTILIZER NITROGEN CONTENT	LB	4,200.000	.000		
				4.200	625.400		
					625.400	\$2,626.68	\$2,626.68
0348	711-0100	TURF REINFORCING MATTING, TP 1	SY	80,025.000	6,166.170		
				1.890	899.170		
					7,065.340	\$1,699.43	\$13,353.49
0485	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	68,815.000	48,801.750		
				5.040	1,260.000		
					50,061.750	\$6,350.40	\$252,311.22
Category Amount:						\$10,676.51	\$268,291.39
Category Number: 0030 ROADWAY							
0490	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	23,221.000	18,068.000		
				1.580	786.000		
					18,854.000	\$1,241.88	\$29,789.32
Category Amount:						\$1,241.88	\$29,789.32
Category Number: 0010 ALT - 1 (ASPHALT)							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-203,748.190		
				1.000	-30,506.830		
					-234,255.020	\$-30,506.83	(\$234,255.02)
		(IN #1)					
Category Amount:						\$-30,506.83	\$-234,255.02
Project Total Amount:						\$1,123,417.13	\$19,756,233.60