

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2017

User: krender

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B14831-15-000-0

Estimate Number: 0017

Pay Period: 03/16/2017
to 03/31/2017

Contract Location:

SR 133 @OLD BERLIN RD (CR 256) TO HAWTHORNE RD (CR

Time Allowed: 928 Days

Elapsed Calender Days: 472 Days

Percent Time: 50.86

District: 4

Area: 04

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let: 10/16/2015

Date Awarded: 10/16/2015

Date Contract Executed: 12/02/2015

Date Notice to Proceed: 12/16/2015

Date Work Began: 12/17/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/30/2018

VALDOSTA

GA 31603-0546

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$30,879,936.73

Original Contract Amount \$28,780,218.73

Funds Available \$19,293,699.40

Percent Complete 37.52%

Counties:

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000546	\$30,879,936.73	\$28,780,218.73	\$19,293,699.40	37.52%	\$1,284,819.44

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2017

User: krender

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B14831-15-000-0

Estimate Number: 0017

Pay Period: 03/16/2017
to 03/31/2017

Project Number: 0000546 SR 133 WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0000-00(546)

	Total to Date	Prev to Date	This Estimate
Participating	\$9,268,989.85	\$8,241,134.31	\$1,027,855.54
Non-Participating	\$2,317,247.48	\$2,060,283.58	\$256,963.90
Total Earnings	\$11,586,237.33	\$10,301,417.89	\$1,284,819.44
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$11,586,237.33	\$10,301,417.89	\$1,284,819.44
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$11,586,237.33	\$10,301,417.89	

Total Payable: **\$1,284,819.44**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2017

User: krender

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B14831-15-000-0

Estimate Number: 0017

Pay Period: 03/16/2017
to 03/31/2017

Project Number 0000546

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0030 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.528		
				400000.000	.056		
		STP00-0000-00(546)			.584	\$22,400.00	\$233,600.00
0025	205-0001	UNCLASS EXCAV	CY	215,700.000	44,308.828		
				2.850	27,777.778		
					72,086.606	\$79,166.67	\$205,446.83
0030	206-0002	BORROW EXCAV, INCL MATL	CY	168,144.000	114,840.709		
				7.500	19,728.333		
					134,569.042	\$147,962.50	\$1,009,267.82
0035	212-1000	GRANULAR EMBANKMENT, INCL MATL & HAUL	CY	101,237.000	6,660.068		
				7.500	4,644.444		
					11,304.512	\$34,833.33	\$84,783.84
Category Amount:						\$284,362.50	\$1,533,098.49
Category Number:		0010 ASPHALT - ALT 1					
0037	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	82,381.000	17,920.148		
				10.050	5,626.800		
					23,546.948	\$56,549.34	\$236,646.83
0038	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	10,262.000	4,196.311		
				13.200	1,247.300		
					5,443.611	\$16,464.36	\$71,855.67
0039	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	215,110.000	103,615.182		
				16.100	22,865.400		
					126,480.582	\$368,132.94	\$2,036,337.37
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GP TN TL & H LIME		70,457.000	21,416.230		
				61.750	2,135.940		
					23,552.170	\$131,894.30	\$1,454,346.50

Rpt-ID: RCPEsprj

Georgia

Date: 04/07/2017

User: krender

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B14831-15-000-0

Estimate Number: 0017

Pay Period: 03/16/2017
to 03/31/2017

Project Number 0000546

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ASPHALT - ALT 1							
0065	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GP TN L & H LIME		40,870.000 63.650	12,250.310 1,164.390 13,414.700	\$74,113.42	\$853,845.66
0070	413-0750	TACK COAT	GL	69,207.000 2.750	7,328.570 671.220 7,999.790	\$1,845.86	\$21,999.42
Category Amount:						\$649,000.22	\$4,675,031.45
Category Number: 0030 ROADWAY							
0105	441-3999	CONCRETE V GUTTER	LF	3,505.000 15.000	2,520.000 262.000 2,782.000	\$3,930.00	\$41,730.00
0125	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	65,089.000 16.000	8,841.000 5,210.000 14,051.000	\$83,360.00	\$224,816.00
0145	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	180.000 1100.000	108.300 16.400 124.700	\$18,040.00	\$137,170.00
0168	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,443.000 28.500	2,962.000 373.500 3,335.500	\$10,644.75	\$95,061.75
0169	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,606.000 38.000	2,049.200 217.000 2,266.200	\$8,246.00	\$86,115.60
0170	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	1,196.000 49.000	777.100 531.900 1,309.000	\$26,063.10	\$64,141.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/07/2017

User: krender

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B14831-15-000-0

Estimate Number: 0017

Pay Period: 03/16/2017
to 03/31/2017

Project Number 0000546

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0180	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	841.000 63.000	501.500 488.500 990.000	\$30,775.50	\$62,370.00
0190	550-1480	STORM DRAIN PIPE, 48 IN, H 1-10	LF	231.000 110.000	125.200 113.000 238.200	\$12,430.00	\$26,202.00
0195	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	3,682.000 23.000	2,769.000 392.000 3,161.000	\$9,016.00	\$72,703.00
0198	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,415.000 26.000	888.200 98.000 986.200	\$2,548.00	\$25,641.20
0199	550-2300	SIDE DRAIN PIPE, 30 IN, H 1-10	LF	50.000 45.000	.000 51.000 51.000	\$2,295.00	\$2,295.00
0210	550-3330	SAFETY END SECTION 30 IN, STORM DRAIN, 4:1 EA		5.000 1650.000	.000 4.000 4.000	\$6,600.00	\$6,600.00
0215	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 SI EA		72.000 425.000	46.000 9.000 55.000	\$3,825.00	\$23,375.00
0216	550-3424	SAFETY END SECTION 24 IN, SIDE DRAIN, 4:1 SI EA		24.000 650.000	15.000 2.000 17.000	\$1,300.00	\$11,050.00
0217	550-3518	SAFETY END SECTION 18 IN, STORM DRAIN, 6:1 EA		7.000 600.000	7.000 .000 7.000	\$0.00	\$4,200.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/07/2017

User: krender

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B14831-15-000-0

Estimate Number: 0017

Pay Period: 03/16/2017
to 03/31/2017

Project Number 0000546

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0220	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 SL EA		72.000 500.000	47.000 9.000 56.000	\$4,500.00	\$28,000.00
0221	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 SL EA		24.000 725.000	15.000 2.000 17.000	\$1,450.00	\$12,325.00
0222	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	4.000 275.000	.000 .000 .000	\$0.00	\$0.00
0224	550-4130	FLARED END SECTION 30 IN, SIDE DRAIN	EA	2.000 525.000	.000 2.000 2.000	\$1,050.00	\$1,050.00
0225	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	8.000 550.000	2.000 2.000 4.000	\$1,100.00	\$2,200.00
0230	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	9.000 675.000	1.000 1.000 2.000	\$675.00	\$1,350.00
0235	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	3.000 775.000	.000 3.000 3.000	\$2,325.00	\$2,325.00
0240	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	9.000 1225.000	4.000 5.000 9.000	\$6,125.00	\$11,025.00
0244	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	1,000.000 25.000	200.000 472.000 672.000	\$11,800.00	\$16,800.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2017

User: krender

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B14831-15-000-0

Estimate Number: 0017

Pay Period: 03/16/2017
to 03/31/2017

Project Number 0000546

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0320	668-2100	DROP INLET, GP 1	EA	69.000 1850.000	54.500 6.500 61.000	\$12,025.00	\$112,850.00
0335	668-8011	SAFETY GRATE, TP 1	SF	1,425.000 48.000	140.000 242.000 382.000	\$11,616.00	\$18,336.00
0338	668-8013	SAFETY GRATE, TP 3	SF	471.000 56.000	.000 162.000 162.000	\$9,072.00	\$9,072.00
0340	700-6910	PERMANENT GRASSING	AC	71.000 1399.000	.000 4.170 4.170	\$5,833.83	\$5,833.83
Category Amount:						\$286,645.18	\$1,104,637.38
Category Number: 0040 EROSION CONTROL							
0350	700-8000	FERTILIZER MIXED GRADE	TN	72.000 647.000	6.030 3.490 9.520	\$2,258.03	\$6,159.44
0357	711-0100	TURF REINFORCING MATTING, TP 1	SY	66,194.000 3.550	.000 5,008.000 5,008.000	\$17,778.40	\$17,778.40
0358	716-2000	EROSION CONTROL MATS, SLOPES	SY	48,296.000 1.240	.000 3,417.333 3,417.333	\$4,237.49	\$4,237.49
0359	163-0232	TEMPORARY GRASSING	AC	36.000 890.000	30.264 4.980 35.244	\$4,432.20	\$31,367.16

Rpt-ID: RCPEsprj

Georgia

Date: 04/07/2017

User: krender

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B14831-15-000-0

Estimate Number: 0017

Pay Period: 03/16/2017
to 03/31/2017

Project Number 0000546

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0366	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIMENT RAW CHECK DAM		59,140.000 3.500	18,695.025 785.250 19,480.275	\$2,748.38	\$68,180.96
0394	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA 401+00		1.000 27500.000	.000 .750 .750	\$20,625.00	\$20,625.00
0395	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA 413+75		1.000 19000.000	.000 .750 .750	\$14,250.00	\$14,250.00
0401	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT T/E A		135.000 165.000	49.500 11.250 60.750	\$1,856.25	\$10,023.75
0455	167-1500	WATER QUALITY INSPECTIONS	MO	23.000 1050.000	14.000 1.000 15.000	\$1,050.00	\$15,750.00
Category Amount:						\$69,235.75	\$188,372.20
Category Number: 0030 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN #1)	*\$*	.000 1.000	-143,933.270 -4,424.210 -148,357.480	\$-4,424.21	(\$148,357.48)
Category Amount:						\$-4,424.21	\$-148,357.48
Project Total Amount:						\$1,284,819.44	\$11,586,237.33