

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2016

User: krender

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0012

Pay Period: 01/30/2016
to 02/29/2016

Contract Location:

SR 72 BEGINNING WEST OF COMER AND EXTENDING EAS

Time Allowed: 1089 Days

Elapsed Calender Days: 391 Days

Percent Time: 35.90

District: 1

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 08/22/2014

Date Awarded: 09/05/2014

Date Contract Executed: 01/16/2015

Date Notice to Proceed: 02/04/2015

SNELLVILLE

GA 30078-0306

Date Work Began: 03/04/2015

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 01/27/2018

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$49,206,760.92

Original Contract Amount \$47,807,447.45

Funds Available \$37,351,384.94

Percent Complete 23.93%

Counties:

Elbert

Madison

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122650-	\$49,206,760.91	\$47,807,447.44	\$37,351,384.93	24.09%	\$755,837.90

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2016

User: krender

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0012

Pay Period: 01/30/2016
to 02/29/2016

Project Number: 122650- SR 72 - WIDENING & BRIDGE CONSTR

Federal State Project Number: EDS00-0072-00(039)

	Total to Date	Prev to Date	This Estimate
Participating	\$9,420,655.76	\$8,815,985.45	\$604,670.31
Non-Participating	\$2,355,164.02	\$2,203,996.43	\$151,167.59
Total Earnings	\$11,775,819.78	\$11,019,981.88	\$755,837.90
Stockpiled Materials	\$79,556.20	\$79,556.20	\$0.00
Gross Earnings	\$11,855,375.98	\$11,099,538.08	\$755,837.90
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$11,855,375.98	\$11,099,538.08	

Total Payable: **\$755,837.90**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2016

User: krender

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0012

Pay Period: 01/30/2016
to 02/29/2016

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	310-1101	GR AGGR BASE CRS, INCL MATL	TN	255,668.000 17.250	.000 6,392.404 6,392.404	\$110,268.97	\$110,268.97
0010	318-3000	AGGR SURF CRS	TN	3,000.000 17.500	4,130.850 161.805 4,292.655	\$2,831.59	\$75,121.46
0105	643-0010	FIELD FENCE WOVEN WIRE	LF	29,403.000 4.800	28,043.760 365.000 28,408.760	\$1,752.00	\$136,362.05
0106	643-0105	FIELD FENCE BARBED WIRE, 5 STRANDS	LF	29,133.000 4.450	11,014.500 15.000 11,029.500	\$66.75	\$49,081.28
0108	643-8040	GATE, WOVEN WIRE - 12 FT X 4 FT	EA	28.000 600.000	.000 11.000 11.000	\$6,600.00	\$6,600.00
Category Amount:						\$121,519.31	\$377,433.76
Category Number: 0020 EARTHWORK							
0110	205-0001	UNCLASS EXCAV	CY	,647,382.260 3.600	380,183.000 121,283.000 501,466.000	\$436,618.80	\$1,805,277.60
0116	207-0203	FOUND BKFILL MATL, TP II	CY	1,060.000 39.000	1,351.631 -272.641 1,078.990	\$-10,633.00	\$42,080.61
Category Amount:						\$425,985.80	\$1,847,358.21
Category Number: 0030 DRAINAGE							
0165	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,387.000 36.750	1,129.000 72.330 1,201.330	\$2,658.13	\$44,148.88

Rpt-ID: RCPEsprj

Georgia

Date: 03/07/2016

User: krender

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0012

Pay Period: 01/30/2016
to 02/29/2016

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 DRAINAGE							
0235	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	208.000 610.000	19.000 1.000 20.000	\$610.00	\$12,200.00
0273	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	421.000 40.750	.000 40.000 40.000	\$1,630.00	\$1,630.00
		TEMPORARY FOR STAGING					
Category Amount:						\$4,898.13	\$57,978.88
Category Number: 0050 EROSION CONTROL							
0360	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000 12100.000	1.500 -.563 .937	\$-6,812.30	\$11,337.70
		325+50					
0445	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000 10400.000	.000 .750 .750	\$7,800.00	\$7,800.00
		660+00					
0670	163-0232	TEMPORARY GRASSING	AC	145.000 382.000	453.016 .750 453.766	\$286.50	\$173,338.61
0675	163-0240	MULCH	TN	5,100.000 191.000	685.361 56.630 741.991	\$10,816.33	\$141,720.28
0680	163-0300	CONSTRUCTION EXIT	EA	25.000 1170.000	8.250 1.500 9.750	\$1,755.00	\$11,407.50
0690	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		10,150.000 9.750	1,845.000 150.000 1,995.000	\$1,462.50	\$19,451.25

Rpt-ID: RCPEsprj

Georgia

Date: 03/07/2016

User: krender

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0012

Pay Period: 01/30/2016
to 02/29/2016

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0710	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		53,500.000 5.600	2,099.250 525.000 2,624.250	\$2,940.00	\$14,695.80
0712	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		110.000 472.000	78.000 -8.250 69.750	\$-3,894.00	\$32,922.00
0714	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF Stone Filter Berm		.000 30.000	.000 413.625 413.625	\$12,408.75	\$12,408.75
0725	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		35,000.000 1.700	6,193.000 1,930.000 8,123.000	\$3,281.00	\$13,809.10
0752	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	110.000 242.000	6.000 3.000 9.000	\$726.00	\$2,178.00
0780	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	70,000.000 4.400	92,166.750 2,500.750 94,667.500	\$11,003.30	\$416,537.00
0795	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	873.000 20.500	1,678.798 2,627.889 4,306.687	\$53,871.72	\$88,287.08
0809	603-7000	PLASTIC FILTER FABRIC	SY	1,898.000 4.000	4,197.953 2,626.444 6,824.397	\$10,505.78	\$27,297.59
0810	700-6910	PERMANENT GRASSING	AC	275.000 1040.000	20.905 10.600 31.505	\$11,024.00	\$32,765.20

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2016

User: krender

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0012

Pay Period: 01/30/2016
to 02/29/2016

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0815	700-7000	AGRICULTURAL LIME	TN	1,020.000 54.500	4.410 1.000 5.410	\$54.50	\$294.85
0825	700-8000	FERTILIZER MIXED GRADE	TN	525.000 491.000	41.850 3.400 45.250	\$1,669.40	\$22,217.75
0850	716-2000	EROSION CONTROL MATS, SLOPES	SY	217,000.000 0.850	41,825.720 33,818.400 75,644.120	\$28,745.64	\$64,297.50
Category Amount:						\$147,644.12	\$1,092,765.96
Category Number: 0110 UTILITIES							
1250	682-9950	DIRECTIONAL BORE - 12 IN	LF	44.000 116.000	.000 44.000 44.000	\$5,104.00	\$5,104.00
1255	660-0004	SAN SEWER PIPE, 4 IN, PVC	LF	836.000 27.500	230.000 586.250 816.250	\$16,121.88	\$22,446.88
1260	660-1150	CUT & PLUG EXISTING SEWER MAIN	EA	1.000 827.000	.000 2.000 2.000	\$1,654.00	\$1,654.00
1265	670-1060	WATER MAIN, 6 IN	LF	2,475.000 30.750	2,358.300 96.000 2,454.300	\$2,952.00	\$75,469.73
1270	670-1600	CUT & PLUG EXISTING WATER MAIN	EA	3.000 1100.000	.000 3.000 3.000	\$3,300.00	\$3,300.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2016

User: krender

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0012

Pay Period: 01/30/2016
to 02/29/2016

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 UTILITIES							
1285	670-4500	CONCRETE THRUST COLLAR, 6 IN PIPE OR SM/ EA		3.000 276.000	3.000 4.000 7.000	\$1,104.00	\$1,932.00
1300	670-7000	STEEL CASING - 12 IN	LF	323.000 49.500	320.000 190.000 510.000	\$9,405.00	\$25,245.00
1305	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	4.000 1210.000	1.000 1.000 2.000	\$1,210.00	\$2,420.00
1310	670-9910	REMOVE EXIST WATER VALVE, INCL BOX	EA	1.000 1050.000	.000 2.000 2.000	\$2,100.00	\$2,100.00
1315	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	2.000 276.000	.000 1.000 1.000	\$276.00	\$276.00
Category Amount:						\$43,226.88	\$139,947.61
Category Number: 0050 EROSION CONTROL							
1320	165-0071	MAINTENANCE OF SEDIMENT BARRIER - BALE/ LF		26,750.000 1.700	168.000 72.000 240.000	\$122.40	\$408.00
6002	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		.000 217.500	.000 39.000 39.000	\$8,482.50	\$8,482.50
9075	713-3001	ADDED BY ECTC FA NO 1 ECTC FA NO 1 WOOD FIBER BLANKET, TP I, SLOPES	SY	.000 1.560	3,507.767 2,537.667 6,045.434	\$3,958.76	\$9,430.88
Category Amount:						\$12,563.66	\$18,321.38
Project Total Amount:						\$755,837.90	\$11,775,819.78

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2016

User: krender

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0012

Pay Period: 01/30/2016
to 02/29/2016
