

Rpt-ID: RCPESPRJ

Georgia

Date: 09/06/2016

User: krender

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0020

Pay Period: 08/16/2016
to 08/31/2016

Contract Location:

SR 72 BEGINNING WEST OF COMER AND EXTENDING EAS

Time Allowed: 1089 Days

Elapsed Calender Days: 575 Days

Percent Time: 52.80

District: 1

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 08/22/2014

Date Awarded: 09/05/2014

Date Contract Executed: 01/16/2015

Date Notice to Proceed: 02/04/2015

SNELLVILLE

GA 30078-0306

Date Work Began: 03/04/2015

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 01/27/2018

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$50,457,639.56

Original Contract Amount \$47,807,447.45

Funds Available \$31,103,240.10

Percent Complete 38.20%

Counties:

Elbert

Madison

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122650-	\$50,457,639.55	\$47,807,447.44	\$31,103,240.09	38.36%	\$758,963.38

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/06/2016

User: krender

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0020

Pay Period: 08/16/2016
to 08/31/2016

Project Number: 122650- SR 72 - WIDENING & BRIDGE CONSTR

Federal State Project Number: EDS00-0072-00(039)

	Total to Date	Prev to Date	This Estimate
Participating	\$15,419,874.52	\$14,812,703.82	\$607,170.70
Non-Participating	\$3,854,968.74	\$3,703,176.06	\$151,792.68
Total Earnings	\$19,274,843.26	\$18,515,879.88	\$758,963.38
Stockpiled Materials	\$79,556.20	\$79,556.20	\$0.00
Gross Earnings	\$19,354,399.46	\$18,595,436.08	\$758,963.38
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,354,399.46	\$18,595,436.08	

Total Payable: **\$758,963.38**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/06/2016

User: krender

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0020

Pay Period: 08/16/2016

to 08/31/2016

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	310-1101	GR AGGR BASE CRS, INCL MATL	TN	255,668.000 17.250	68,473.111 9,180.160 77,653.271	\$158,357.76	\$1,339,518.92
0010	318-3000	AGGR SURF CRS	TN	3,000.000 17.500	9,115.545 956.300 10,071.845	\$16,735.25	\$176,257.29
0015	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		13,277.000 77.250	902.400 1,111.390 2,013.790	\$85,854.88	\$155,565.28
0020	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		16,747.000 73.500	762.620 757.939 1,520.559	\$55,708.52	\$111,761.09
0030	413-1000	BITUM TACK COAT	GL	17,262.000 3.000	585.000 451.000 1,036.000	\$1,353.00	\$3,108.00
0045	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	780.000 44.250	.000 94.848 94.848	\$4,197.02	\$4,197.02
Category Amount:						\$322,206.43	\$1,790,407.60
Category Number: 0020 EARTHWORK							
0110	205-0001	UNCLASS EXCAV	CY	,647,382.260 3.600	1,239,399.333 88,805.000 1,328,204.333	\$319,698.00	\$4,781,535.60
Category Amount:						\$319,698.00	\$4,781,535.60
Category Number: 0030 DRAINAGE							
0125	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	335.000 45.000	.000 222.222 222.222	\$9,999.99	\$9,999.99

Rpt-ID: RCPESPRJ

Georgia

Date: 09/06/2016

User: krender

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0020

Pay Period: 08/16/2016

to 08/31/2016

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 DRAINAGE							
0155	500-3200	CLASS B CONCRETE	CY	121.000	.000		
				300.000	4.996		
					4.996	\$1,498.80	\$1,498.80
Category Amount:						\$11,498.79	\$11,498.79
Category Number: 0060 MISCELLANEOUS							
0294	150-1000	TRAFFIC CONTROL -	LS	1.000	.590		
				438800.000	.029		
					.619	\$12,725.20	\$271,617.20
		EDS00-0072-00(039)					
Category Amount:						\$12,725.20	\$271,617.20
Category Number: 0050 EROSION CONTROL							
0410	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.000		
				10400.000	.750		
					.750	\$7,800.00	\$7,800.00
		462+50					
0670	163-0232	TEMPORARY GRASSING	AC	145.000	478.016		
				382.000	7.000		
					485.016	\$2,674.00	\$185,276.11
0675	163-0240	MULCH	TN	5,100.000	838.581		
				191.000	33.928		
					872.509	\$6,480.25	\$166,649.22
0680	163-0300	CONSTRUCTION EXIT	EA	25.000	12.750		
				1170.000	1.500		
					14.250	\$1,755.00	\$16,672.50
0690	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 9 LF		10,150.000	3,355.000		
				9.750	240.000		
					3,595.000	\$2,340.00	\$35,051.25
0710	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		53,500.000	7,247.250		
				5.600	794.250		
					8,041.500	\$4,447.80	\$45,032.40

Rpt-ID: RCPEsprj

Georgia

Date: 09/06/2016

User: krender

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0020

Pay Period: 08/16/2016
to 08/31/2016

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0712	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		110.000 472.000	72.000 5.250 77.250	\$2,478.00	\$36,462.00
0713	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC EA		42.000 564.000	3.000 2.250 5.250	\$1,269.00	\$2,961.00
0715	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		100.000 131.000	18.750 3.750 22.500	\$491.25	\$2,947.50
0725	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		35,000.000 1.700	9,436.000 446.000 9,882.000	\$758.20	\$16,799.40
0750	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA	EA	100.000 42.000	1.000 5.000 6.000	\$210.00	\$252.00
0754	165-0111	MAINTENANCE OF STONE FILTER RING EA	EA	42.000 242.000	.000 2.000 2.000	\$484.00	\$484.00
0780	171-0030	TEMPORARY SILT FENCE, TYPE C LF	LF	70,000.000 4.400	103,666.750 774.000 104,440.750	\$3,405.60	\$459,539.30
0805	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN SY	SY	220.000 25.500	96.222 42.000 138.222	\$1,071.00	\$3,524.66
0809	603-7000	PLASTIC FILTER FABRIC SY	SY	1,898.000 4.000	11,224.786 20.000 11,244.786	\$80.00	\$44,979.14

Estimate Summary By Project

Pay Period: 08/16/2016
to 08/31/2016

Project Number 122650-

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Amount
		Supplemental Description 2						
Category Number: 0050		EROSION CONTROL						
0810	700-6910	PERMANENT GRASSING	AC	275.000	105.144			
				1040.000	19.750			
					124.894	\$20,540.00		\$129,889.76
0825	700-8000	FERTILIZER MIXED GRADE	TN	525.000	70.312			
				491.000	5.075			
					75.387	\$2,491.83		\$37,015.02
0850	716-2000	EROSION CONTROL MATS, SLOPES	SY	217,000.000	270,393.437			
				0.850	61,816.696			
					332,210.133	\$52,544.19		\$282,378.61
Category Amount:						\$111,320.12		\$1,473,713.87
Category Number: 0030		DRAINAGE						
1155	511-1000	BAR REINF STEEL	LB	37,602.000	36,044.275			
				0.790	105.758			
					36,150.033	\$83.55		\$28,558.53
Category Amount:						\$83.55		\$28,558.53
Category Number: 0050		EROSION CONTROL						
1320	165-0071	MAINTENANCE OF SEDIMENT BARRIER - BALET LF		26,750.000	282.000			
				1.700	180.000			
					462.000	\$306.00		\$785.40
Category Amount:						\$306.00		\$785.40
Category Number: 0010		ROADWAY						
1325	158-1000	TRAINING HOURS	HR	9,000.000	.000			
				0.800	237.500			
					237.500	\$190.00		\$190.00
Category Amount:						\$190.00		\$190.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/06/2016

User: krender

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0020

Pay Period: 08/16/2016
to 08/31/2016

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
6001	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT I EA		.000	5.500		
				475.000	2.250		
					7.750	\$1,068.75	\$3,681.25
		ADDED BY ECTC FA NO 1					
		ECTC FA NO 1					
Category Amount:						\$1,068.75	\$3,681.25
Category Number: 0010 ROADWAY							
9001	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-28,689.110		
				1.000	-23,163.060		
					-51,852.170	\$-23,163.06	(\$51,852.17)
		(IN# 2)					
Category Amount:						\$-23,163.06	\$-51,852.17
Category Number: 0050 EROSION CONTROL							
9080	713-3002	WOOD FIBER BLANKET, TP II, SLOPES	SY	.000	21,407.583		
				1.050	2,885.333		
					24,292.916	\$3,029.60	\$25,507.56
Category Amount:						\$3,029.60	\$25,507.56
Project Total Amount:						\$758,963.38	\$19,274,843.26