

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2017

User: krender

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0027

Pay Period: 03/01/2017
to 03/31/2017

Contract Location:

SR 72 BEGINNING WEST OF COMER AND EXTENDING EAST

Time Allowed: 1180 Days

Elapsed Calender Days: 787 Days

Percent Time: 66.69

District: 1

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 08/22/2014

Date Awarded: 09/05/2014

Date Contract Executed: 01/16/2015

Date Notice to Proceed: 02/04/2015

Date Work Began: 03/04/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/28/2018

SNELLVILLE

GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$50,924,282.40

Original Contract Amount \$47,807,447.45

Funds Available \$19,110,512.46

Percent Complete 62.47%

Counties:

Elbert

Madison

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122650-	\$50,924,282.39	\$47,807,447.44	\$19,110,512.45	62.47%	\$2,380,348.95

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2017

User: krender

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0027

Pay Period: 03/01/2017
to 03/31/2017

Project Number: 122650- SR 72 - WIDENING & BRIDGE CONSTR

Federal State Project Number: EDS00-0072-00(039)

	Total to Date	Prev to Date	This Estimate
Participating	\$25,451,015.88	\$23,546,736.72	\$1,904,279.16
Non-Participating	\$6,362,754.06	\$5,886,684.27	\$476,069.79
Total Earnings	\$31,813,769.94	\$29,433,420.99	\$2,380,348.95
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$31,813,769.94	\$29,433,420.99	\$2,380,348.95
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$31,813,769.94	\$29,433,420.99	

Total Payable: **\$2,380,348.95**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2017

User: krender

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0027

Pay Period: 03/01/2017
to 03/31/2017

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	310-1101	GR AGGR BASE CRS, INCL MATL	TN	255,668.000 17.250	200,618.421 32,270.120 232,888.541	\$556,659.57	\$4,017,327.33
0010	318-3000	AGGR SURF CRS	TN	3,000.000 17.500	13,676.775 38.670 13,715.445	\$676.73	\$240,020.29
0045	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	780.000 44.250	440.071 119.623 559.694	\$5,293.32	\$24,766.46
0055	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	10,570.000 13.500	9,409.250 1,058.000 10,467.250	\$14,283.00	\$141,307.88
Category Amount:						\$576,912.62	\$4,423,421.96
Category Number: 0020 EARTHWORK							
0110	205-0001	UNCLASS EXCAV	CY	1,647,382.260 3.600	1,519,558.333 47,701.000 1,567,259.333	\$171,723.60	\$5,642,133.60
Category Amount:						\$171,723.60	\$5,642,133.60
Category Number: 0030 DRAINAGE							
0140	441-0303	CONC SPILLWAY, TP 3	EA	7.000 1410.000	.000 1.000 1.000	\$1,410.00	\$1,410.00
0155	500-3200	CLASS B CONCRETE	CY	121.000 300.000	92.905 6.207 99.112	\$1,862.10	\$29,733.60

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2017

User: krender

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0027

Pay Period: 03/01/2017
to 03/31/2017

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 DRAINAGE							
0215	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,918.000 28.750	1,532.300 40.000 1,572.300	\$1,150.00	\$45,203.63
Category Amount:						\$4,422.10	\$76,347.23
Category Number: 0040 STAGING							
0291	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	1,220.000 31.000	.000 261.000 261.000	\$8,091.00	\$8,091.00
Category Amount:						\$8,091.00	\$8,091.00
Category Number: 0060 MISCELLANEOUS							
0294	150-1000	TRAFFIC CONTROL -	LS	1.000 438800.000	.778 .050 .828	\$21,940.00	\$363,326.40
		EDS00-0072-00(039)					
0305	634-1200	RIGHT OF WAY MARKERS	EA	525.000 106.000	202.000 124.000 326.000	\$13,144.00	\$34,556.00
Category Amount:						\$35,084.00	\$397,882.40
Category Number: 0050 EROSION CONTROL							
0645	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS	EA	1.000 1900.000	3.000 1.000 4.000	\$1,900.00	\$7,600.00
		694+40					
0675	163-0240	MULCH	TN	5,100.000 191.000	976.987 11.100 988.087	\$2,120.10	\$188,724.62
0680	163-0300	CONSTRUCTION EXIT	EA	25.000 1170.000	20.250 .750 21.000	\$877.50	\$24,570.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2017

User: krender

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0027

Pay Period: 03/01/2017
to 03/31/2017

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0690	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		10,150.000 9.750	5,365.000 630.000 5,995.000	\$6,142.50	\$58,451.25
0712	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		110.000 472.000	78.000 1.500 79.500	\$708.00	\$37,524.00
0715	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TR EA		100.000 131.000	50.250 3.750 54.000	\$491.25	\$7,074.00
0725	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TP LF		35,000.000 1.700	12,328.000 818.000 13,146.000	\$1,390.60	\$22,348.20
0745	165-0101	MAINTENANCE OF CONSTRUCTION EXIT EA	EA	25.000 472.000	14.000 2.000 16.000	\$944.00	\$7,552.00
0750	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA	EA	100.000 42.000	78.000 17.000 95.000	\$714.00	\$3,990.00
0752	165-0110	MAINTENANCE OF ROCK FILTER DAM EA	EA	110.000 242.000	38.000 1.000 39.000	\$242.00	\$9,438.00
0780	171-0030	TEMPORARY SILT FENCE, TYPE C LF	LF	70,000.000 4.400	106,671.250 794.250 107,465.500	\$3,494.70	\$472,848.20
0810	700-6910	PERMANENT GRASSING AC	AC	275.000 1040.000	169.638 4.000 173.638	\$4,160.00	\$180,583.52

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2017

User: krender

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0027

Pay Period: 03/01/2017
to 03/31/2017

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0825	700-8000	FERTILIZER MIXED GRADE	TN	525.000 491.000	90.492 1.400 91.892	\$687.40	\$45,118.97
0850	716-2000	EROSION CONTROL MATS, SLOPES	SY	217,000.000 0.850	467,152.220 12,262.878 479,415.098	\$10,423.45	\$407,502.83
Category Amount:						\$34,295.50	\$1,473,325.59
Category Number: 0080 BRIDGE NO. 1 - OVER THE BROAD RIVER							
0915	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	2,000.000 26.750	941.111 1,848.000 2,789.111	\$49,434.00	\$74,608.72
0920	603-7000	PLASTIC FILTER FABRIC	SY	2,000.000 4.000	941.111 1,848.000 2,789.111	\$7,392.00	\$11,156.44
Category Amount:						\$56,826.00	\$85,765.16
Category Number: 0030 DRAINAGE							
1165	511-1000	BAR REINF STEEL	LB	17,675.000 0.790	14,228.763 1,294.268 15,523.031	\$1,022.47	\$12,263.19
Category Amount:						\$1,022.47	\$12,263.19
Category Number: 0050 EROSION CONTROL							
1320	165-0071	MAINTENANCE OF SEDIMENT BARRIER - BALED LF		26,750.000 1.700	1,243.000 78.000 1,321.000	\$132.60	\$2,245.70
Category Amount:						\$132.60	\$2,245.70

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2017

User: krender

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0027

Pay Period: 03/01/2017
to 03/31/2017

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1385	430-0185	PLAIN PC CONC PVMT, CL 1 CONC, 8 1/2 IN THK SY		321,805.000	84,247.560		
				40.750	25,000.875		
					109,248.435	\$1,018,785.66	\$4,451,873.73
Category Amount:						\$1,018,785.66	\$4,451,873.73
Category Number: 0050 EROSION CONTROL							
6004	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		.000	9.000		
				90.000	1.000		
					10.000	\$90.00	\$900.00
		ADDED BY ECTC FA NO 1					
		ECTC FA NO 1					
Category Amount:						\$90.00	\$900.00
Category Number: 0030 DRAINAGE							
8075	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 SL EA		.000	66.000		
				586.000	2.000		
					68.000	\$1,172.00	\$39,848.00
		Safety End Sections					
Category Amount:						\$1,172.00	\$39,848.00
Category Number: 0010 ROADWAY							
9055	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED EI SY		.000	.000		
				189.110	270.000		
					270.000	\$51,059.70	\$51,059.70
		Reinf. Conc. Approach Slab, Incl. Sloped Edge					
Category Amount:						\$51,059.70	\$51,059.70
Category Number: 0050 EROSION CONTROL							
9075	713-3001	WOOD FIBER BLANKET, TP I, SLOPES SY		.000	23,556.700		
				1.560	413.929		
					23,970.629	\$645.73	\$37,394.18
Category Amount:						\$645.73	\$37,394.18

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2017

User: krender

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0027

Pay Period: 03/01/2017
to 03/31/2017

Project Number 122650-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0080 BRIDGE NO. 1 - OVER THE BROAD RIVER					
9120	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	.000	.500		
				166404.270	.500		
					1.000	\$83,202.14	\$166,404.27
		Superstructure Reinf. Steel, Bridge No-1					
Category Amount:						\$83,202.14	\$166,404.27
Project Total Amount:						\$2,043,465.12	\$31,813,769.94