

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2017

User: bbrock

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0035

Pay Period: 11/01/2017
to 11/30/2017

Contract Location:

SR 72 BEGINNING WEST OF COMER AND EXTENDING EAS

Time Allowed: 1180 Days

Elapsed Calender Days: 1031 Days

Percent Time: 87.37

District: 1

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 08/22/2014

Date Awarded: 09/05/2014

Date Contract Executed: 01/16/2015

Date Notice to Proceed: 02/04/2015

Date Work Began: 03/04/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/28/2018

SNELLVILLE

GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$51,360,541.39

Original Contract Amount \$47,807,447.45

Funds Available \$6,948,694.40

Percent Complete 86.47%

Counties:

Elbert

Madison

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122650-	\$51,360,541.38	\$47,807,447.44	\$6,948,694.39	86.47%	\$1,812,103.52

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2017

User: bbrock

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0035

Pay Period: 11/01/2017
to 11/30/2017

Project Number: 122650- SR 72 - WIDENING & BRIDGE CONSTR

Federal State Project Number: EDS00-0072-00(039)

	Total to Date	Prev to Date	This Estimate
Participating	\$35,529,477.53	\$34,079,794.70	\$1,449,682.83
Non-Participating	\$8,882,369.46	\$8,519,948.77	\$362,420.69
Total Earnings	\$44,411,846.99	\$42,599,743.47	\$1,812,103.52
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$44,411,846.99	\$42,599,743.47	\$1,812,103.52
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$44,411,846.99	\$42,599,743.47	
		Total Payable:	\$1,812,103.52

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2017

User: bbrock

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0035

Pay Period: 11/01/2017
to 11/30/2017

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	310-1101	GR AGGR BASE CRS, INCL MATL	TN	255,668.000 17.250	290,012.041 3,912.450 293,924.491	\$67,489.76	\$5,070,197.47
0015	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		13,277.000 77.250	11,204.600 2,353.980 13,558.580	\$181,844.96	\$1,047,400.31
0020	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		16,747.000 73.500	11,951.519 4,177.401 16,128.920	\$307,038.97	\$1,185,475.62
0027	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN L BITUM MATL & H LIME		11,248.000 81.500	4,635.920 3,002.215 7,638.135	\$244,680.52	\$622,508.00
0030	413-1000	BITUM TACK COAT	GL	17,262.000 3.000	8,309.000 4,282.000 12,591.000	\$12,846.00	\$37,773.00
0045	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	780.000 44.250	2,010.046 268.147 2,278.193	\$11,865.50	\$100,810.04
Category Amount:						\$825,765.71	\$8,064,164.44
Category Number: 0020 EARTHWORK							
0110	205-0001	UNCLASS EXCAV	CY	,647,382.260 3.600	1,610,365.987 33,014.000 1,643,379.987	\$118,850.40	\$5,916,167.95
Category Amount:						\$118,850.40	\$5,916,167.95
Category Number: 0030 DRAINAGE							
0155	500-3200	CLASS B CONCRETE	CY	121.000 300.000	99.112 61.770 160.882	\$18,531.00	\$48,264.60

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2017

User: bbrock

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0035

Pay Period: 11/01/2017
to 11/30/2017

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 DRAINAGE							
0282	668-2100	DROP INLET, GP 1	EA	95.000	88.000		
				1470.000	6.500		
					94.500	\$9,555.00	\$138,915.00
Category Amount:						\$28,086.00	\$187,179.60
Category Number: 0060 MISCELLANEOUS							
0305	634-1200	RIGHT OF WAY MARKERS	EA	525.000	347.000		
				106.000	4.000		
					351.000	\$424.00	\$37,206.00
Category Amount:						\$424.00	\$37,206.00
Category Number: 0050 EROSION CONTROL							
0670	163-0232	TEMPORARY GRASSING	AC	145.000	523.666		
				382.000	3.500		
					527.166	\$1,337.00	\$201,377.41
0675	163-0240	MULCH	TN	5,100.000	1,094.920		
				191.000	4.720		
					1,099.640	\$901.52	\$210,031.24
0750	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	100.000	134.000		
				42.000	8.000		
					142.000	\$336.00	\$5,964.00
0752	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	110.000	57.000		
				242.000	1.000		
					58.000	\$242.00	\$14,036.00
0760	167-1500	WATER QUALITY INSPECTIONS	MO	40.000	24.000		
				576.000	1.000		
					25.000	\$576.00	\$14,400.00
0780	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	70,000.000	107,939.350		
				4.400	66.750		
					108,006.100	\$293.70	\$475,226.84

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2017

User: bbrock

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0035

Pay Period: 11/01/2017
to 11/30/2017

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0795	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	873.000 20.500	9,992.582 2,373.333 12,365.915	\$48,653.33	\$253,501.26
0809	603-7000	PLASTIC FILTER FABRIC	SY	1,898.000 4.000	12,567.958 2,373.333 14,941.291	\$9,493.33	\$59,765.16
0825	700-8000	FERTILIZER MIXED GRADE	TN	525.000 491.000	108.592 .700 109.292	\$343.70	\$53,662.37
0850	716-2000	EROSION CONTROL MATS, SLOPES	SY	217,000.000 0.850	505,523.202 1,923.596 507,446.798	\$1,635.06	\$431,329.78
Category Amount:						\$63,811.64	\$1,719,294.06
Category Number: 0090 SIGNING AND MARKING							
1104	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		99,000.000 4.650	.000 3,516.000 3,516.000	\$16,349.40	\$16,349.40
1105	657-3085	PREFORMED PLASTIC SKIP PVMT MKG, 8 IN, C(GLF), TP PB		99,554.000 2.350	.000 57,525.000 57,525.000	\$135,183.75	\$135,183.75
1112	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF OW), TP PB		99,000.000 4.650	.000 50,119.000 50,119.000	\$233,053.35	\$233,053.35
Category Amount:						\$384,586.50	\$384,586.50

Date: 12/06/2017

Page 6 of 7

Pay Period: 11/01/2017
to 11/30/2017

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0030 DRAINAGE					
1165	511-1000	BAR REINF STEEL	LB	17,675.000	15,523.031		
				0.790	902.070		
					16,425.101	\$712.64	\$12,975.83
Category Amount:						\$712.64	\$12,975.83
Category Number:		0080 BRIDGE NO. 1 - OVER THE BROAD RIVER					
1340	521-3000	PATCHING CONCRETE BRIDGE	SF	107.000	.000		
				218.000	3.000		
					3.000	\$654.00	\$654.00
Category Amount:						\$654.00	\$654.00
Category Number:		0010 ROADWAY					
1350	441-0050	CONC SLOPE DRAIN	SY	18.000	35.936		
				21.250	-.755		
					35.181	\$-16.04	\$747.60
1385	430-0185	PLAIN PC CONC PVMT, CL 1 CONC, 8 1/2 IN THK SY		321,805.000	305,076.679		
				40.750	6,098.517		
					311,175.196	\$248,514.57	\$12,680,389.24
1390	441-3999	CONCRETE V GUTTER	LF	160.000	.000		
				43.750	4,992.330		
					4,992.330	\$218,414.44	\$218,414.44
Category Amount:						\$466,912.97	\$12,899,551.28
Category Number:		0050 EROSION CONTROL					
6003	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	.000	188.000		
				4.520	12.000		
					200.000	\$54.24	\$904.00
		ADDED BY ECTC FA NO 1					
		ECTC FA NO 1					
Category Amount:						\$54.24	\$904.00

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2017

User: bbrock

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0035

Pay Period: 11/01/2017
to 11/30/2017

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
9001	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-419,847.190		
				1.000	-132,214.580		
		(IN# 2)			-552,061.770	\$-132,214.58	(\$552,061.77)
9180	639-4004	STRAIN POLE, TP IV	EA	.000	.000		
				7340.000	4.000		
		STRAIN POLE TP IV			4.000	\$29,360.00	\$29,360.00
9185	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	.000	.000		
				100400.000	.250		
		TRAFFIC SIGNAL INSTALLATION # 1			.250	\$25,100.00	\$25,100.00
Category Amount:						\$-77,754.58	\$-497,601.77
Project Total Amount:						\$1,812,103.52	\$44,411,846.99