

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2018

User: bbrock

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0038

Pay Period: 02/01/2018
to 02/28/2018

Contract Location:

SR 72 BEGINNING WEST OF COMER AND EXTENDING EAS

Time Allowed: 1180 Days

Elapsed Calender Days: 1121 Days

Percent Time: 95.00

District: 1

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 08/22/2014

Date Awarded: 09/05/2014

Date Contract Executed: 01/16/2015

Date Notice to Proceed: 02/04/2015

SNELLVILLE GA 30078-0306

Date Work Began: 03/04/2015

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 04/28/2018

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$51,360,541.39

Original Contract Amount \$47,807,447.45

Funds Available \$4,900,283.45

Percent Complete 90.46%

Counties:

Elbert Madison

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122650-	\$51,360,541.38	\$47,807,447.44	\$4,900,283.44	90.46%	\$719,785.74

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2018

User: bbrock

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0038

Pay Period: 02/01/2018
to 02/28/2018

Project Number: 122650- SR 72 - WIDENING & BRIDGE CONSTR

Federal State Project Number: EDS00-0072-00(039)

	Total to Date	Prev to Date	This Estimate
Participating	\$37,168,206.30	\$36,592,377.69	\$575,828.61
Non-Participating	\$9,292,051.64	\$9,148,094.51	\$143,957.13
Total Earnings	\$46,460,257.94	\$45,740,472.20	\$719,785.74
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$46,460,257.94	\$45,740,472.20	\$719,785.74
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$46,460,257.94	\$45,740,472.20	
		Total Payable:	\$719,785.74

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2018

User: bbrock

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0038

Pay Period: 02/01/2018
to 02/28/2018

Project Number 122650-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0005	310-1101	GR AGGR BASE CRS, INCL MATL	TN	255,668.000	295,152.231		
				17.250	136.320		
					295,288.551	\$2,351.52	\$5,093,727.50
0014	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		4,500.000	1,247.210		
				76.250	70.110		
					1,317.320	\$5,345.89	\$100,445.65
0015	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		13,277.000	13,869.634		
		TL & H LIME		77.250	18.940		
					13,888.574	\$1,463.12	\$1,072,892.34
0020	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		16,747.000	16,733.736		
		L & H LIME		73.500	17.650		
					16,751.386	\$1,297.28	\$1,231,226.87
0027	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		11,248.000	12,153.447		
		L BITUM MATL & H LIME		81.500	4,509.660		
					16,663.107	\$367,537.29	\$1,358,043.22
0030	413-1000	BITUM TACK COAT	GL	17,262.000	15,524.000		
				3.000	2,797.000		
					18,321.000	\$8,391.00	\$54,963.00
0034	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	636.000	.000		
				5.900	3,363.944		
					3,363.944	\$19,847.27	\$19,847.27
0040	436-1000	ASPHALTIC CONCRETE CURB -	LF	15,028.000	.000		
				6.450	1,650.000		
					1,650.000	\$10,642.50	\$10,642.50
		6 IN					
0090	641-1200	GUARDRAIL, TP W	LF	26,452.000	10,217.000		
				17.000	14,949.000		
					25,166.000	\$254,133.00	\$427,822.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2018

User: bbrock

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0038

Pay Period: 02/01/2018
to 02/28/2018

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0095	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	43.000 982.000	10.000 32.000 42.000	\$31,424.00	\$41,244.00
0100	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	44.000 2050.000	7.000 19.000 26.000	\$38,950.00	\$53,300.00
Category Amount:						\$741,382.87	\$9,464,154.35
Category Number: 0060 MISCELLANEOUS							
0305	634-1200	RIGHT OF WAY MARKERS	EA	525.000 106.000	389.000 153.000 542.000	\$16,218.00	\$57,452.00
Category Amount:						\$16,218.00	\$57,452.00
Category Number: 0050 EROSION CONTROL							
0670	163-0232	TEMPORARY GRASSING	AC	145.000 382.000	552.196 5.100 557.296	\$1,948.20	\$212,887.07
0675	163-0240	MULCH	TN	5,100.000 191.000	1,168.056 22.465 1,190.521	\$4,290.82	\$227,389.51
0725	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		35,000.000 1.700	16,599.000 205.000 16,804.000	\$348.50	\$28,566.80
0750	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	100.000 42.000	151.000 2.000 153.000	\$84.00	\$6,426.00
0752	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	110.000 242.000	58.000 1.000 59.000	\$242.00	\$14,278.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2018

User: bbrock

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0038

Pay Period: 02/01/2018
to 02/28/2018

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0760	167-1500	WATER QUALITY INSPECTIONS	MO	40.000 576.000	26.000 1.000 27.000	\$576.00	\$15,552.00
0780	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	70,000.000 4.400	108,006.100 675.000 108,681.100	\$2,970.00	\$478,196.84
0810	700-6910	PERMANENT GRASSING	AC	275.000 1040.000	222.458 3.009 225.467	\$3,129.36	\$234,485.68
0825	700-8000	FERTILIZER MIXED GRADE	TN	525.000 491.000	114.042 1.350 115.392	\$662.85	\$56,657.47
0850	716-2000	EROSION CONTROL MATS, SLOPES	SY	217,000.000 0.850	522,595.327 3,140.263 525,735.590	\$2,669.22	\$446,875.25
Category Amount:						\$16,920.95	\$1,721,314.62
Category Number: 0090 SIGNING AND MARKING							
1105	657-3085	PREFORMED PLASTIC SKIP PVMT MKG, 8 IN, C(GLF) , TP PB		99,554.000 2.350	57,965.000 1,485.000 59,450.000	\$3,489.75	\$139,707.50
1112	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF OW), TP PB		99,000.000 4.650	58,879.000 444.000 59,323.000	\$2,064.60	\$275,851.95
Category Amount:						\$5,554.35	\$415,559.45

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2018

User: bbrock

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0038

Pay Period: 02/01/2018

to 02/28/2018

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
1320	165-0071	MAINTENANCE OF SEDIMENT BARRIER - BALE[LF		26,750.000	1,567.000		
				1.700	60.000		
					1,627.000	\$102.00	\$2,765.90
Category Amount:						\$102.00	\$2,765.90
Category Number: 0010 ROADWAY							
9001	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-636,492.220		
				1.000	-60,392.430		
					-696,884.650	\$-60,392.43	(\$696,884.65)
		(IN# 2)					
Category Amount:						\$-60,392.43	\$-696,884.65
Project Total Amount:						\$719,785.74	\$46,460,257.94