

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2016

User: vepps

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14852-14-000-0

Estimate Number: 0015

Pay Period: 05/01/2016
to 05/31/2016

Contract Location:

SR 119 OVER RUSSELL SWAMP

Time Allowed: 573 Days

Elapsed Calender Days: 558 Days

Percent Time: 97.38

District: 5

Area: 04

Contractor:

SOUTHERN CONCRETE CONSTRUCTION CO., INC.
P. O. BOX 50157

Date Let: 09/19/2014

Date Awarded: 10/03/2014

Date Contract Executed: 10/27/2014

Date Notice to Proceed: 11/21/2014

ALBANY GA 31703-0157

Phone: (229)435-0786

Date Work Began: 03/04/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 06/15/2016

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$2,956,743.97

Original Contract Amount \$2,842,069.18

Funds Available \$532,600.31

Percent Complete 81.99%

Counties:

Liberty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007038	\$2,956,743.97	\$2,842,069.18	\$532,600.31	81.99%	\$258,556.82

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2016

User: vepps

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14852-14-000-0

Estimate Number: 0015

Pay Period: 05/01/2016
to 05/31/2016

Project Number: 0007038 SR 119 - BRIDGE REPLACEMENT

Federal State Project Number: CSBRG-0007-00(038)

	Total to Date	Prev to Date	This Estimate
Participating	\$48,482.88	\$43,311.74	\$5,171.14
Non-Participating	\$2,375,660.78	\$2,122,275.10	\$253,385.68
Total Earnings	\$2,424,143.66	\$2,165,586.84	\$258,556.82
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,424,143.66	\$2,165,586.84	\$258,556.82
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,424,143.66	\$2,165,586.84	

Total Payable: **\$258,556.82**

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2016

User: vepps

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14852-14-000-0

Estimate Number: 0015

Pay Period: 05/01/2016
to 05/31/2016

Project Number 0007038

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.820		
				30000.000	.162		
					.982	\$4,860.00	\$29,460.00
		CSBRG-0007-00(308)					
0015	210-0100	GRADING COMPLETE -	LS	1.000	.900		
				770000.000	.050		
					.950	\$38,500.00	\$731,500.00
		CSBRG-0007-00(308)					
0024	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	1,276.000	1,148.000		
				21.070	734.222		
					1,882.222	\$15,470.06	\$39,658.42
0025	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	12,735.000	8,491.778		
				22.820	142.222		
					8,634.000	\$3,245.51	\$197,027.88
0040	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN L BITUM MATL & H LIME		859.000	162.920		
				90.040	807.770		
					970.690	\$72,731.61	\$87,400.93
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		1,653.000	1,483.100		
				79.000	-588.920		
					894.180	\$-46,524.68	\$70,640.22
0046	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	.000		
				75.050	662.010		
					662.010	\$49,683.85	\$49,683.85
		Payment Reduction-Recycled 25mm Superpave GF TN TL and HL					
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,365.000	1,092.780		
				81.460	718.920		
					1,811.700	\$58,563.22	\$147,581.08
0055	413-1000	BITUM TACK COAT	GL	1,148.000	862.000		
				3.000	272.000		
					1,134.000	\$816.00	\$3,402.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2016

User: vepps

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14852-14-000-0

Estimate Number: 0015

Pay Period: 05/01/2016
to 05/31/2016

Project Number 0007038

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0095	634-1200	RIGHT OF WAY MARKERS	EA	21.000 125.000	.000 21.000 21.000	\$2,625.00	\$2,625.00
Category Amount:						\$199,970.57	\$1,358,979.38
Category Number: 0020 DRAINAGE							
0130	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	200.000 24.900	.000 180.000 180.000	\$4,482.00	\$4,482.00
0135	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S	EA	3.000 267.800	.000 3.000 3.000	\$803.40	\$803.40
0140	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S	EA	3.000 330.470	.000 3.000 3.000	\$991.41	\$991.41
0145	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	2.000 276.680	.000 2.000 2.000	\$553.36	\$553.36
Category Amount:						\$6,830.17	\$6,830.17
Category Number: 0050 BRIDGE NO. 1 - OVER RUSSELL SWAMP							
0305	500-0100	GROOVED CONCRETE	SY	844.000 8.000	755.556 86.667 842.223	\$693.34	\$6,737.78
0370	540-1101	REMOVAL OF EXISTING BR, STA NO - 124+17	LS	1.000 75000.000	.000 1.000 1.000	\$75,000.00	\$75,000.00
Category Amount:						\$75,693.34	\$81,737.78

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2016

User: vepps

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14852-14-000-0

Estimate Number: 0015

Pay Period: 05/01/2016
to 05/31/2016

Project Number 0007038

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-35,497.260		
				1.000	-23,937.260		
					-59,434.520	\$-23,937.26	(\$59,434.52)
		(IN #1)					
Category Amount:						\$-23,937.26	\$-59,434.52
Project Total Amount:						\$258,556.82	\$2,424,143.66