

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14859-15-000-0

Estimate Number: 0020

Pay Period: 02/01/2017
to 02/28/2017

Contract Location:

SR 362 (WILLIAMSON RD) AT ROVER-ZETELLA RD/MORELA

Time Allowed:

575 Days

Elapsed Calender Days:

665 Days

Percent Time:

115.65

District: 3

Area: 01

Contractor:

CMES, INC.
6555 MCDONOUGH DRIVE

Date Let:

03/20/2015

Date Awarded:

04/03/2015

Date Contract Executed:

04/30/2015

Date Notice to Proceed:

05/06/2015

Date Work Began:

06/03/2015

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

11/30/2016

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$2,624,319.60

Original Contract Amount \$2,471,404.20

Funds Available \$471,173.29

Percent Complete 83.39%

Counties:

Spalding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000410	\$2,624,319.60	\$2,471,404.20	\$471,173.29	82.05%	\$22,249.51

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14859-15-000-0

Estimate Number: 0020

Pay Period: 02/01/2017
to 02/28/2017

Project Number: 0000410 SR 362 - INTERSECTION IMPROVEMENTS

Federal State Project Number: STP00-0000-00(410)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,969,502.85	\$1,939,625.09	\$29,877.76
Non-Participating	\$218,833.46	\$215,513.71	\$3,319.75
Total Earnings	\$2,188,336.31	\$2,155,138.80	\$33,197.51
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,188,336.31	\$2,155,138.80	\$33,197.51
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$35,190.00)	(\$24,242.00)	(\$10,948.00)
Total:	\$2,153,146.31	\$2,130,896.80	

Total Payable: **\$22,249.51**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14859-15-000-0

Estimate Number: 0020

Pay Period: 02/01/2017
to 02/28/2017

Project Number 0000410

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.942		
				153948.000	.058		
		STP00-0000-00(410)			1.000	\$8,928.98	\$153,948.00
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	9,980.000	11,017.310		
				17.000	15.990		
					11,033.300	\$271.83	\$187,566.10
0105	634-1200	RIGHT OF WAY MARKERS	EA	74.000	45.000		
				80.000	14.000		
					59.000	\$1,120.00	\$4,720.00
0120	643-8104	BARBED WIRE FENCE, 4 STRAND	LF	2,420.000	2,127.000		
				5.000	566.000		
					2,693.000	\$2,830.00	\$13,465.00
Category Amount:						\$13,150.81	\$359,699.10
Category Number: 0020 DRAINAGE							
0215	668-2100	DROP INLET, GP 1	EA	8.000	3.250		
				1900.000	4.750		
					8.000	\$9,025.00	\$15,200.00
Category Amount:						\$9,025.00	\$15,200.00
Category Number: 0030 EROSION CONTROL							
0225	163-0232	TEMPORARY GRASSING	AC	3.000	6.386		
				250.000	.028		
					6.414	\$7.00	\$1,603.50
0230	163-0240	MULCH	TN	108.000	117.747		
				250.000	3.068		
					120.815	\$767.00	\$30,203.75

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14859-15-000-0

Estimate Number: 0020

Pay Period: 02/01/2017
to 02/28/2017

Project Number 0000410

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0310	167-1500	WATER QUALITY INSPECTIONS	MO	17.000 200.000	19.000 1.000 20.000	\$200.00	\$4,000.00
Category Amount:						\$974.00	\$35,807.25
Category Number: 0040 SIGNING AND MARKING							
0355	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, T SF		193.500 40.000	104.500 9.000 113.500	\$360.00	\$4,540.00
0360	636-2070	GALV STEEL POSTS, TP 7	LF	493.000 8.500	431.000 13.000 444.000	\$110.50	\$3,774.00
Category Amount:						\$470.50	\$8,314.00
Category Number: 0050 SIGNALS							
0425	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 1	LS	1.000 75000.000	.551 .099 .650	\$7,425.00	\$48,750.00
0430	636-1029	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, T SF		62.000 16.000	.000 13.500 13.500	\$216.00	\$216.00
0440	682-6120	CONDUIT, RIGID, 2 IN	LF	30.000 21.000	.000 92.200 92.200	\$1,936.20	\$1,936.20
Category Amount:						\$9,577.20	\$50,902.20
Project Total Amount:						\$33,197.51	\$2,188,336.31