

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2016

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14862-14-000-0

Estimate Number: 0009

Pay Period: 03/03/2016
to 03/31/2016

Contract Location:
BRIDGE AND APPROACHES ON US 76/SR 2 OVER HIGHTO\

Time Allowed: 670 **Days**
Elapsed Calender Days: 436 **Days**
Percent Time: 65.07

District: 1

Area: 04

Contractor:

TALLEY CONSTRUCTION COMPANY, INC.
P. O. BOX 357

Date Let: 10/17/2014

Date Awarded: 10/31/2014

Date Contract Executed: 01/12/2015

Date Notice to Proceed: 01/21/2015

ROSSVILLE GA 30741-0357

Date Work Began: 07/15/2015

Phone: (706)866-0596

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/20/2016

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$3,659,956.60

Original Contract Amount \$3,519,438.36

Funds Available \$2,902,068.29

Percent Complete 20.71%

Counties:

Towns

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000303	\$3,659,156.60	\$3,518,638.36	\$2,901,268.29	20.71%	\$130,016.42

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2016

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14862-14-000-0

Estimate Number: 0009

Pay Period: 03/03/2016
to 03/31/2016

Project Number: 0000303 US 76/SR 2 - BRIDGE CONST

Federal State Project Number: BR000-0000-00(303)

	Total to Date	Prev to Date	This Estimate
Participating	\$606,310.62	\$502,297.48	\$104,013.14
Non-Participating	\$151,577.69	\$125,574.41	\$26,003.28
Total Earnings	\$757,888.31	\$627,871.89	\$130,016.42
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$757,888.31	\$627,871.89	\$130,016.42
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$757,888.31	\$627,871.89	
		Total Payable:	\$130,016.42

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2016

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14862-14-000-0

Estimate Number: 0009

Pay Period: 03/03/2016

to 03/31/2016

Project Number 0000303

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0013	150-1000	TRAFFIC CONTROL -	LS	1.000	.388		
				60675.000	.034		
		BR000-0000-00(303)			.422	\$2,062.95	\$25,604.85
0018	210-0100	GRADING COMPLETE -	LS	1.000	.250		
				863058.500	.050		
		BR000-0000-00(303)			.300	\$43,152.93	\$258,917.55
0182	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,272.000	297.277		
				45.000	88.000		
					385.277	\$3,960.00	\$17,337.47
0187	603-7000	PLASTIC FILTER FABRIC	SY	1,300.000	297.277		
				3.380	534.278		
					831.555	\$1,805.86	\$2,810.66
Category Amount:						\$50,981.74	\$304,670.53
Category Number: 0030 EROSION CONTROL - TEMPORARY							
0327	163-0240	MULCH	TN	115.000	13.770		
				350.000	3.640		
					17.410	\$1,274.00	\$6,093.50
0352	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		4,000.000	1,703.250		
				4.520	90.000		
					1,793.250	\$406.80	\$8,105.49
0367	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		7,500.000	301.000		
				0.910	150.000		
					451.000	\$136.50	\$410.41
0387	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	6.000	2.000		
				600.000	2.000		
					4.000	\$1,200.00	\$2,400.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/07/2016

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14862-14-000-0

Estimate Number: 0009

Pay Period: 03/03/2016

to 03/31/2016

Project Number 0000303

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL - TEMPORARY							
0407	167-1500	WATER QUALITY INSPECTIONS	MO	21.000 700.000	7.000 1.000 8.000	\$700.00	\$5,600.00
0412	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	15,000.000 2.760	5,450.250 274.500 5,724.750	\$757.62	\$15,800.31
Category Amount:						\$4,474.92	\$38,409.71
Category Number: 0060 BRIDGE NO 1 - OVER HIGHTOWER CREEK							
0482	500-3002	CLASS AA CONCRETE	CY	215.000 600.380	158.300 22.500 180.800	\$13,508.55	\$108,548.70
0497	511-1000	BAR REINF STEEL	LB	33,979.000 0.840	26,267.750 3,727.250 29,995.000	\$3,130.89	\$25,195.80
0527	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,050.000 37.930	.000 446.278 446.278	\$16,927.32	\$16,927.32
Category Amount:						\$33,566.76	\$150,671.82
Category Number: 0070 WATER RELOCATION							
0537	615-1000	JACK OR BORE PIPE -	LF	120.000 200.000	.000 120.000 120.000	\$24,000.00	\$24,000.00
		STEEL, 14 IN DIA, 0.250 IN THK					
0547	670-1080	WATER MAIN, 8 IN	LF	485.000 56.000	420.000 240.000 660.000	\$13,440.00	\$36,960.00
0552	670-2060	GATE VALVE, 6 IN	EA	7.000 760.000	.000 2.000 2.000	\$1,520.00	\$1,520.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2016

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14862-14-000-0

Estimate Number: 0009

Pay Period: 03/03/2016
to 03/31/2016

Project Number 0000303

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0070	WATER RELOCATION				
0557	670-2080	GATE VALVE, 8 IN	EA	4.000	.000		
				1000.000	2.000		
					2.000	\$2,000.00	\$2,000.00
					Category Amount:	\$40,960.00	\$64,480.00
	Category Number:	0010	ROADWAY				
0577	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		100.000	.000		
				22.000	1.500		
					1.500	\$33.00	\$33.00
					Category Amount:	\$33.00	\$33.00
					Project Total Amount:	\$130,016.42	\$757,888.31