

Rpt-ID: RCPESPRJ

Georgia

Date: 05/10/2016

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14862-14-000-0

Estimate Number: 0010

Pay Period: 04/01/2016
to 04/29/2016

Contract Location:

BRIDGE AND APPROACHES ON US 76/SR 2 OVER HIGHTO\

Time Allowed:

670 Days

Elapsed Calender Days:

465 Days

Percent Time:

69.40

District: 1

Area: 04

Contractor:

TALLEY CONSTRUCTION COMPANY, INC.
P. O. BOX 357

Date Let:

10/17/2014

Date Awarded:

10/31/2014

Date Contract Executed:

01/12/2015

Date Notice to Proceed:

01/21/2015

Date Work Began:

07/15/2015

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

11/20/2016

ROSSVILLE

GA 30741-0357

Phone: (706)866-0596

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$3,659,956.60

Original Contract Amount \$3,519,438.36

Funds Available \$2,681,291.46

Percent Complete 26.74%

Counties:

Towns

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000303	\$3,659,956.60	\$3,519,438.36	\$2,681,291.46	26.74%	\$220,776.83

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/10/2016

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14862-14-000-0

Estimate Number: 0010

Pay Period: 04/01/2016
to 04/29/2016

Project Number: 0000303 US 76/SR 2 - BRIDGE CONST

Federal State Project Number: BR000-0000-00(303)

	Total to Date	Prev to Date	This Estimate
Participating	\$782,932.08	\$606,310.62	\$176,621.46
Non-Participating	\$195,733.06	\$151,577.69	\$44,155.37
Total Earnings	\$978,665.14	\$757,888.31	\$220,776.83
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$978,665.14	\$757,888.31	\$220,776.83
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$978,665.14	\$757,888.31	
		Total Payable:	\$220,776.83

Rpt-ID: RCPEsprj

Georgia

Date: 05/10/2016

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14862-14-000-0

Estimate Number: 0010

Pay Period: 04/01/2016
to 04/29/2016

Project Number 0000303

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0013	150-1000	TRAFFIC CONTROL -	LS	1.000	.422		
				60675.000	.035		
		BR000-0000-00(303)			.457	\$2,123.63	\$27,728.48
0018	210-0100	GRADING COMPLETE -	LS	1.000	.300		
				863058.500	.200		
		BR000-0000-00(303)			.500	\$172,611.70	\$431,529.25
0028	318-3000	AGGR SURF CRS	TN	1,000.000	.000		
				14.950	15.930		
					15.930	\$238.15	\$238.15
Category Amount:						\$174,973.48	\$459,495.88
Category Number: 0030 EROSION CONTROL - TEMPORARY							
0327	163-0240	MULCH	TN	115.000	17.410		
				350.000	2.070		
					19.480	\$724.50	\$6,818.00
0352	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		4,000.000	1,793.250		
				4.520	127.500		
					1,920.750	\$576.30	\$8,681.79
0407	167-1500	WATER QUALITY INSPECTIONS	MO	21.000	8.000		
				700.000	1.000		
					9.000	\$700.00	\$6,300.00
0412	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	15,000.000	5,724.750		
				2.760	257.250		
					5,982.000	\$710.01	\$16,510.32
Category Amount:						\$2,710.81	\$38,310.11
Category Number: 0060 BRIDGE NO 1 - OVER HIGHTOWER CREEK							
0527	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,050.000	446.278		
				37.930	347.222		
					793.500	\$13,170.13	\$30,097.46

Rpt-ID: RCPESPRJ

Georgia

Date: 05/10/2016

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14862-14-000-0

Estimate Number: 0010

Pay Period: 04/01/2016
to 04/29/2016

Project Number 0000303

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 BRIDGE NO 1 - OVER HIGHTOWER CREEK							
0532	603-7000	PLASTIC FILTER FABRIC	SY	1,050.000	.000		
				3.380	347.222		
					347.222	\$1,173.61	\$1,173.61
Category Amount:						\$14,343.74	\$31,271.07
Category Number: 0070 WATER RELOCATION							
0542	670-1060	WATER MAIN, 6 IN	LF	2,175.000	900.000		
				50.000	480.000		
					1,380.000	\$24,000.00	\$69,000.00
0547	670-1080	WATER MAIN, 8 IN	LF	485.000	660.000		
				56.000	84.800		
					744.800	\$4,748.80	\$41,708.80
Category Amount:						\$28,748.80	\$110,708.80
Project Total Amount:						\$220,776.83	\$978,665.14