

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14862-14-000-0

Estimate Number: 0019

Pay Period: 01/04/2017
to 02/01/2017

Contract Location:
BRIDGE AND APPROACHES ON US 76/SR 2 OVER HIGHTOV

Time Allowed: 793 **Days**
Elapsed Calender Days: 743 **Days**
Percent Time: 93.69

District: 1

Area: 04

Contractor:

TALLEY CONSTRUCTION COMPANY, INC.
P. O. BOX 357

Date Let: 10/17/2014

Date Awarded: 10/31/2014

Date Contract Executed: 01/12/2015

Date Notice to Proceed: 01/21/2015

Date Work Began: 07/15/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/23/2017

ROSSVILLE GA 30741-0357

Phone: (706)866-0596

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$3,659,956.60

Original Contract Amount \$3,519,438.36

Funds Available \$1,317,240.34

Percent Complete 64.01%

Counties:

Towns

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000303	\$3,659,956.60	\$3,519,438.36	\$1,317,240.34	64.01%	\$155,036.58

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14862-14-000-0

Estimate Number: 0019

Pay Period: 01/04/2017
to 02/01/2017

Project Number: 0000303 US 76/SR 2 - BRIDGE CONST

Federal State Project Number: BR000-0000-00(303)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,874,172.93	\$1,750,143.66	\$124,029.27
Non-Participating	\$468,543.33	\$437,536.02	\$31,007.31
Total Earnings	\$2,342,716.26	\$2,187,679.68	\$155,036.58
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,342,716.26	\$2,187,679.68	\$155,036.58
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,342,716.26	\$2,187,679.68	

Total Payable: **\$155,036.58**

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14862-14-000-0

Estimate Number: 0019

Pay Period: 01/04/2017
to 02/01/2017

Project Number 0000303

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0013	150-1000	TRAFFIC CONTROL -	LS	1.000	.839		
				60675.000	.009		
					.848	\$546.08	\$51,452.40
		BR000-0000-00(303)					
0018	210-0100	GRADING COMPLETE -	LS	1.000	.790		
				863058.500	.020		
					.810	\$17,261.17	\$699,077.39
		BR000-0000-00(303)					
0023	310-1101	GR AGGR BASE CRS, INCL MATL	TN	8,270.000	2,459.180		
				13.000	924.340		
					3,383.520	\$12,016.42	\$43,985.76
0038	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,400.000	.000		
				94.320	1,155.080		
					1,155.080	\$108,947.15	\$108,947.15
0048	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GP TN		2,600.000	694.030		
		TL & H LIME		82.470	455.250		
					1,149.280	\$37,544.47	\$94,781.12
0058	413-1000	BITUM TACK COAT	GL	2,400.000	507.000		
				4.280	585.000		
					1,092.000	\$2,503.80	\$4,673.76
Category Amount:						\$178,819.09	\$1,002,917.58
Category Number: 0030 EROSION CONTROL - TEMPORARY							
0327	163-0240	MULCH	TN	115.000	48.760		
				350.000	2.050		
					50.810	\$717.50	\$17,783.50
0332	163-0300	CONSTRUCTION EXIT	EA	6.000	4.500		
				1200.000	.750		
					5.250	\$900.00	\$6,300.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14862-14-000-0

Estimate Number: 0019

Pay Period: 01/04/2017

to 02/01/2017

Project Number 0000303

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL - TEMPORARY							
0407	167-1500	WATER QUALITY INSPECTIONS	MO	21.000 700.000	17.000 1.000 18.000	\$700.00	\$12,600.00
Category Amount:						\$2,317.50	\$36,683.50
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-24,776.050 -26,100.010 -50,876.060	\$-26,100.01	(\$50,876.06)
		(IN# 1)					
Category Amount:						\$-26,100.01	\$-50,876.06
Project Total Amount:						\$155,036.58	\$2,342,716.26